

TESTING AND COMMISSIONING PROCEDURE

FOR

FIRE SERVICE INSTALLATION

IN

GOVERNMENT BUILDINGS

OF

THE HONG KONG SPECIAL ADMINISTRATIVE REGION

2012 EDITION



ARCHITECTURAL SERVICES DEPARTMENT
THE GOVERNMENT OF THE HONG KONG SPECIAL ADMINISTRATIVE REGION

PREFACE

This Testing and Commissioning (T&C) Procedure aims to lay down the minimum testing and commissioning requirements to be carried out on Fire Service Installation in Government Buildings of the Hong Kong Special Administrative Region (HKSAR). Such requirements are applicable to both new installations upon completion and existing ones after major alteration.

The present edition was based on its 2007 edition and was developed by the Fire Service Specialist Support Group that was established under the Building Services Branch Technical Information and Research & Development Committee of the Architectural Services Department (ArchSD). This T&C Procedure had incorporated the latest changes in corrigendum no. GSFS01-2012 for the 2012 edition of the General Specification for Fire Service Installation.

With the benefit of information technology, electronic version of this new edition is to be viewed on and free for download from the ArchSD Internet homepage. As part of the Government's efforts to limit paper consumption, hard copies of this T&C Procedure will not be put up for sale.

The ArchSD welcomes comments on content of this T&C Procedure at any time since the updating of this T&C Procedure is a continuous process to tie in with technological advances.

DISCLAIMER

This T&C Procedure is solely compiled for use on Fire Service Installation carried out for or on behalf of the ArchSD in Government Buildings of the HKSAR.

There are no representations, either expressed or implied, as to the suitability of this T&C Procedure for purposes other than that stated above. The material contained in this T&C Procedure may not be pertinent or fully cover the extent of the installation in non-government buildings. Users who choose to adopt this T&C Procedure for their works are responsible for making their own assessments and judgement of all information contained herein. The ArchSD does not accept any liability and responsibility for any special, indirect or consequential loss or damage whatsoever arising out of or in connection with the use of this T&C Procedure or reliance placed on it.

TABLE OF CONTENTS

	Page
1. Introduction	1
2. Objectives of the T&C Works	1
3. Scope of the T&C Works	2-4
3.1 General Requirements	
3.2 Testing and Inspection	
3.3 Documentation and Deliverables	
4. T&C Procedures	4-9
4.1 Water System Tests	
4.2 Electrical and Alarm System Tests	
4.3 Gaseous Extinguishing System Tests	
4.4 Emergency Lighting and Exit Sign Tests	
4.5 Emergency Generators Tests	
4.6 Hot Smoke Tests	
4.7 Tests on Other Fire Service Installations	
5. Statutory Inspection/Commissioning and Inspection by the Authority	10
6. Calibrated Equipment	10

<u>Annex A</u>	Page
Testing and Commissioning Certificate on Fire Service Installation	1- 230
Part 1 : Details of Project	
Part 2 : Declaration	
Part 3 : Items to be Inspected and Tested	
3.1 Hydrant and Hose Reel System	
3.2 Automatic Sprinkler System	
3.3 Manual and Automatic Fire Alarm System and Fire Alarm Control System	
3.4 Gaseous Extinguishing System	
3.5 Street Hydrant	
3.6 Drencher System	
3.7 Audio/Visual Advisory System	
3.8 Portable Hand-Operated Approved Appliances	
3.9 Fire Shutters	
3.10 Emergency Generator Installation	
3.11 Fireman's Lift	
3.12 Emergency Lighting & Exit Signs	
3.13 Ventilation and Air-conditioning (VAC) Control System	
3.14 Pressurization of Staircases System	
3.15 Smoke Extraction System	
3.16 Hot Smoke Test	
3.17 Comments (if any)	
Part 4 : Test Records attached to the Test Certificate	
4.1 Record of Tests on Hydrant and Hose Reel System	
4.2 Record of Tests on Automatic Sprinkler Installation	

	Page
4.3	Record of Tests on Manual and Automatic Fire Alarm System and Fire Alarm Control System
4.4	Record of Tests on Gaseous Extinguishing Installation
4.5	Record of Tests on Street Hydrant
4.6	Record of Tests on Drencher System
4.7	Record of Tests on Audio/Visual Advisory System
4.8	Record of Tests on Portable Hand-Operated Approved Appliances
4.9	Record of Tests on Fire Shutters
4.10	Record of Tests on Emergency Generator Installation
4.11	Record of Tests on Fireman's Lift
4.12	Record of Tests on Emergency Lighting & Exit Signs
4.13	Record of Tests on Ventilation and Air-conditioning (VAC) Control System
4.14	Record of Tests on Pressurization of Staircases System
4.15	Record of Tests on Smoke Extraction System
4.16	Record of Hot Smoke Test
4.17	Record of Inspection and Witness of tests on Works installed by Others
4.18	Record of Factory/Off-Site Test Certificates
4.19	Test Equipment
4.20	Documents required in Specification
4.21	Equipment Schedule of Approved and Installed Equipment
4.22	Record of Certification on Design by FS Contractor

Annex B

Testing and commissioning progress chart "Fire Service Installation"

1-5

Testing and Commissioning Procedure for Fire Service Installation

1. Introduction

The procedure stated in this T&C Procedure cover the activities in preliminary tests and inspections, functional performance tests and the commissioning of newly completed installations and existing ones after major alteration. They are so compiled to facilitate the work of Project Building Services Engineer (PBSE), Project Building Services Inspector (PBSI) and Project Electrical & Mechanical Inspector (PEMI), who are appointed as the Architect's Representatives, in the following aspects with respect to testing and commissioning (T&C):-

- (a) to vet and approve the T&C procedures proposed and submitted by the contractor for the Fire Service Installation (FS Contractor);
- (b) to witness those T&C procedures as specified; and
- (c) to accept the T&C certificates and other supporting data.

The FS Contractor shall carry out the T&C works as detailed in this T&C Procedure. Supplementary T&C plans may be proposed by the FS Contractor as appropriate and agreed by PBSE, e.g. for special equipment supplied and/or installed by the FS Contractor.

The administrative requirements for T&C works are in general as specified in the General Specification for Fire Service Installation 2012 Edition and all current corrigenda/amendments thereto published before the date of first tender invitation for the Contract issued by the ArchSD (the General Specification).

All words and expressions shall have the meaning as assigned to them under the General Specification unless otherwise specified herein.

2. Objectives of the T&C Works

The objectives of the T&C works are:-

- (i) to verify the proper functioning of the equipment/system after installation;
- (ii) to verify that the performance of the installed equipment/systems meet with the specified design intent through a series of tests and adjustments;
- (iii) to verify the presence and proper functioning of safety, protection and alarm devices; and
- (iv) to capture and record performance data of the whole installation as the baseline for future operation and maintenance.

All the test results shall be recorded by the FS Contractor in the appropriate test record forms, the reference of which is shown against each individual test. A complete set of these forms is included in Part 3 and Part 4 of Annex A.

3. Scope of the T&C Works

3.1 General Requirements

- 3.1.1 The FS Contractor shall submit the T&C procedures together with the proposed Testing and Commissioning programme, and Testing and Commissioning Progress Chart shown in Annex B to the PBSE/PBSI for approval. This T&C Procedure only indicates the minimum T&C requirements. The FS Contractor shall add and include additional installations, T&C procedures, and details not included in this T&C Procedure in his submitted T&C procedures. The submission shall be made within the time limit stated in the Particular Specification or the General Specification and shall be no later than four months before the commencement of relevant T&C.
- 3.1.2 Where tests are required to be witnessed by the PBSE/PBSI/PEMI, the FS Contractor shall give due advance notice (usually not less than four calendar days) and provide details of date, time and type of tests to be performed. PBSE/PBSI in this T&C Procedure shall be deemed to be including Project E&M Engineer/Project E&M Inspector (PEME/PEMI) or any other person(s) as relevant and/or as required by the Architect.
- 3.1.3 Upon completion of such inspections and tests in T&C procedures, the FS Contractor shall complete and sign a testing and commissioning certificate by an authorised person approved by the PBSE as in Annex A, to the effect that the agreed T&C procedures have been duly carried out and satisfactorily completed. The requirements are detailed in the General Specification.
- 3.1.4 Before carrying out any test, the FS Contractor shall ensure that the Fire Service Installation (Installations) complies with the statutory requirements and regulations, particularly on the safety and protection requirements.
- 3.1.5 The FS Contractor shall carry out his/her own adjustment, testing and commissioning to ensure installations comply with the requirements prior to inviting the PBSE/PBSI to witness the testing and commissioning.
- 3.1.6 The definitions and interpretation of abbreviation and abbreviated terms, words or expressions shall follow the General Specification, unless otherwise defined in this T&C Procedure.
- 3.1.7 In addition to complying with all the requirements stipulated in this T&C Procedure, the FS Contractor shall also comply with all the latest testing and inspection requirements of the Fire Services Department (FSD) as applicable. The FS Contractor shall submit all duly completed testing and inspection check lists as well as other relevant documents/materials to FSD in according to the latest statutory requirements, and as required by FSD.

3.2 Testing and Inspection

- 3.2.1 The requirements are in general as specified in the General Specification and this T&C Procedure.
- 3.2.2 The FS Contractor shall carry out the tests and inspections as shown in Part 3 and record the test results on Part 4 of Annex A and as agreed between the PBSE/PBSI and the FS Contractor. Where required in the Particular Specification or The General Specification, the FS Contractor shall also carry out inspection, witness the testing and/or arrange his own testing on related fire service installations and related fire service provisions installed by others in order to check and certify their compliance with the fire service requirements. All interfacing of the fire service installation with related fire service installation and related fire service provisions such as fireman's lift, etc. installed by others and the functioning of the interfacing equipment when a fire signal is initiated shall be checked, tested and certified by the FS Contractor.
- 3.2.3 The FS Contractor shall provide all the necessary staff, labour, consumable and non-consumable materials for carrying out testing and commissioning works at their own expenses. Electricity supply, water, diesel, chemicals, LP gas, town gas, fire extinguishing gases/media, lubricants, and other fuel oil for engine-driven pumps and generators for carrying out testing and commissioning works shall be arranged and provided by the FS Contractor at no cost to the Employer, as detailed in the General Specification and/or Particular Specification. All fire service systems and installations shall be reinstated to normal and perfectly functionable conditions after all testing and commissioning works, to the satisfaction of the PBSE. All consumable and non-consumable materials used for the testing and commissioning works shall in no circumstances cause any damage or deterioration to any parts or components of the systems and installations, or affect the normal functioning of such systems and installations.

3.3 Documentation and Deliverables

The FS Contractor shall submit his proposed T&C procedures together with the proposed Testing and Commissioning programme, and Testing and Commissioning Progress Chart shown in Annex B to PBSE/PBSI for approval.

The FS Contractor shall record all commissioning information and testing results at the witness of the PBSE/PBSI or his representatives. All inspection and T&C results shall be recorded in the data record forms shown in Part 3 and 4 of Annex A. Data recorded in other formats may also be accepted subject to the approval by the PBSE given before the test, or the agreement between PBSE/PBSI/PEMI and the FS Contractor during the test. Immediately after each test, the FS Contractor's Commissioning Engineer in Charge (CEIC) shall sign the test/data record sheet, and obtain the endorsement of the PBSE or PBSI/PEMI who has witnessed the test on the Site, irrespective of whether the test is successful or not, and submit a copy of the test/data record sheet to the PBSE.

Upon completion of all the required T&C procedures, the FS Contractor shall complete and sign a testing and commissioning certificate by an authorised person as shown in Part 2 of Annex A to the effect that the agreed T&C works have been duly carried out and satisfactorily completed.

The FS Contractor shall submit full testing and commissioning report to the Architect within fourteen (14) calendar days after completion of testing and commissioning of the installation. All testing and commissioning report shall be properly checked and certified by FS Contractor's CEIC before submission. For testing that is required during construction period, the FS Contractor shall submit testing and commissioning report endorsed by CEIC within 14 calendar days after the completion of the whole test for any part of the installation.

The full testing and commissioning report shall cover all measured data, data sheets, and a comprehensive summary describing the operation of the system at the time of the functional and performance tests. Deviations in performance from the Particular Specification or The General Specification or the design intent shall be recorded, with a description and analysis included.

4. T&C Procedures

4.1 Water System Tests

Water systems and circuits shall be tested hydraulically to a minimum pressure of 1,000 kPa or 1.5 times the working pressure whichever is higher applied at the highest point of the system and held for a period of not less than 15 min without leaks appearing.

All pipework shall be thoroughly cleaned and flushed before test. The FS Contractor shall ascertain that there is adequate drainage nearby to discharge by large hose in order to ensure flooding of low level areas will not occur. Where necessary, the FS Contractor shall provide chemical cleaning to the pipes. After flushing out the pipework, a flow test shall be performed on the hydrant/hose reel system in accordance with the requirements of the Codes of Practice for Minimum Fire Service Installations and Equipment and Inspection, Testing and Maintenance of Installations and Equipment published by Fire Services Department, the HKSAR (hereinafter refer to as FSDCoP).

A water supply test with the drain and test valves fully opened shall be made on the sprinkler system in accordance with the requirements of Loss Prevention Council Rules for Automatic Sprinkler Installations (including all the LPC Technical Bulletins, Notes, Commentary, and Recommendation) incorporating BS EN 12845:2003, FSD Circular Letters No. 3/2006 and No. 4/2010, and all the subsequent amendments by the FSD (hereinafter referred collectively as LPC Rules for Sprinkler Installation). An alarm test for at least 30 seconds on the water gong shall also be carried out by opening the test valve to ensure that it shall sound continuously after water flow in the system is detected. All controls and air supply system for the pre-action system, recycling pre-action system and dry pipe system shall also be tested.

An actual water discharge test shall be performed on the drencher/deluge/water spray/water mist system and for other automatic fixed installations using water

to test the water flow and discharge pattern of the nozzles.

For street hydrant system without pumps, the FS Contractor shall test the incoming water supply pressure at a nearby supply point and at such time as agreed with the PBSE/PBSI before the commencement of the installation works to establish the adequacy of the water supply pressure. If the supply pressure is inadequate, the FS Contractor shall propose remedial measures for the approval of the PBSE. The FS Contractor shall find and select the most appropriate nearby supply point for the test.

The FS Contractor shall provide whatever hoses or drainage channels required to safely remove the test water discharged while carrying out these tests in order to ensure that no damage to the building and property will be caused by the test water.

The FS Contractor shall submit hydraulic test certificates/reports that shall be signed by the FS Contractor's CEIC and by the PBSE or the PBSI who has witnessed the test. The test certificates/reports shall contain the following particulars: -

- Date of test
- Apparatus or section under test
- Makers number (if any)
- Nature, duration and conditions of test
- Result of test
- Name of FS Contractor's representative (in block letter) in charge of test
- Name of Employer's representative at witness the test

4.2 Electrical and Alarm System Tests

Electrical wiring systems shall be tested generally as required by the General Specification for Electrical Installation in Government Buildings of The Hong Kong Special Administrative Region issued by the Building Services Branch, Architectural Services Department (hereinafter referred to as Electrical General Specification), Testing and Commissioning Procedure for Electrical Installation in Government Buildings, Hong Kong, issued by the Architectural Services Department, the HKSAR (hereinafter referred to as EE_TC), and this T&C Procedure. Extra low voltage wiring shall be insulation tested to a D.C. voltage of twice the normal working voltage of the system. Any tests that are liable to cause damage to the delicate components such as those incorporating electronic circuits shall be carried out with the components disconnected.

Smoke detectors shall be checked for correct sensitivity settings by means of manufacturer's test set and for operation by simulated smoke tests. The smoke detectors shall be tested and checked for correct settings after every cleaning and right after the occupation of the building.

Rate-of-rise heat detectors shall be tested by gentle application of a heat source such as hair dryer. Fixed temperature heat detectors must not be tested other than using simulated tests.

Each sensing element of the multi-sensor detectors shall be checked for correct

sensitivity settings by means of manufacturer's test set approved by the PBSE and for operation by simulated tests.

Soak test of at least 1 week shall be carried out for all automatic detectors at the time after the completion of all works including fitting-out works and the whole area is cleaned up, normally at the time of occupation by users or immediately after. Such test shall be deemed to be successful only if during such period no false fire alarm is occurred or necessary action has been taken to rectify the causes.

Battery capacity shall be tested by discharging through the alarm circuits and being charged via the incorporated charger unit. The specific gravity of the electrolyte shall be tested with a clean hydrometer where applicable. Battery voltage shall be checked.

The FS Contractor shall arrange power failure load tests to prove proper functioning of the fire service installation and the associated power supply changeover control during power failure and fire mode.

The input D.C. supply to the alarm supervisory circuitry shall be checked for correct voltage and stability such as to match the signal and alarm triggering devices.

For fire alarm direct link to the FSD or FSD's approved centre, the FS Contractor shall, unless approved by the PBSE, initiate the fire alarm direct link applications to the appropriate agencies within 3 months after commencement of the Contract so that the fire alarm direct link will be connected and tested before the fire service inspections. The FS Contractor shall submit a copy of the application document to the PBSE/PBSI for record.

The FS Contractor shall co-ordinate and shall closely monitor the status of completion of fire alarm direct link and the telephone line before the fire service inspections by the FSD. The FS Contractor shall apply for and provide at the FS Contractor's own cost the required telephone point for connection of the fire alarm direct link as required. If the FS Contractor cannot complete the fire alarm direct link by the date of fire service inspection by the FSD, the FS Contractor shall be responsible for providing all necessary manpower and telephone equipment, at the FS Contractor's own expenses, solely for the purpose for a 24-hour/day full attendant service to substitute the fire alarm direct link, to the approval of the FSD and the PBSE, up to the date of the completion of the fire alarm direct link. The fire alarm direct link shall be tested to the satisfaction of PBSE and FSD after connection.

4.3 Gaseous Extinguishing System Tests

Gaseous extinguishing system and manifolds shall be tested in accordance with the relevant requirements of the General Specification, and all requirements of FSD including FSD Circular Letters and Fire Protection Notices of the Fire Services Department, the HKSAR (hereinafter collectively referred as FSD Requirements and Circular Letters). Pipework shall be tested for 10 minutes to a minimum of 1.5 times the operating pressure of the system and 10 bars whichever is larger. A 'puff' test(s) to the installed pipework is required.

The FS Contractor shall allow carrying out on-site full discharge test after completion of the installation when required by the FSD to confirm the design conditions can be met and to the satisfaction of the FSD and approval of the PBSE. The FS Contractor shall follow relevant FSD Requirements and Circular Letters on the requirements of discharge tests. The FS Contractor shall refill the gas cylinders with the design agents after the tests and reset all the equipment after the discharge test.

4.4 Emergency Lighting and Exit Sign Tests

Each self-contained luminaire, internally illuminated exit sign and central battery system shall be energized from its battery by simulation of a failure of the supply to the normal lighting for a period of the rated duration of the battery. During this period all luminaires and/or signs shall be examined and tested in accordance with BS 5266-1: 2005, BS EN 50172: 2004, BS EN 1838: 1999, BS EN 60598-1: 2008, BS EN 60598-2-22:1998+A2:2008, the requirements of the FSD and the Buildings Department wherever applicable to ensure that they are functioning correctly and properly to the relevant requirements. All tests required in the FSDCoP and in this T&C Procedure shall be carried out and recorded.

For those emergency lighting systems with battery and backed up by emergency generators, each emergency generator shall be started up and allowed to energize the emergency lighting system for a continuous period of at least 1 hour. During this period all luminaires and/or signs shall be examined visually to ensure that they are functioning correctly. The start up time of the generator and the illumination level in terms of 'lux' and 'cd/m²' etc. shall be recorded and the FS Contractor shall ensure that the start up time matches with FSD's requirements.

For emergency lighting system and exit signs provided with central monitoring, testing and logging system, the system shall be tested in accordance with the manufacturer's specification and to meet the requirements in the FSDCoP, EE_TC and this T&C Procedure.

Where indicated that there are emergency lighting installation and/or exit signs in a building carried out by others and not included in the Works under Fire Service Installation, the FS Contractor shall follow the requirements of The General Specification with particular attention to Clause B11.1.12. The FS Contractor shall include the emergency lighting installation and exit signs as part of the fire service installation in the submission to the FSD with the necessary information to be provided by the relevant parties.

4.5 Emergency Generators Tests

The FS Contractor shall carry out full visual inspection, safety check, functional and performance test for the emergency generator installation. The tests shall include measurement on noise confirming compliance with the statutory requirements and/or as required by the Environmental Protection Department,

the HKSAR. Emergency generators for fire service installation shall be located in separate room unless otherwise agreed by the FSD and approved by the PBSE.

After full test of the fire service installations in a building or premises has been carried out, with all systems connected to the mains electricity supply, the mains electricity supply shall be switched off to simulate power failure and the emergency generator shall start automatically.

When the emergency generator has gained its capacity and is ready to accept the fire service load, each fire service installation shall be switched on until all installations are in operating conditions. If an automatic starting programme or device is provided for controlling the starting sequence of the equipment using emergency power supply, the programme or device shall be allowed to operate and test. A 'simultaneous running' test shall then take place and shall last for a continuous period of 1 hour. During this period, the performance of each fire service installation shall be monitored and recorded.

After 1 hour of testing, the emergency generator set shall be examined and all instruments, safety devices etc. shall indicate normal running of the generator.

The fuel tank shall be topped up after the tests.

Where the emergency generator installation is provided under the fire service installation, in addition to the tests required by the FSD, the FS Contractor shall test and commission the emergency generator installation complying with the requirements in Electrical General Specification and EE_TC.

Where indicated that there is emergency generator installation in the same building carried out by others and not included in the Works under Fire Service Installation, the FS Contractor shall follow the requirements of The General Specification, with particular attention to Clause B11.3. The FS Contractor shall include the emergency generator installation as part of the fire service installation in the submission to the FSD with the necessary information to be provided by the relevant parties.

4.6 Hot Smoke Tests

Hot smoke test shall be carried out where specified or required by the FSD. The FS Contractor shall arrange, co-ordinate and carry out the hot smoke test to meet the purpose for simulating the prototype of a real fire under specific dynamic buoyant flow of smoke and heat intensity in a controlled manner and for assessing the performance of smoke management system, smoke control system and smoke extraction system with the given building geometry. Hot smoke test shall follow FSD Circular Letter No. 2/2002, Australian Standard AS 4391-1999 "Smoke Management System – Hot Smoke Test" or approved international standards and practices and to the satisfaction of the FSD and the PBSE. The FS Contractor shall obtain comments from the FSD and all relevant parties on the detailed requirements and arrangement for the hot smoke test at early stage of the Contract.

The FS Contractor shall provide all materials, equipment, facilities, fuels,

manpower and the like for hot smoke test. The FS Contractor shall co-ordinate and arrange with the Building Contractor to provide all necessary temporary protection to the building finishes, parts, fixtures, furniture and other building works during the test. The FS Contractor shall submit the details of such requirements to the Building Contractor in good times before the test and to the PBSE for approval. The FS Contractor shall supply and install all necessary protections and allow all appropriate provisions to other parts of the building not covered by the Building Contractor so as not to cause any damage, and to keep any disturbance to the possible minimum to any occupants or services during hot smoke test. The FS Contractor shall co-ordinate with the Building Contractor and the FSD and shall propose a suitable location and a suitable fire size to the approval of the FSD for carrying out the hot smoke test. The FS Contractor shall carry out a risk assessment of the hot smoke test and allow adequate protection and provisions for the risk. The FS Contractor shall employ a standby fire fighting team during hot smoke test for the purpose of fire safety. The FS Contractor shall deem to allow all necessary insurance coverage for the hot smoke test when such or any part of it is not covered under the general insurance policy of the Building Contractor for the Site.

The FS Contractor shall arrange and co-ordinate with relevant parties in carrying out the hot smoke test. The FS Contractor shall employ a qualified professional engineer to arrange the details and co-ordinate the hot smoke test. The engineer employed shall be a Registered Professional Engineer in Hong Kong under CAP 409 in building services or mechanical discipline or equivalent approved professional qualification.

Where hot smoke test indicates deficiency in smoke management system, smoke control system, smoke extraction system and the like included in the Works, the FS Contractor shall rectify them to the satisfaction of the FSD and the PBSE at no additional cost. Where the smoke management system is not included in the Works, the FS Contractor shall report the deficiency to the PBSE and propose improvement measures. The FS Contractor shall submit a detailed test report at the end of the test that shall include all the recommendations and improvement measures.

Details of the hot smoke test requirement shall refer to the General Specification and FSDCoP.

4.7 Tests on Other Fire Service Installations

Tests on fire service installations other than those listed in this T&C Procedure shall be in accordance with the FSDCoP and FSD Requirements and Circular Letters, and the approved detailed testing and commissioning procedures proposed by the FS Contractor and approved by the PBSE. The FS Contractor shall propose and submit detailed testing and commissioning procedures for all fire service installations for approval by the PBSE where such details of testing and commissioning are not available in EE_TC, FSDCoP and this T&C Procedure. The detailed testing and commissioning procedures submitted shall be comprehensive and sufficient to demonstrate the functioning and performance of all the systems and equipment.

5.0 Statutory Inspection/Commissioning and Inspection by the Authority

- 5.1 After the proper testing and commissioning of the fire service installation, the FS Contractor shall notify the appropriate statutory authority, through the PBSE, on the completion of the installation and its readiness for inspection and testing. The FS Contractor shall arrange all necessary inspections and tests as required by the Authority.
- 5.2 Before notifying the appropriate statutory authority for inspection, the FS Contractor shall arrange a mock up inspection and test with the PBSE/PBSI to demonstrate the readiness of the fire service installation for statutory inspection. The mock up test shall be a full inspection test same as the statutory inspection to be conducted for appropriate statutory authority. The FS Contractor shall prepare and make ready all documents required for statutory inspection that will be examined during the mock up inspection and statutory inspection. The FS Contractor shall follow all relevant requirements in Part D of the General Specification.

Further mock-up test(s) shall be required if the installation fails to meet with the satisfaction of the PBSE/PBSI in the test. The FS Contractor shall not arrange inspection with the statutory authority till the satisfactory acceptance of the mock-up inspection and test by the PBSE/PBSI.

6.0 Calibrated Equipment

The FS Contractor shall supply calibrated equipment as stipulated in the Particular Specification of the Contract or as necessary for the inspection, measuring and testing of the installation, to the satisfaction of PBSE/PBSI. Certified true copy of calibration certificates shall be submitted.

Testing and Commissioning Certificate “Fire Service Installation”

Part 1 : Details of Project

- 1.1 Project title (with location) :
- 1.2 *P.W.P. / Project No. :
- 1.3 *Contract/Sub-contract/Quotation No. :
- 1.4 *Contractor/Sub-contractor :
- 1.5 FSD Ref. :
- 1.6 PBSE :
- 1.7 PBSI/PEMI :

Part 2 : Declaration

- 2.1 I certify that the Fire Service Installation as specified in the *Contract/Sub-contract/Quotation at the above location has been inspected, tested and commissioned in accordance with this Testing and Commissioning (T&C) Procedure (*Note 1*) and/or any other procedures agreed between the PBSE and the Fire Service (FS) Contractor. The results are satisfactory in the aspects mentioned in Part 3 and/or as recorded in Part 4 of this Certificate, except as indicated in the COMMENTS item(s).
- 2.2 I also certify that site tests have been performed in accordance with the requirements set out in Annex A of this T&C Procedure and that the results are satisfactory. A record of the tests has been prepared and submitted to the PBSE.

Name of FS Contractor's Representative: _____	Signature : _____
Designation / Post of FS Contractor's Representative: _____	Signature : _____
Name and Stamp of FS Contractor: _____	Signature : _____

- Note :**
1. “T&C Procedure” refers to the Testing & Commissioning Procedure for Fire Service Installation.
 2. The FS Contractor's Representative signing this certificate must be authorized by the FS Contractor.
 3. The person(s) authorized by the FS Contractor to sign part 2, 3 and 4 shall possess the relevant qualifications required by the Particular Specification and The General Specification.
 4. The FS Contractor's Representative signing part 3 and part 4 shall be the Commissioning Engineer in Charge of the Firm/Company who witness the test, or the same person in part 2 who witnessed the test.

* Delete if not applicable

Items tested/
checked by
FS Contractor

Items witnessed
by
PBSE/PBSI

Part 3 : Items to be Inspected and Tested

3.1 Hydrant and Hose Reel System

Type of Building: *Domestic/Industrial/ Godown/
Others

3.1.1 F.S.I. Drawings Against Building Plans

3.1.1.1 Check nos. and locations of:

- | | | | |
|----|------------------------------|--------------|--------------|
| a) | Fire service inlets | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Fire hydrants and hose reels | *Yes/No/N.A. | *Yes/No/N.A. |
| c) | Fixed fire pumps | *Yes/No/N.A. | *Yes/No/N.A. |
| d) | Intermediate booster pumps | *Yes/No/N.A. | *Yes/No/N.A. |
| e) | Water tank and capacity | *Yes/No/N.A. | *Yes/No/N.A. |

3.1.2 Plumbing Line Diagram

3.1.2.1 Check:

- | | | | |
|----|--|--------------|--------------|
| a) | Pipings are suitably connected to the fire pumps, fire hydrants, hose reels and fire service inlets. | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Size of the rising mains are correct. | *Yes/No/N.A. | *Yes/No/N.A. |
| c) | Size of the inter-connection header pipe(s) for fire service inlets is correct. | *Yes/No/N.A. | *Yes/No/N.A. |
| d) | By-pass pipings for intermediate booster pumps. | *Yes/No/N.A. | *Yes/No/N.A. |
| e) | F.S. appliance to be provided by FSD to test the system. (to be confirmed by FSD) | *Yes/No/N.A. | *Yes/No/N.A. |

3.1.3 Visual Inspection

3.1.3.1 Water Supply

- | | | | |
|----|--|--------------|--------------|
| a) | Is an independent town main connection provided for the FH/HR installation alone? | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Does the size of the incoming water pipe from the town mains up to the supply tank tally with the vertical plumbing diagram approved by W.S.D. | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
c)	Are the effective water capacity correct of the :		
	(i) Supply tank?	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Transfer tank?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the ball valves of the water tank readily accessible?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the size of the water pump suction water pipe from the tank match the size of the pump suction inlet?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is each water pump provided with an independent suction pipe from supply tank?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are levels of suction pipes correct?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are puddle flanges of the same sizes as the water pump suction pipes?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are water pumps permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is anti-overheating circulating pipe provided?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is vertex inhibitor provided and clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Has the Fire Service Completion Advice issued?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.3.2	<u>Pipework</u>		
a)	Are water pipes up to 150 mm dia. to BS 1387/ EN 10255 / ISO 65 medium grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are water pipes larger than 150 mm dia. to BS EN 545 Class K12 or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are U/G water pipes to BS EN 545 Class K12 or to BS 1387/ EN 10255 / ISO 65 heavy grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are U/G water pipes protected with two coats of bituminous paint and wrapped with self-amalgamating tapes and mastics having 55% overlapping?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are water pipes up to 50 mm dia. provided with screw joints?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are water pipes of dia. larger than 50 mm and up to 150 mm provided with mechanical pipe couplings?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Are water pipes of dia. larger than 150 mm provided with flanged joints and flanged fittings?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are U/G water pipes provided with mechanical pipe couplings or other approved couplings?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are water pipes provided with adequate disconnecting flanges, mechanical pipe couplings or screwed unions for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are pipes suitably connected to the fire pumps, hydrants, hose reels and fire service inlets?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are bends of water pipes larger than 50 mm dia. and bends of water pipes installed outside false ceiling/concealed void of long radius type, or as approved?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are galvanised mild steel sleeves provided for pipes through wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are spaces between water pipes and pipe sleeves through wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are fire rated pipe sleeves provided for pipes through fire rated wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are spaces between water pipes and pipe sleeves through fire rated wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are adequate clearances provided between pipe and sleeve?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are sleeves projected at least 100 mm above finish floor level and at least 150 mm above roof finish	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are pipes installed without being embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are adequate pipe hangers and supports provided as required? (G.S. Clause B1.9)	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are pipe hangers and supports rigidly fixed and unbroken?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
u)	Are expansion pipe joints provided at location through building expansion joint?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are strainers in water pipes cleaned?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are adequate air vents and drain cocks provided?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are valves closed at clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are valves locked at OPEN position with leather strip and padlock?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are by-pass pipings provided for intermediate booster pumps?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are pressure gauges of correct Specification (G.S. Clause B1.15)?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are isolating cocks/valves provided for pressure gauges?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are sprinkler heads provided at top of refuse chutes?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Do water pipe sizes tally with drawings?	*Yes/No/N.A.	*Yes/No/N.A.
ae)	Are equipotential earth bondings provided for all sections of the pipeworks?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.1.3.3	<u>Hydrant</u>		
a)	Do the layouts of the hydrant tally with the latest approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are outlets of male round thread?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are outlets of female instantaneous?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are outlets adaptable to F.S.D equipment?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are adequate clearances provided around the hydrant outlet and valve for the free use of the hydrant?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the hydrant outlets between 800 mm and 1200 mm above finished floor level?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the outlet not obstructing any door opening, or any existing route?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the hydrants at positions without being concealed by adjacent opened doors?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the hydrant valves individually controlled by wheel operated screw valve designed to open in counter-clockwise direction?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is the direction of opening engraved in both English and Chinese on the wheel of the valve?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the hydrant outlet provided with bronze caps complete with chains?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is water fed by gravity?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is water fed by fixed fire pump?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.3.4	<u>Hose Reel</u>		
a)	Do the layouts of the hose reels tally with the latest approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the length of the tubing not exceeding 30 m?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the internal bore of tubing not less than 19mm in diameter?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the hose reel drum not less than 150mm in diameter?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
e)	Is nozzle fitted with simple two-way on/off valve and the valve is not spring loaded?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the control valves of gate type or of simple two-way ball type?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are the gates valves are closed by clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the rising mains and associated pipework not less than 40mm nominal bore?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the pipes feeding individual hose reel are not less than 25mm nominal bore.	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are the doors of the hose reel cabinets or recesses provided without any locks?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are manual fire alarm call points sited at a prominent position near to the hose reels?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are the doors clearly bear “FIRE HOSE REEL”(消防喉轆) with characters of at least 50 mm high?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are operation instruction notices (BSB Standard Drawing) provided for and adjacent to each of the hose reels?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are the operation instruction notices fixed immediately below the words ‘FIRE HOSE REEL’ on the outer surface of the doors?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is the notice clearly marked with the standard wordings in English and Chinese characters of at least 5mm high in red letters on white background or vice versa?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Can every part of the building be reached by a nozzle?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is the nozzle capable of projecting a 6-metre jet?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are the control valves sited adjacent to the nozzles?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is the orifice of nozzle 4.5 mm?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Is the nozzle fitted with simple two-way on/off valve and closed by clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
u)	Are the control valves and nozzles 1350 mm or less above finished floor level, and for a recessed type hose reel not more than 500 mm from the surface of the wall?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are control valves and nozzles sited in a discernible and accessible position of not more than 500 mm from the surface of the doors?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are guide rings provided for fixed type hose reel?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Is suitable guide ring provided to permit easy withdrawal of the hose reel tubing?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are hose reels of swinging cradle type?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Can the cradle be swung freely into the corridor or passage when required?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are the tubing of the hose reels properly wound round the drum without kinking?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are the outer faces of the hose reels flush with the wall when the reels are not in use?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are the jet nozzles unbroken and installed?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Are the guide bracket unbroken and installed?	*Yes/No/N.A.	*Yes/No/N.A.
ae)	Are strikers provided inside the cabinets?	*Yes/No/N.A.	*Yes/No/N.A.
af)	Are the manual fire alarm call points not more than 1200 mm above the finished floor level?	*Yes/No/N.A.	*Yes/No/N.A.
ag)	Upon actuation of any manual fire alarm call point in the building, shall the fixed fire pump come into operation regardless of the zoning of the fire alarm call point?	*Yes/No/N.A.	*Yes/No/N.A.
ah)	Door fitted to the hose reel cabinet.		
	i) Do such doors cause no undue obstruction and no interference with any exit point when in open position?	*Yes/No/N.A.	*Yes/No/N.A.
	ii) Do such doors cause no obstruction to the hose being run out in either directions?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.1.3.5	<u>Rising Mains</u>		
a)	Are air relief valves provided for rising mains?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are draining facilities provided at the lowest points of rising mains?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the rising mains interconnected by header pipes of correct sizes? (Industrial/Godown – not less than 150 mm nominal bore, Others – not less than 100 mm nominal bore)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the rising mains of the correct sizes? (Industrial/Godown – not less than 100 mm nominal bore, Others – not less than 80 mm nominal bore)	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are the rising main supply the correct number of hydrant outlets (2 outlets per floor for industrial/godown and 1 outlet per floor for other buildings)?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is each rising main provided with an independent F.S. inlet?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are rising and down-coming mains permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is there any provision of by-pass for intermediate booster pump?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is/Are the Header pipe(s) provided to connect the fire service inlets to the rising mains?	*Yes/No/N.A.	*Yes/No/N.A.
j)	For godown/industrial buildings, is the rising main provided for each staircase with a fire service inlet?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the number and location of fire service inlets conforming to latest approved building plan?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are suitable air relief valve provided?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.1.3.6 Fire Pump

a) Pump/Motor Set Data :

		Fixed Fire Pump		Intermediate Pump		Transfer Pump		Jockey Pump
		Duty	Standby	Duty	Standby	Duty	Standby	
Location								
Quantity (No(s).)								
Manufacturer	Pump							
	Motor							
Model No.	Pump							
	Motor							
Serial	Pump							
	Motor							
Motor Power (kW)								
Pump Power (kW)								
Flow rate (l/min)								
Pressure (kPa)								
Starting method								

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
b)	Is electricity used for driving the pump? If no, please specify.	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is jockey pump provided for up fed system (water tank at low level)?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the motor/pump set rotating parts protected by safety guards?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the standby pump energized within 15 second upon failure of the duty pump?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is pump motor power rated at 20% higher than the required hydraulic power for the rated flow of the system?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are emergency lock-off buttons provided adjacent to pump motors with visual and audible indication on the panel when the pump is locked?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are pump motors protected by HRC fuses?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is secondary power supply provided for electric pumps?	*Yes/No/N.A.	*Yes/No/N.A.
j)	If no, is diesel engine driven standby pump provided ?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are doors to pump rooms clearly labelled “FIXED FIRE PUMP” (固定救火泵) *and/or “INTERMEDIATE BOOSTER PUMP” (中途救火泵)?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are doors to pump rooms provided with locking devices?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are doors to pump rooms provided with automatic door closers?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are pump rooms laid clear of any exit or normal communication routes through the premises?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are start/stop buttons, pump running indicating lights and audible alarms for the intermediate booster pumps provided near the F.S. Inlets?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are the above switches clearly labelled “INTERMEDIATE BOOSTER PUMP SWITCH” (中途救火泵開關掣)?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
q)	Are pump rooms clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are alternative means of starting the pump manually, in addition to manual fire alarm call points provided, where the pump is not electrically operated?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are starting instructions for diesel driven pump prominently displayed in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Can the pump just be stopped by switching off at the pump control installed near the pump, rather than by any automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are manual fire alarm call points wired for starting the pump?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are the pumps duplicated for duty and standby use?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are the fire pump starters wired through a selector switch for duty and standby pump selection?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are pumps permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are non-return valve(s) provided to prevent water backflow into the water tank?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are the status of each fire pump comprising "Power Supply On", "Pump Running" and "Pump Failed" monitored and displayed at the pump control panel in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are such signals repeated to fire control room or a status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are all fire pumps housed in suitable enclosures and designed solely for accommodating pumps for fire service installations?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are pump enclosures clearly marked in English and Chinese characters?	*Yes/No/N.A.	*Yes/No/N.A.
ag)	Are the pumps enclosures suitably locked to prevent unauthorized tampering of the pumps?	*Yes/No/N.A.	*Yes/No/N.A.
ah)	Are the running and static pressure at any hydrant outlet not exceeding 850kPa?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.1.3.7	<u>Intermediate booster pump</u>		
a)	Height between the topmost hydrant and the lowest F.S. inlet (m):	_____	_____
b)	No. of rising main:	_____	_____
c)	Required aggregate flow (l/min):	_____	_____
d)	Are the pumps duplicated for duty and standby use?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the standby pump energized within 15 seconds upon failure of the duty pump?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is a intermediate booster pump set provided consisting of duty and standby to feed all rising mains in the same system?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are two/three pumps of same capacity provided using sequential starting as duty pumps with one standby to achieve required flow and pressure within 30 seconds?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the motors driving the pumps rated to give 20% more power in addition to the hydraulic power required for the rated flow?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are all pumps permanently primed and electrically driven?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Does the pump continue to run irrespective of power interruption when start button is activated?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the Start/stop push buttons with pump running indication light and buzzer provided adjacent to the fire service inlet?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are the status of each fire pump comprising "Power Supply On", "Pump Running" and "Pump Failed" monitored and displayed at the pump control panels in the pump enclosures?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are such signals repeated to fire control room or a status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are all fire pumps housed in suitable enclosures and designed solely for accommodating pumps for fire service installations?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are the pump enclosures suitably locked and laid clear	*Yes/No/N.A.	*Yes/No/N.A.
Tested / Checked by : (Name of FS Contractor's Representative)		Signature - ()	Post : Tel. No. : Date :
Witnessed by: (Name(s) of *PBSE/PBSI)		Signature - ()	Post : Tel. No. : Date :

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
	of any exit or normal communication routes through the premises?		
p)	Are the pump enclosures clearly marked in English and Chinese characters?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is the intermediate booster pump utilized as the fixed fire pump?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Is flow rate and pressure of the pumps tested in accordance with Figure No. in Appendix 5, Annex I of FSDCoP fire pump schematic drawing submission to FSD.	*Yes/No/N.A.	*Yes/No/N.A.
	i) Floor level of tested hydrant:	_____	_____
	ii) Flow (l/min):	_____	_____
	iii) Pressure (kPa):	_____	_____
s)	Do the running and static pressure at any hydrant outlet not exceeding 850 kPa?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.3.8	<u>Fire Service Inlet</u>		
a)	Are the fire service inlet couplings between 600 mm and 1000 mm above finished floor level?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the fire service inlets suitably enclosed and protected?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the fire service inlets readily accessible by Fire Services personnel?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is a non-return valve provided for each inlet?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the fire service inlet enclosures clearly and permanently labelled "F.S. INLET" (消防入水掣) with characters at least 50 mm high?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is each inlet affixed with a metal identification plate raised on engraved with English and Chinese characters?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.3.9	<u>Miscellaneous</u>		
a)	Are all pipeworks and metal works properly painted (G.S. Clause B13.3)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are proper identification provided for pipeworks, wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
c)	Are water tanks clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is permanent water supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is emergency electricity supply available?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.4	<u>Testing and Commissioning</u>		
3.1.4.1	<u>Pipeworks</u>		
a)	Are hydraulic tests performed satisfactorily for water tightness of all sections of the pipeworks? (At 1.5 times highest working pressure or above for 15 minutes) (Test records on Part 4.1 Table 1)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is flushing out of all water pipes performed?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is flushing out of all hose reel tubing performed?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the automatic air release valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do the pressure reducing valve sets function properly? (Test records on Part 4.1 Table 2)	*Yes/No/N.A.	*Yes/No/N.A.
f)	Do the gate valves, stop valves and globe valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.4.2	<u>Electrical Wiring</u>		
a)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure No. 2 for Electrical Installation and to Electricity Ordinance requirements?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the battery charger function properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the telephone link connected and functioning?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.1.4.3	<u>Water Pump</u>		
a)	Do the water pumps and motors run at the designed discharge water pressure and operating electrical current? (Test records on Part 4.1 Table 3)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the water pumps run at an acceptable noise and vibration levels?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the water pump control switches and indicating lights function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the water pump protective devices function properly?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do the fixed fire pumps come into operation upon actuation of any manual fire alarm call point, regardless of the zoning of the fire alarm call point?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Do the float switches in the water tanks for controlling the water pumps function properly?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Do the high and low water level alarms and indications for the water tanks function properly?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the temperatures of the water pump bearings satisfactorily at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the temperatures of the pump motors satisfactorily at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Do the pressure gauges function properly?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is water leakage from the pump shafts at an acceptable level?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Do the non-return valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Does the pressure relief valve of the anti-overheating circulating pipe function properly? (Operate at _____ bars)	*Yes/No/N.A.	*Yes/No/N.A.
n)	Do the pressure switches controlling the jockey, duty and standby pumps operate properly? (Test records on Part 4.1 Table 4)	*Yes/No/N.A.	*Yes/No/N.A.
o)	Does the change-over from duty to standby pump complete within 15 seconds? (change-over in _____ sec.)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.1.4.4	<u>Fire Service Inlet</u>		
a)	Do the non-return valves of the F.S. inlets function properly?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the stop/start buttons, indicating lights and audible alarms for the intermediate booster pumps function properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the drain valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.4.5	<u>Hose reel</u>		
a)	Can the hose reel tubing be drawn out freely and easily in any direction without obstruction?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the hose reels capable to cover within 6 m of each part of the occupied area? (Test Records on Part 4.1 Table 5)	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the hose reels capable to project a water jet of 6 m or greater? (Test Records on Part 4.1 Table 5)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the water tightness of the stop valves, nozzles, and tubing connections satisfactory when the water pump is running?	*Yes/No/N.A.	*Yes/No/N.A.
3.1.4.6	<u>Hydrant</u>		
a)	Is the water tightness of the hydrant outlet satisfactory when the water pump is running?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the flow capacity and pressure test satisfy Fire Services Department's requirements as the following Table? (Test records on Part 4.1 Tables 6 and 7)	*Yes/No/N.A.	*Yes/No/N.A.

Building Type	Running Pressure (kPa)	Static Pressure (kPa)	No. of hydrant outlet operating	Minimum aggregate Flow Rate (L/min)
	Minimum	Maximum		
Industrial	350	850	3	1350
All other types	350	850	2	900

Note : Each hydrant outlet shall have a flow of 450 L/min at a running pressure of not less than 350 kPa.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/
checked by
FS Contractor

Items witnessed
by
PBSE/PBSI

3.2 Automatic Sprinkler System

3.2.1 Visual Inspection

3.2.1.1 Water Supplies

- | | | | |
|----|--|--------------|--------------|
| a) | Is an independent town main connection provided for the sprinkler system installation alone? | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Does the size of the incoming water pipe from the town mains up to the sprinkler tank tally with the vertical plumbing diagram approved by W.S.D.? | *Yes/No/N.A. | *Yes/No/N.A. |
| c) | Is the effective water capacity correct of the : | | |
| | (i) Sprinkler tank? | *Yes/No/N.A. | *Yes/No/N.A. |
| | (ii) Transfer tank? | *Yes/No/N.A. | *Yes/No/N.A. |
| | (iii) Priming tank? | *Yes/No/N.A. | *Yes/No/N.A. |
| d) | Is water depth indicator provided for the sprinkler tank which is used as a gravity tank? | *Yes/No/N.A. | *Yes/No/N.A. |
| e) | Are the ball valves of the water tank readily accessible? | *Yes/No/N.A. | *Yes/No/N.A. |

Size of Pump Suction

	Pump Suction Pipe Size (dia. mm)				
	LH	OH(I)	OH(II)	OH(III)	OH(III S)
Positive Head (1)	65	150	150	200	200
Suction Lift (2)	80	150	150	200	200

Note: (1) Positive head - water capacity between pump centre line and the lowest effective water level of tank not exceeding one-third total capacity.

(2) Suction lift - vertical height between pump centre line and the lowest effective water level of tank not exceeding 3.7 m.

(3) Automatic priming arrangement is required for suction lift condition.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
f)	Are the sizes of the water pump suction water pipes correct as the following Table?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is each water pump provided with an independent suction pipe?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are levels of suction pipes correct?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are puddle flanges of the same size as the water pump suction pipes?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are automatic priming arrangements provided for suction lift condition?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are sizes of priming water pipes correct ? (LH - 25 mm, OH and HH -50 mm)	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is each water pump provided with an independent priming tank?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is anti-overheating circulating pipe provided?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is vertex inhibitor provided and clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are strainers in water tank cleaned?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Is the tank clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.2.1.2 Spacing and Location of Sprinklers

		LH	OH	HHP & HHS	LPC Rules Incorporating BS EN 12845/Remarks
Max. area Coverage per Sprinkler	Sidewall	17 m ²	9 m ²		Table 19 & 20
	Others	21 m ²	12 m ²	9 m ²	
	Special area	9 m ²	9 m ²		
Max. distance Between Sprinkler	Sidewall	4.6 m	3.7/3.4 m		
	Others	4.6 m	4 m	3.7 m	
	Special area	3.7/3.0 m	3 m		
	Staggered	4.6 m	4.6/4 m	3.7 m	
Min. distance between sprinklers		2 m	2 m	2 m	Clause 12.3
Max. distance from wall/partition		2.3 m	2 m (standard)	2 m	Clause 12.4.1
Max. distance from open face of building		1.5 m	1.5 m	1.5 m	Clause 12.4.1
Max. distance below combustible/incombustible ceiling/roof		75/ 150/ 300/ 450 mm	75/ 150/ 300/ 450 mm	75/ 150/ 300/ 450 mm	Clause 12.4.2
Min. distance to & max. distance above beams					Clause 12.4.6 & 12.4.7
Max. distance from column		0.6 m	0.6 m	0.6 m	Clause 12.4.9
Clear min. space below		0.3/0.5 m	0.3/0.5 m	1.0 m	Clause 12.1.2
Max. depth of ceiling void without sprinkler		0.8 m	0.8 m	0.8 m	Clause 26.6 & TB11
Max. width of Obstruction Below sprinkler	Rectangular	0.8/#1m	0.8/#1m	0.8/#1m	Clause 12.4.10 #with at least 150 mm clearance from adjacent wall
	Circular	1/#1.2 m	1/#1.2 m	1/#1.2 m	
Max. extent of canopy from building without sprinkler		1.5 m	1.5 m	1.5 m	Clause 12.4.4

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
a)	Are spacing and location of sprinkler heads in accordance with LPC Rules regarding :		
(i)	Area of coverage?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Maximum distance between sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Minimum distance between sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Distance from wall/partition?	*Yes/No/N.A.	*Yes/No/N.A.
(v)	Distance from open face of building?	*Yes/No/N.A.	*Yes/No/N.A.
(vi)	Distance from beam?	*Yes/No/N.A.	*Yes/No/N.A.
(vii)	Distance from column?	*Yes/No/N.A.	*Yes/No/N.A.
(viii)	Clear space below sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
(ix)	Depth of ceiling void?	*Yes/No/N.A.	*Yes/No/N.A.
(x)	Obstruction below sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
(xi)	Canopy?	*Yes/No/N.A.	*Yes/No/N.A.
(xii)	Are construction of open ceiling spacing and location of sprinkler heads in accordance with LPC Rules as the following Table and regarding :	*Yes/No/N.A.	*Yes/No/N.A.

Requirements of Open Ceiling (LH and OH Only) (See LPC Rules Incorporating BS EN 12845 Clause 12.4.14)

Min. open area	70%
Min. dimensions of opening (shall not be smaller than vertical thickness of ceiling)	25 mm
Max. distance between sprinklers	3 m
Max. area of coverage per sprinkler	9 m ²
Min. vertical separation between sprinklers and suspended ceiling for flat spray sprinkler	300 mm
Min. vertical separation between sprinklers and suspended ceiling for sprinkler other than flat spray sprinkler	800 mm

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
	1) Open area of ceiling?	*Yes/No/N.A.	*Yes/No/N.A.
	2) Dimensions of opening?	*Yes/No/N.A.	*Yes/No/N.A.
	3) Distance of sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
	4) Area of coverage?	*Yes/No/N.A.	*Yes/No/N.A.
	5) Vertical separation between sprinklers and ceiling?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is there any sheet metal or fire resistance sheet not less than 200mm wide and 150mm high located midway between the sprinkler or by using intervening construction features when there is possibility for adjacent sprinklers from wetting each other ?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are there any baffles with its top edge extend above the sprinkler deflector by 50mm to 75mm if the baffles is fitted on the range pipe when there is possibility for adjacent sprinklers from wetting each other ?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.1.3 <u>Sprinkler Heads</u>			
a)	Are sprinklers clean from contamination by paint, etc.?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are sprinklers of correct orifice sizes in accordance with Clause 24.1.3 and Appendix B of BS 5306: Part 2 or other standards acceptable to FSD? (LH - 10 mm, OH - 15 mm and HH - 15 or 20 mm)	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are sprinklers of correct temperature ratings? (68°C red bulb for normal use, 93°C for heated rooms)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are replacement sprinklers provided and completed with cabinets? (LH - 6 Nos., OH - 24 Nos. & HH - 36 Nos. For more than 2 installations, added 50% to the figures.)	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is there a stock of spare sprinklers kept in the Fire Control Room of the premises adequate for operated or damaged sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is sprinkler spanner provided and kept in sprinkler cabinet?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the cabinet or cabinets located in a prominent and easily accessible position where the ambient temperature does not exceed 40°C?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
h)	Are sprinkler guards provided at locations where the sprinklers are liable to damage?	*Yes/No/N.A.	*Yes/No/N.A.
i)	For LH and HH cases only, are sprinklers inside concealed false ceiling space fed by separate branch pipework from that feeding sprinklers for room space below the ceiling?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are the Nos. of sprinklers installed on the range and distribution pipes in accordance with LPC Rules as the following Tables?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are sprinkler heads installed in upright or pendant position for Type 1 pre-action system?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are sprinkler heads installed in upright position for Type 2 pre-action system?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are sprinkler heads installed in upright position for dry pipe system installations in cold room?	*Yes/No/N.A.	*Yes/No/N.A.

Maximum Number of Sprinklers allowed on Range and Distribution Pipes

Light Hazard

Pipe Size (dia. mm)	Max. No. on Range Pipe only
20#	1
25	3

- The maximum length of 20 mm pipe allowed is 8m including allowance for elbow.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Ordinary Hazard - Range Pipes

Range Pipes	Pipe Size (nominal dia. mm)	Max. No. of Sprinklers allowed on Range Pipes
(a) Ranges at remote end of each distribution pipe spur		
(i) 2 end-side layouts	25	1
Last two ranges	32	2
(ii) 3 end-side layouts	25	2
Last three ranges	32	3
(iii) All other layouts	25	2
Last range	32	3
	40	4
	50	9
(b) All other ranges	25	3
	32	4
	40	6
	50	9

Ordinary Hazard - Distribution Pipes

Distribution Pipes	Pipe Size (nominal dia. mm)	Max. No. of Sprinklers to be fed by Distribution Pipe
Pipes at extremities of system		
(i) 2 end-side layouts	32	2
	40	4
	50	8
	65	16
(ii) All other layouts	32	3
	40	6
	50	9
	65	18

Maximum Number of Sprinkler Heads for Preaction System

(i) Light-hazard installation	500 per installation
(ii) Ordinary-hazard installation	1000 per installation
(iii) High-hazard installation	1000 per installation

Maximum Number of Sprinkler Heads for Recycling System

For all installation	1000 per installation
----------------------	-----------------------

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.2.1.4	<u>Pipeworks</u>		
a)	Are water pipes up to 150 mm dia. to BS 1387 / ISO 65 medium grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are water pipes larger than 150 mm dia. to BS EN 545 Class K12 or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are U/G water pipes to BS EN 545 Class K12 or to BS 1387 / ISO 65 heavy grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are U/G water pipes protected with two coats of bituminous paint and wrapped with self-amalgamating tapes and mastics having 55% overlapping?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are water pipes up to 65 mm dia. provided with screw joints?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are water pipes of dia. larger than 65 mm and up to 150 mm provided with mechanical pipe couplings?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are water pipes of dia. larger than 150 mm provided with flanged joints and flanged fittings?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are U/G water pipes provided with mechanical pipe couplings or other approved couplings?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are water pipes provided with adequate disconnecting flanges, mechanical pipe couplings or screwed unions for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are pipes suitably connected to the sprinkler pumps, sprinkler control valves and sprinkler inlets?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are bends of water pipes larger than 65 mm dia. and bends of water pipes installed outside false ceiling/concealed void of long radius type, or as approved?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are galvanised mild steel sleeves provided for pipes through wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are spaces between water pipes and pipe sleeves through wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are fire rated pipe sleeves provided for pipes through fire rated wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
o)	Are spaces between water pipes and pipe sleeves through fire rated wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are adequate clearances provided between pipe and sleeve?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are sleeves projected at least 100 mm above finish floor level and at least 150 mm above roof finish	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are pipes installed without being embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are adequate pipe hangers and supports provided as required? (G.S. Clause B1.9)	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are pipe hangers and supports rigidly fixed and unbroken?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are expansion pipe joints provided at location through building expansion joint?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are adequate air vents and drain cocks provided?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are valves closed at clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are valves locked at OPEN position with leather strip and padlock?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Do water pipe sizes tally with drawings ?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Can all sections of water pipes be drained?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are the water pipes suitably sloped and drained to the installation drain valve as far as practical?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are the drain points adequate in the installation?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are drain points connected to the nearest drain for routine testing of all flow switches?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Are installation drain pipes and valves of correct sizes? (min. for LH - 40 mm, OH and HH - 50 mm)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
ae)	Are the water pipes laid to the following minimum slope?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) Wet pipe system : 2 mm to 1 m		
	(ii) All others system : for pipes of 40 mm and above - 4 mm to 1 m for pipes less than 40 mm - 12 mm to 1 m		
af)	Are correct sizes of drain pipes and valves provided as following for pipeworks to be drained?	*Yes/No/N.A.	*Yes/No/N.A.
	<u>Pipework</u> <u>Size of Drain Pipe & Valve (minimum)</u>		
	50 mm 20 mm		
	65 & 80 mm 32 mm		
	100 mm 50 mm		
ag)	Are pressure gauges of correct specification and complying with BS EN 837-1 or other appropriate standards as per G.S. Clause B1.15?	*Yes/No/N.A.	*Yes/No/N.A.
ah)	Are isolating cocks/valves provided for pressure gauges?	*Yes/No/N.A.	*Yes/No/N.A.
ai)	Are strainers in water pipes cleaned?	*Yes/No/N.A.	*Yes/No/N.A.
aj)	Are installation control valves in accordance with BSB Standard Drawings?	*Yes/No/N.A.	*Yes/No/N.A.
ak)	Are main stop valves secured at OPEN position by padlock or riveted strap?	*Yes/No/N.A.	*Yes/No/N.A.
al)	Are main stop valves placed at proximity to an entrance to the premises?	*Yes/No/N.A.	*Yes/No/N.A.
am)	Are location plates for main stop valves provided with correct wording and character sizes?	*Yes/No/N.A.	*Yes/No/N.A.
an)	Are each set of alarm valve and alarm gong provided with identification label and number?	*Yes/No/N.A.	*Yes/No/N.A.
ao)	Is the total length of water pipe between alarm valve and alarm gong 25 m or less?	*Yes/No/N.A.	*Yes/No/N.A.
ap)	Is the water pipe between alarm valve and alarm gong of correct size ? (6 m length - 15 mm dia. over 6 m length - 20 mm dia.)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
aq)	Are equipotential earth bondings provided for the pipeworks?	*Yes/No/N.A.	*Yes/No/N.A.
ar)	Have the electric monitoring type subsidiary stop valves given visual signals back to the fire alarm control and remote indicating panel to identify the status of subsidiary stop valves at open/close state with security devices?	*Yes/No/N.A.	*Yes/No/N.A.
as)	Have the security devices installed with warning labels and serial numbers and complied with the requirements of FSD Circular Letter No. 4/2010 and as approved by the Architect?	*Yes/No/N.A.	*Yes/No/N.A.
at)	Has the FS Contractor adopted the sprinkler subsidiary stop valves management system in accordance with the requirements of FSD Circular Letter No. 4/2010 on subsidiary stop valves?	*Yes/No/N.A.	*Yes/No/N.A.
au)	Have the padlocking facilities on sprinkler subsidiary stop valves complied with the requirements of FSD and approved by the Architect?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.1.5	<u>Dry Pipe Installation</u>		
a)	Is the installation pressurized with air within the pressure range recommended by the alarm valve manufacturer and shall not exceed 400 kPa?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is each installation served by an independent air supply system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	For cold room application, do automatic means provided to automatically shut down the air circulation fans when the sprinkler system operates?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is air-supply pipework fitted with pressure relief valve, non-return valve, stop valve (normally open), suitably sized restrictor, and by-pass with stop valve (normally strapped and padlocked closed)?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the air-supply pipework connected to the installation above the normal priming water level of the dry alarm valve?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are air compressors equipped with automatic off-loading devices to depressurize the compressor prior to start up?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Are air-supplies to sprinkler installations possessing a cold store dried by passing through a suitable air dryer or freezer?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the restrictor in the air-supply pipework correctly sized to limit the mass flow of air from the air supply to the installation, so as to avoid delay of water discharge from the open sprinklers?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is filter provided at the upstream of the non-return valve and restrictor?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are restrictors made from non-corrosive materials such as austenitic stainless steel or copper alloy having orifices with rounded edges?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are distribution and range pipes of terminal range configuration. (Gridded and looped configurations of pipework are not allowed)?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is a test facility provided at the end of the hydraulically most remote range pipe on the installation, consisting of a 32 mm nominal diameter pipe and quick-acting test valve, with an outlet nozzle equivalent in size to the smallest sprinkler in the installation?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is the quick-acting test valve located in an easily accessible position and secured in the closed position with a suitable strap or chain?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is the end of the test line capped or plugged?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Does the sprinkler installation in the dry-pipe mode comply with the following?:	*Yes/No/N.A.	*Yes/No/N.A.
	(i) have an internal volume of air-filled pipe not exceeding :		
	Light hazard 1.0 m ³		
	Ordinary hazard 2.5 m ³		
	High hazard 2.5 m ³		
	Or		
	(ii) discharge water from the test facility within 60 seconds of opening the quick-acting test valve when the installation is in the normal stand-by condition.		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.2.1.6	<u>Pre-action System</u>		
a)	Is the sprinkler installation pipework charged with air under pressure in accordance with the recommendations of the manufacturer of the installation alarm valve, which shall not exceed 4 bar for any standby condition and monitored to give the visual indication and audible alarm for a fault signal on reduction of the air pressure?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the pre-action system control panel comply with the requirements of BS 5839-1:2002 where appropriate and incorporate the necessary relays, timers, key types switches, alarm and trouble lights essential to the operation of the system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does the control panel employ printed circuit boards for the components and is completely factory wired and ready for connection on the Site?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the pre-action control panel relays and circuitry operating the pre-action alarm valve solenoid valves or actuator mechanisms duplicated and wired such that no single fault or failure shall render the installation inoperable?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the fire detection system used to activate a pre-action sprinkler system comply with the appropriate parts of BS 5839: Part 1, BS 6266 and LPC Recommendation EDP 3 (or its equivalent, where appropriate) and the following items (ref. LPC Rules for Sprinkler Installations: Clause TB 208.5.8 of the LPC Rules Incorporating BS EN 12845)?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) Each room or compartment protected by sprinklers shall have sufficient fire detectors to initiate release of the pre-action installation without the operation of any detectors external to the room or compartment or located within equipment.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(ii)	Fire detection systems employing coincidence connection (requiring a response from two detectors to initiate operation of the pre-action alarm valve) may be used with Type 1 and Type 2 pre-action installations. (Consideration shall be given to actuating the pre-action alarm valve on operation of a single fire detector where fast-developing fires may occur).	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Any two detectors of a group of detectors which may initiate the operation of the pre-action alarm valve shall be separately connected to independent wiring circuits.	*Yes/No/N.A.	*Yes/No/N.A.
3.2.1.7	<u>Recycling System</u>		
a)	Is the complete installation, including all equipment, components and wiring, approved by LPCB and accepted by the Fire Services Department (FSD)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is it supplied from a proprietary manufacturer specialized in the manufacture of the system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the major components of each recycling installation consist of, but not limited to, the following :		
(i)	Recycling heat detector	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Fire resisting detector cable	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Control panel	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Valve trim box	*Yes/No/N.A.	*Yes/No/N.A.
(v)	Batteries and charger	*Yes/No/N.A.	*Yes/No/N.A.
(vi)	Electric alarm bell	*Yes/No/N.A.	*Yes/No/N.A.
(vii)	Pipework and fittings	*Yes/No/N.A.	*Yes/No/N.A.
(viii)	Sprinkler head	*Yes/No/N.A.	*Yes/No/N.A.
(ix)	Flow control and other auxiliary valves	*Yes/No/N.A.	*Yes/No/N.A.
(x)	Air supply system including air compressor, piping and fittings	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
d)	Are all the components LPCB approved as an integral part of the recycling installation?	*Yes/No/N.A.	*Yes/No/N.A.
(i)	<u>Heat Detector</u>		
1)	Is the heat detector a heat sensitive, normally closed, electrical detector which shall operate at a fixed temperature?	*Yes/No/N.A.	*Yes/No/N.A.
2)	Is it rate compensating and feature automatic recycling?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Is each detector complete with a tell-tale of zinc alloy?	*Yes/No/N.A.	*Yes/No/N.A.
4)	Is the detector units connected with low smoke fire resisting cable to the control panel?	*Yes/No/N.A.	*Yes/No/N.A.
5)	Is the heat probe stainless steel and the top colour coded for temperature set point and spacing?	*Yes/No/N.A.	*Yes/No/N.A.
6)	Is the conduit box attached with the detector fire and explosion proof and made of copper free aluminium with threaded conduit connections and adaptors provided for detector cables?	*Yes/No/N.A.	*Yes/No/N.A.
7)	Do the detectors have a 60°C detection rating which can monitor up to a maximum of 149 m ² of area under optimum conditions of a smooth ceiling?	*Yes/No/N.A.	*Yes/No/N.A.
8)	Are the detectors spaced for not more than 12 m apart and 6 m from walls or as approved?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	<u>Fire Resisting Cable</u>		
1)	Is the whole re-cycling preaction system wired with low smoke fire resisting cables?	*Yes/No/N.A.	*Yes/No/N.A.
2)	Is the low smoke fire resisting cable consist of copper conductors and withstand 815°C temperature for at least 30 minutes?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Are the binding tapes used with the cables flame retardant?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
4)	Are the cables installed in cable trays or other approved supports, and be fastened by approved fasteners or clamps specially designed and constructed for the purpose?	*Yes/No/N.A.	*Yes/No/N.A.
5)	Does the fire resistance cable comply with the Clause 26.2 of BS 5839-1:2002 for fire detection and fire alarm systems or other international standards which is acceptable to the Director of Fire Services?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	<u>Control Panel</u>		
1)	Does the control panel incorporate the necessary relays, timers, key type switches, alarm and trouble lights essential to the operation of the system?	*Yes/No/N.A.	*Yes/No/N.A.
2)	Does the panel employ printed circuit boards for the components and completely factory wired and ready for connection on the Site?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Does a key operated control located on the side of the control panel allow the re-cycling pre-action system to be operated as a cycling pre-action system with the electrical detection circuit in service or as a dry system without the electrical detection circuit in service?	*Yes/No/N.A.	*Yes/No/N.A.
4)	Does an ON/OFF light incorporated to monitor the selection of the recycling ON/OFF switch?	*Yes/No/N.A.	*Yes/No/N.A.
5)	Is the control panel incorporate a system tripped light and a low air pressure light?	*Yes/No/N.A.	*Yes/No/N.A.
6)	Is a key operated thermal test button provided on the panel which act to open the detector circuit momentarily to cycle the system?	*Yes/No/N.A.	*Yes/No/N.A.
7)	Does a reset button on the panel reset the timer and alarm circuits after system operation?	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	<u>Valve Trim Box</u>		
1)	Is a valve trim box provided to house electrical terminal blocks, 24 Volt D.C. solenoid valves, and pressure switches necessary for the operation of the recycling installation?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
2)	Is it prewired and plumbed by the manufacturer for connections?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Does it have a full opening door of 180° minimum for easy access to all components?	*Yes/No/N.A.	*Yes/No/N.A.
(v)	<u>Flow Control Valve</u>		
1)	Is the flow control valve a quick opening, differential diaphragm valve with a spring loaded floating clapper?	*Yes/No/N.A.	*Yes/No/N.A.
2)	Does the flow control valve facilitate manual or automatic on/off control?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Is it used to control water pressure or water flow rates?	*Yes/No/N.A.	*Yes/No/N.A.
4)	Is the flow control valve used as pressure reducing valve to limit or conserve water flow?	*Yes/No/N.A.	*Yes/No/N.A.
(vi)	<u>Air Supply</u>		
1)	Is each recycling installation provided with an independent air supply system?	*Yes/No/N.A.	*Yes/No/N.A.
2)	Does each air supply system of the recycling installation consist of an compressor, pneumatic actuators, air maintenance devices, pressure monitoring valves, controls, wiring, copper pipework and fittings, and all other necessary accessories for the operation of the system?	*Yes/No/N.A.	*Yes/No/N.A.
3)	Is the compressor of the compressed air system an oil-free, permanently lubricated type?	*Yes/No/N.A.	*Yes/No/N.A.
4)	Is the compressor direct driven type with no belts or gears, and compatible with air maintenance devices and other system components for effective operation, with no special source of air required?	*Yes/No/N.A.	*Yes/No/N.A.
5)	Is the compressor complete with thermal protection, air filters, safety relief valve and other protective provisions?	*Yes/No/N.A.	*Yes/No/N.A.
6)	Is the air maintenance device an automatic, field-adjustable air maintenance provision for the compressed air system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
7)	Is the air maintenance device equipped with pressure switch, restrictor check valve, strainer, bypass valve, etc. for the optimum operation of the system, and enable the compressor to be started under load?	*Yes/No/N.A.	*Yes/No/N.A.
8)	Does the device provide a balancing means to minimize on-off cycling of the compressor and the need to rapidly relieve the system pressure to the actuation point?	*Yes/No/N.A.	*Yes/No/N.A.

3.2.1.8 Fire Pump

Pump/Motor Set Data :

		Sprinkler Pump		Jockey Pump		Transfer Pump	
		Duty	Standby	Duty	Standby	Duty	Standby
Location							
Quantity (No(s).)							
Manufacturer	Pump						
	Motor						
Model	Pump						
	Motor						
Serial No.	Pump						
	Motor						
Motor power (kW)							
Pump power (kW)							
Flow rate (l/min)							
Pressure (kPa)							
Starting method							

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
a)	Are the motor/pump set rotating parts protected by safety guard?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is pump motor power rated at 10% higher than the required hydraulic power?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are emergency lock-off buttons provided adjacent to pump motors with visual and audible indication on the panel when the pump is locked?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the diesel sprinkler pump sets installed with the manually operated shut down mechanism labelled as “SPRINKLER PUMP SHUT-OFF” 終止花灑泵運行?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Has each switch for the dedicated power supply to an electric sprinkler pump motor labelled as “ SPRINKLER PUMP MOTOR SUPPLY - NOT TO BE SWITCHED OFF IN THE EVENT OF FIRE ” 花灑泵電源供應 – 在火警發生時切勿切斷電源?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are pump motors protected by HRC fuse?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is secondary power supply provided for electric pumps?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is standby pump provided for diesel engine driven pumps?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are doors to pump rooms clearly labelled "SPRINKLER PUMP" (消防花灑泵)?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are doors to pump rooms provided with locking devices?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are doors to pump rooms provided with automatic door closers?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are pump rooms clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are alternative means of starting the pump manually, in addition to manual fire alarm call points provided, where the pump is not electrically operated?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are starting instructions for diesel driven pump prominently displayed in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
o)	Can the pump just be stopped by switching off at the pump control not installed near the pump, rather than by any automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are manual fire alarm call points wired for starting the pump?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are the pumps duplicated for duty and standby use?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are the fire pump starters wired through a selector switch for duty and standby pump selection?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are pumps permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are non-return valve(s) provided to prevent water backflow into the water tank?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are the status of each fire pump condition comprising "Power Supply On", "Pump Running" and "Pump Failed" monitored and displayed at the pump control panel in the pump room and repeated at a panel in the fire control room or at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are such signal repeated to fire control room or a status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are two/three (one as standby) intermediate booster pumps of the same capacity provided to achieve required flow and pressure within 30 seconds?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Do the intermediate booster pumps continue to run irrespective of power interruption when start button is activated?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are start/stop push buttons with pump running indication light and buzzer provided adjacent to the fire service inlet?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.1.9	<u>Miscellaneous</u>		
a)	Are all pipeworks and metal works properly painted (G.S. Clause B13.3)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are proper identification provided for pipeworks, wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are water tanks clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is permanent water supply connected?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
e)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is emergency electricity supply available?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2	<u>Testing and Commissioning</u>		
3.2.2.1	<u>Pipeworks</u>		
a)	Are hydraulic tests performed satisfactorily for water tightness of all sections of the pipeworks, without pressure drop for not less than 2 hours to a pressure of not less than 15 bar, or 1.5 times the maximum pressure to which the system will be subjected whichever is the greater? (Test records on Part 4.2 Table 1)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is flushing out of all water pipes performed?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the automatic air release valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.2	<u>Dry Pipe Installations</u>		
a)	Is the air-supply pressure-relief valve set to relieve at a pressure of not more than 500 kPa in excess of the air pressure requirement of the installation dry alarm valve?	*Yes/No/N.A.	*Yes/No/N.A.
b)	With the installation valve primed in the ready position, is it possible to fully pressurize the installation in one hour, at any time ?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.3	<u>Pre-action System</u>		
a)	Does the fire detection system automatically give an alarm at the fire alarm control and indicating panel, pre-action system control panel and any repeater panels and operate two independent LPCB certified solenoid valves or actuator mechanisms either of which shall release (Type 1 or Type 2) pre-action alarm valves?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the solenoid valves or actuator mechanisms energised or de-energised to operate a pneumatic pre-action valve control system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does the control panel work as follow?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

- (i) The duration of the battery stand-by power supply shall be at least 72 hours. After the 72 hour stand-by period the stand-by power supply shall be capable of operating the pre-action control panel and solenoid valve or actuator to release the pre-action alarm valve.
- (ii) The pre-action control panel shall initiate operation of the pre-action alarm valve immediately in the event of a fire alarm system fault (including a failure of the primary and stand-by power supplies) which result in failure to execute the appropriate actions in the event of fire.
- d) Are the monitoring devices provided to give the following? *Yes/No/N.A. *Yes/No/N.A.
- (i) Indication that any stop valves down-stream of the installation control valve set are fully open;
- (ii) Audible and visual warnings at the pre-action control panel that any monitored stop valve is not fully open;
- (iii) Audible and visual warnings at the pre-action control panel that the cover to a condition indicator switch has been removed;
- (iv) Audible and visual warnings at the pre-action control panel of short circuit or disconnection of the leads of any solenoid valve or actuator which is energised to open;
- (v) Audible and visual warnings at the pre-action control panel of short circuit or disconnection of the primary power supply, the secondary power supply or any battery charger associated with the operation of the pre-action system.

3.2.2.4 Recycling System

a) Heat Detector

- (i) When a detector is heated to the temperature set point, does a mechanical switch open and break the series circuit interrupting the flow of current? *Yes/No/N.A. *Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

	Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(ii) When the temperature drops below the set point, is the circuit re-established? At 426°C sustained ambient temperature, does the tell-tale tab drop away, indicating possible detector damage?	*Yes/No/N.A.	*Yes/No/N.A.
b) <u>Mode of Operation</u>		
(i) Does the system work as follow?	*Yes/No/N.A.	*Yes/No/N.A.
(ii) Water discharge cycling to be controlled by heat detectors installed at the roof or ceiling which operate as an electrical interlock causing the water flow control valve to open and close. A timer to be provided to delay closure of the flow control valve for a predetermined period of at least 5 minutes in each cycle after lowering of the temperature of the heat detectors.	*Yes/No/N.A.	*Yes/No/N.A.
(iii) The fire alarm bell to continue to sound until the reset button is pushed. Should the temperature build to the trip point of any detector during any phase of the cycle, the system will continue to flow or immediately start the flow of water to the fire.	*Yes/No/N.A.	*Yes/No/N.A.
c) <u>Control Panel</u>		
(i) Does system operation or low air pressure activate the corresponding light and the audible trouble alarm and other alarms required which can be silenced by ON/OFF switches?	*Yes/No/N.A.	*Yes/No/N.A.
(ii) Is the whole recycling installation designed and constructed as a fail safe installation?	*Yes/No/N.A.	*Yes/No/N.A.
(iii) If the detector circuit and/or pressurized air are unavailable for service, will the system turn into an ordinary automatic dry pipe or wet pipe system?	*Yes/No/N.A.	*Yes/No/N.A.
(iv) Do all alarms except the low air pressure alarm operate constantly unless shut off and cycling features are negated?	*Yes/No/N.A.	*Yes/No/N.A.
d) <u>Air Supply</u>		
(i) Is the compressor operated by means of air pressure switches installed on the main pipe?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(ii)	On detecting air leakage reduced to a predetermined value, does the compressor automatically cut-in, and cut-out after the air pressure has been built-up adequately?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Does the compressed air system allow the recharging of the recycling installation manually after the sprinkler system has been operated and the actuated sprinkler heads are replaced?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.5	<u>Electrical Wiring</u>		
a)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure for Electrical Installation and to Electricity Ordinance requirements?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the battery charger function properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the telephone link connected and functioning?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.6	<u>Water Pump</u>		
a)	Do the water pumps and motors run at the designed discharge water pressure and operating electrical current? (Test records on Part 4.2 Table 2)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the water pumps run at an acceptable noise and vibration levels?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the water pump control switches and indicating lights function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the water pump protective devices function properly?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do the float switches in the water tanks controlling the water pumps function properly?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the temperatures of the water pump bearings normal at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are the temperatures of the pump motors normal at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Do the pressure gauges function properly?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is water leakage from the pump shafts at an acceptable level?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Do the non-return valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
k)	Does the pressure relief valve of the anti-overheating circulating pipe function properly? (Operate at _____ bar)	*Yes/No/N.A.	*Yes/No/N.A.
l)	Do the pressure switches controlling the jockey, duty and standby pumps operate properly? (Test records on Part 4.2 Table 3)	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are the pumps fully operational within 30 sec. after starting ?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Does the change-over from duty to standby pump complete within 30 sec.? (Change-over in ____ sec.)	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.7	<u>Sprinkler Inlet</u>		
a)	Do the non-return valves of the sprinkler inlets function properly?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the drain valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is each sprinkler inlet complete with a metal identification plate raised or engraved with English and Chinese characters and is there any clearly and permanently indication at the frontage of each sprinkler inlet enclosure marked with Chinese and English characters “SPRINKLER INLET” (花灑入水掣) of at least 50mm high?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.8	<u>Alarm Switch</u>		
a)	Do the flow switches for zone operating indication and alarm function properly? (Test records on Part 4.2 Table 4)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the water alarm for each installation valve operate when the test valve is opened?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the high and low water level alarms and indication for the water tanks function properly?	*Yes/No/N.A.	*Yes/No/N.A.
3.2.2.9	<u>Proving of Water Supplies</u>		
a)	Do the installation pressure and flow rate at each installation valve comply with the LPC Rules requirements as the following Table? (Test records on Part 4.2 Tables 5 and 6)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Pressure and Flow Requirement (LPC Rules Incorporating BS EN 12845:2003 Table 6)

Hazard Class	(i) Actual Pressure Minimum required Running Pressure # (bar)	(ii) Plus Calculated Pressure Based on Height between Highest Sprinkler and Valves when Rate of Flow is: (L/min)
LH Wet and pre-action	2.2	225
OH1 Wet and pre-action	1.0 0.7	375 540
OH1 Dry and alternate OH2 Wet and pre-action	1.4 1.0	725 1000
OH2 Dry and alternate OH3 Wet and pre-action	1.7 1.4	1100 1350
OH3 Dry and alternate OH4 Wet and pre-action	2.0 1.5	1800 2100

Measured on the installation pressure gauge.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.3 Manual and Automatic Fire Alarm System and Fire Alarm Control System

3.3.1 Type of Equipment

3.3.1.1 Alarm annunciation panel

- a) Manufacturer/Model No. of Alarm annunciation panel :
 i. Main panel : _____
 ii. Sub-panel/repeater panel, if any : _____
- b) FSD approved type or listed by a recognized Product Certification Body *Yes/No
- c) Conventional type *Yes/No
 Addressable type *Yes/No

3.3.1.2 Power Supplies

Mains supply : Supply Voltage/Phase/Hz _____

Emergency generator : Rating of generator (KVA) _____
 : Fuel oil supply capacity (Litres of oil) _____

Standby battery : Type of batteries _____
 : Capacity of batteries (Ahr) _____
 : Backup period for fire service (hr) _____

3.3.1.3 Detectors

a) Heater detector:

Manufacturer/model No. : _____
 FSD approved type or listed by a recognized Product Certification Body : *Yes/No
 Type :
 Fixed temperature *Yes/No
 Rate-of -rise temperature *Yes/No
 Combination *Yes/No
 Linear cable *Yes/No
 Others : _____

b) Smoke detector :

Manufacturer/model No. : _____
 FSD approved type or listed by a recognized Product Certification Body : *Yes/No
 Type :
 Ionization *Yes/No

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Optical	*Yes/No
Point	*Yes/No
Aspirating	*Yes/No
Others	_____

c) Multi-sensor detector :

Manufacturer/model No.	:	_____
FSD approved type or listed by a recognized		
Product Certification Body	:	*Yes/No
Type of sensors	:	
Heat sensing element		_____
Smoke sensing element		_____
Radiation sensing element		_____
Other sensing element		_____

d) Flame detector:

Manufacturer/model No.	:	_____
FSD approved type or listed by a recognized		
Product Certification Body	:	*Yes/No
Type	:	
Infra-red		Yes/No
Ultra-violet		Yes/No
Others		_____

e) Others :

Manufacturer/model No.	:	_____
FSD approved type or listed by a recognized		
Product Certification Body	:	*Yes/No
Type	:	_____

3.3.1.4 Manual Call Points

Manufacturer/model no.	:	_____
FSD approved type or listed by a recognized		
Product Certification Body	:	Yes/No
Type	:	Breakglass type []
		Others []
		(please specify)

3.3.1.5 Alarm Sounders

Manufacturer/model no.	:	_____
FSD approved type or listed by a		
recognized Product Certification Body	:	Yes/No
Type	:	Bell []
		Yodalarm []

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Horn []
 Siren []
 Electronic sounder []
 Others []
 (please specify)

3.3.1.6 Visual Fire Alarm Lamps

Manufacturer/model no. :

FSD approved type or listed by a
 recognized Product Certification Body
 (only for those lamps integrated with
 alarm sounders) : Yes/No

3.3.1.7 Fire Resistant Cables

Manufacturer/model no. :

3.3.2 Zoning

3.3.2.1 Detectors

Zone No.	Location	Total no. of detectors	Detector type *	Remark

Total no. of detectors Total no. of detector zones

* S-smoke, H-heat, L-linear heat, B-beam smoke, A-aspirating smoke, F-flame, O-others (please specify)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.3.2.2 Alarm Sounders

Zone No.	Location	Total no. of sounders	Remark

Total no. of sounders Total no. of sounder zones

3.3.2.3 Manual Call Points

Zone No.	Location	Total no. of call points	Remark

Total no. of manual call points Total no. of call point zones

3.3.2.4 Visual Fire Alarm Signal Lamps

Zone No.	Location	Total no. of VFA signal lamps	Remark

Total no. of VFA signal lamps Total no. of VFA zones

(use separate sheets or computer printouts in full accordance with the above format if the space is not sufficient for inserting all the zones)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3	<u>Visual Inspection</u>		
3.3.3.1	<u>General</u>		
3.3.3.1.1	All fire detection and equipment are conformed to FSD's requirements.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.1.2	All individual components of a fire alarm system are mutually compatible.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.1.3	Operating instructions showing the fault indication or correct action that shall be taken in the event of a fire are provided adjacent to the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.1.4	Diagrammatic representation of the building, showing at least the building entrances, the circulation areas, the escape routes and the division of zones is provided on or adjacent to the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.1.5	As-fitted zoning schedule is provided adjacent to the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.1.6	Log book is provided adjacent to the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2	<u>Detectors</u>		
3.3.3.2.1	Appropriate types of detectors are provided in areas as indicated on the approved building plans.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.2	Detectors are provided in areas as indicated on the endorsed FSI plans.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.3	Detection zonings are properly labelled at the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.4	In the floor(s) where sleeping risk exists (e.g. hotel, guesthouse, hospital, hostel, etc.) :		
	(a) heat detector is used in kitchen and electrical and mechanical plant room.	*Yes/No/N.A.	*Yes/No/N.A.
	(b) smoke detector is used in other areas except toilets, bathrooms and staircases where sprinkler is provided.	*Yes/No/N.A.	*Yes/No/N.A.
	(c) Sounder base is provided for smoke detectors installed in guestrooms of hotels/ guesthouse/ bedrooms of student hostels except for detectors installed inside concealed space.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.2.5	Detectors are provided according to the approved building plans.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.6	Intrinsically safe detector is used in the environment which may have the presence of explosive or flammable gas.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.7	The aggregate floor area covered by any single detection loop circuit is $\leq 10,000 \text{ m}^2$ calculated on those portions of the premises installed with fire detectors.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.8	The aggregate floor area covered by a single detection zone is $\leq 2,000 \text{ m}^2$ calculated on those portions of the premises installed with fire detectors.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.9	Remote indicating lamps are provided to show visually the position of the fire detection signal for search distance $> 30 \text{ m}$.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.10	Remote indicating lamps outside doors (near door exit) are provided for detectors installed inside rooms if doors are likely to be locked.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.11	Remote indicating lamps are provided for detectors in inaccessible areas such as ceiling voids or floor voids, if addressable text display in conjunction with layout plans is not provided adjacent to the control and indicating equipment.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.12	All the remote indicating lamps are installed with name plates engraved with “Fire 火警” and graphic symbol showing the locations they serve. The wordings and graphic symbols are in full compliance with Appendix I to List 2 – General Specification of Remote Indicating Lamp Plates of the FSD Circular Letter No. 1/2009.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.13	Detectors are provided for horizontal void $\geq 800\text{mm}$ high.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.14	Detectors are provided for horizontal void $< 800\text{mm}$ and with the following conditions: (a) the void is such that extensive spread of fire or smoke, particularly between rooms and compartments, can take place before detection; or (b) on the basis of a fire risk assessment, the fire risk in the void is such as to warrant protection of the void.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.15	Clear space below each detector is $\geq 500\text{mm}$ except inside ceiling and floor voids and areas with no horizontal dimension greater than 1m.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.2.16	Point smoke detector is installed within the general ceiling height limit of 10.5m. (Note: $\leq 10\%$ of ceiling height may exceed this limit and $\leq 12.5\text{m}$)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.17	Heat detector is installed within the general ceiling height of 9m for detector conforming to BS EN 54-5, Class A1 and 7.5m for conforming to other classes of BS EN 54-5. (Note: $\leq 10\%$ of ceiling height may exceed this limit and $\leq 10.5\text{m}$)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.18	Under flat ceiling, horizontal distance between any point and the nearest heat detector is $\leq 5.3\text{m}$.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.19	Under flat ceiling, horizontal distance between any point and the nearest smoke detector is $\leq 7.5\text{m}$.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.20	In corridors $\leq 2\text{m}$ wide, heat detectors are sited at intervals of $\leq 10.6\text{m}$ or $\leq 5.3\text{m}$ from end wall.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.21	In corridors $\leq 2\text{m}$ wide, smoke detectors are sited at intervals of $\leq 15\text{m}$ or $\leq 7.5\text{m}$ from end wall.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.22	In detector installation, ceiling obstructions $>10\%$ overall ceiling height are treated as wall. (Note: Within horizontal voids, obstructions $>10\%$ of the height between structural floor and structural ceiling are treated as wall regardless of the void location)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.23	In detector installation, partitions or storage racks reaching within 300mm of the ceiling are treated as wall.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.24	Detectors are mounted $\geq 1\text{m}$ from any air inlet of forced ventilation system.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.2.25	Horizontal ceiling comprises:		
	(a) a series of small cells (honeycomb ceiling), detector spacing is in accordance with Figure 10(b) and Table 1 of BS 5839-1: 2002+A2: 2008.	*Yes/No/N.A.	*Yes/No/N.A.
	(b) a number of closely spaced structural beams or joists, detectors spacing is in accordance with Figure 10(c) and Table 2 of BS 5839-1: 2002+A2: 2008.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.2.26	<u>Detector(s) is provided under intermediate horizontal surfaces such as ducts, loading platforms and storage racks in exceed of 3.5m in width and whose undersurface is in excess of 800mm above the floor (other than when the side of the duct or structure is in excess of 800mm from the wall or other ducts or structure).</u>	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3	<u>Alarm Sounders</u>		
3.3.3.3.1	An alarm sounder (weatherproof type) is installed at the external/outside of the building (near the main entrance or the “Fire Service Access Point” as per FSD Circular Letter No. 1/2009).	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3.2	An alarm sounder is provided near the control and indicating equipment.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3.3	One alarm sounder is provided at each hose reel point.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3.4	The system is incorporated with at least two alarm sounders and each fire compartment is provided with at least one sounder. (Note: Meaning of fire compartment is as defined in Clause 5 of the Code of Practice for Fire Resisting Construction published by the Buildings Department, the HKSAR (the FRC))	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3.5	All alarm sounder cases are painted in red colour and clearly marked ‘FIRE ALARM’ ‘火警’ in white colour. The height of all the English and Chinese wordings shall not be less than 10 mm and 15 mm respectively.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.3.6	A clearly labelled facility is provided at or near the alarm annunciation panel to enable silencing of alarm signals.	*Yes/No/N.A.	*Yes/No/N.A.
	The operation of this facility shall:		
	(a) require a manual operation;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) not cancel any visual signal of the alarm at the control equipment;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) sound any fire alarm sounders configured to that zone if, following silencing of fire alarm sounders, a new zone goes into alarm, and normally shall also resound those fire alarm sounders which were previously sounding;	*Yes/No/N.A.	*Yes/No/N.A.
	(d) not prevent the correct operation of any control for starting or restarting the alarm sounders;	*Yes/No/N.A.	*Yes/No/N.A.
	(e) not prevent the transmission of an alarm to an alarm receiving centre.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.3.7	A clearly labelled facility for evacuate control is provided on or immediately adjacent to the control equipment to enable fire alarm sounders to be started.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4	<u>Manual Call Points</u>		
3.3.3.4.1	Zoning of manual call points is at least one zone per floor or storey.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4.2	One manual call point is located at each of the following equipment/location. (a) hose reel point; (b) adjacent to and within 2m from storey exits (or its entrance lobby if it leads only to the storey exit); (c) adjacent to staircase final exit to open air on G/F or place of ultimate safety.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4.3	The travel distance for finding a manual call point is $\leq$ 30 m.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4.4	For exit opening $\geq$ 12m in width, two manual call points are provided within 2m from each end of the opening before the exit (or before the entrance lobby if such lobby leads only to the exit).	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4.5	Manual call points are fixed at a height of about 0.9-1.2m above the finished floor level.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.4.6	Manual call points are surface mounted or semi-recessed mounted as per manufacturer's design.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5	<u>Visual Fire Alarm (VFA) System</u>		
3.3.3.5.1	VFA signal lamps are labelled 'FIRE ALARM' '火警'. The height of English and Chinese characters is not less than 10 mm and 15 mm, respectively.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.2	Visual alarm signal is in the form of red flashing light.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.3	VFA flashing light is visible to normal eyesight in all areas required to be protected.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.4	Each compartment is provided with at least one VFA signal lamp.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.5	One VFA point is located near every hose reel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.6	Distance between any two VFA points is $\leq$ 60m.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.5.7	Areas to be covered by VFA system are in full compliance with the approved building plans and the Design Manual: Barrier Free Access 2008 of Buildings Department.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.8	The design of the VFA system conforms to : (a) Section 4 – 4, NFPA 72 : 1999, or (b) Clause 9.7, BS 5839 : Part 1 : 1988.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.5.9	<u>The power supply of the VFA system shall be from:</u> (a) DC supply source with back-up supply by battery; or (b) AC supply source with secondary supply from emergency generator; or (c) AC supply source with secondary supply from the main electricity supply obtained before the main supply switch.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.
3.3.3.6	<u>Time Related Systems and Transmission Delay Units</u>		
3.3.3.6.1	Time related system and/or transmission delay unit are/is provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.6.2	Time related system and/or transmission delay unit are/is approved by FSD.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.6.3	An indicator light is provided on or adjacent to the control and indicating equipment showing the working or silent hours state of the system.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.6.4	A manual override switch is provided on or adjacent to the control equipment for de-activating the time related system when the building is unoccupied.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7	<u>Control and Indicating Equipment</u>		
3.3.3.7.1	The alarm annunciation panel is located in an area on the ground floor and in the immediate vicinity of the building entrance easily to be accessed by the FSD or in the building's Fire Control Centre/Room.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7.2	Repeater panels are provided at different entrances or other points of entry to be used by the FSD in accordance with the approved building plans.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7.3	Where the control and indicating equipment is installed in a severe weather environment, a weatherproof protective enclosure with adequate ventilation is provided to protect it from being damaged by high humidity and water.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.7.4	Zone indications are provided at the control and indicating equipment.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7.5	All the alarm and zone indications are displayed in both Chinese and English so that the origin of the alarm and zone positions in relation to this building can be easily, quickly and unambiguously identified.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7.6	Manual call point and detection zone indications are given at the control and indicating panel even if addressable text information is available, by one or a combination of the following:		
	(a) LED indicators.	*Yes/No/N.A.	*Yes/No/N.A.
	(b) Visual Display Units.	*Yes/No/N.A.	*Yes/No/N.A.
	(c) Computer Graphics.	*Yes/No/N.A.	*Yes/No/N.A.
	(d) Other suitable means, (please specify)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.7.7	The operation of all manual controls and isolating devices shall be limited to authorized personnel. It may be provided by restricting access to the equipment by means of the following : -	*Yes/No/N.A.	*Yes/No/N.A.
	(a) the use of a lock.		
	(b) a key-operated switch.		
	(c) in a disciplined environment, by the use of a list of authorized personnel.		
	(d) other acceptable means. (please specify)		
3.3.3.8	<u>Power Supplies</u>		
3.3.3.8.1	Permanent electricity supply is connected.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.2	Battery powered standby supply is connected.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.3	Battery power supply is provided. (Voltage:..... DC volts:..... Ahr:.....)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.4	Circuit supplying fire alarm system is not protected by a residual current device unless this is necessary to comply with the requirements of the Code of Practice for the Electricity (Wiring) Regulations published by the Electrical and Mechanical Services Department, the HKSAR (hereinafter referred to as EECOP).	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.8.5	Secondary (rechargeable) battery supplies are:		
	(a) of a type having a life of at least four years;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) fixed with labels indicating the date of installation;	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.6	Connections to the mains supply is via an isolating protective device (e.g. an isolating switch-fuse, circuit-breaker etc.) reserved solely for all the fire service installations.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.7	Every isolator, switch and protective device, other than the main isolator for the building that can supply for the fire alarm system is properly labelled as appropriate :	*Yes/No/N.A.	*Yes/No/N.A.
	(a) 'FIRE ALARM' '火警警報';		
	(b) 'FIRE ALARM DO NOT SWITCH OFF' '火警警報切勿切斷電源'; or		
	(c) 'WARNING: THIS SWITCH ALSO CONTROLS THE SUPPLY TO THE FIRE ALARM SYSTEM' '警告: 此電掣乃供應火警警報系統電源'.		
	All warning labels are engraved in white letter/ character with red colour background. The height of all the English and Chinese wordings is not less than 10 mm and 15 mm respectively.		
3.3.3.8.8	Normal and standby battery supplies can each be capable of supplying the maximum alarm load irrespective of the condition of the other supply.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.8.9	Power supply equipment for multiple occupancy buildings is sited in an area of common access.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9	<u>Cables, Wiring and Other Interconnections</u>		
3.3.3.9.1	The entire system is conform to the requirements of EECOP.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

3.3.3.9.2 Cables used for :

- (a) low voltage mains supply to the system i.e. from mains supply to all the panels and battery chargers; or
- (b) power supply to alarm sounders, VFA lamps and flashing lights; or
- (c) all parts of the critical signal paths i.e. between every fire alarm initiation point and the input terminals on, or within, each fire alarm device; or
- (d) extra low voltage supply from an external power supply to the system; or
- (e) final circuit providing low voltage mains supply to the system

shall comply with:

- | | | |
|---|--------------|--------------|
| (i) standard fire resisting cables to PH 30 classification of BS EN 50200 and the 30 min, survival time tested to Annex E of same standard or BS 8434-1; or | *Yes/No/N.A. | *Yes/No/N.A. |
| (ii) enhanced fire resisting cables to PH 120 classification of BS EN 50200 and the 120 min, survival time tested to BS 8434-2; or | *Yes/No/N.A. | *Yes/No/N.A. |
| (iii) fire resisting cables of other international standards acceptable to FSD for use in fire alarm and detection system
(please specify: _____)
(Note: for option (iii) above, FSD and ArchSD approval/acceptance letter shall be provided) | *Yes/No/N.A. | *Yes/No/N.A. |

and comprise the followings:

- | | | |
|--|--------------|--------------|
| (1) MICS cables conforming to BS EN 60702-1 & BS EN 60702-2; | *Yes/No/N.A. | *Yes/No/N.A. |
| (2) cables conforming to BS 7629; | *Yes/No/N.A. | *Yes/No/N.A. |
| (3) cables conforming to BS 7846; | *Yes/No/N.A. | *Yes/No/N.A. |
| (4) cables rated at 300/500V (or greater) that provide the same degree of safety to BS 7629 | *Yes/No/N.A. | *Yes/No/N.A. |
| (5) fire resisting cables of other international standards acceptable to FSD for use in fire alarm and detection system
(please specify: _____)
(Note: for option (5) above, FSD and ArchSD approval/acceptance letter shall be provided); | *Yes/No/N.A. | *Yes/No/N.A. |
| (6) cables exempted from the fire resisting requirements as per the Remarks section of Appendix 6 of the FSDCoP. | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.3.9.3	Cables other than MICS cable complying with BS EN 60702 or steel wire armoured cables complying with BS 7846 shall be mechanically protected if : (a) they are less than 2m above the floor level; or (b) physical damage or rodent attack is likely.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.4	Mechanical protection is provided to the cables by one of the following methods : (a) installation in metallic conduit, ducting or trunking; (b) by laying the cable in a channel or cable tray; (c) concealed in the structure of building; (d) using MICS cable complying with BS EN 60702 or steel wire armoured cable complying with BS 846.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.5	Conductors carrying fire alarm power or signals are separated from conductors used for other systems by one or more of the followings : (a) installation in metallic conduit, ducting, trunking or a channel reserved solely for fire alarm cables; (b) separated from other compartments by a strong, rigid and continuous partition of non-combustible material.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.6	All joints, other than those within system components, in a cable is enclosed within junction boxes labelled 'FIRE ALARM' '火警警報' engraved in white letter/character with red colour background. The height of all the English and Chinese wordings is not less than 10 mm and 15 mm respectively to avoid confusion with other services.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.7	All conductors are having a cross-sectional area $\geq 1\text{mm}^2$.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.8	Fire alarm cables are separated from cables of other services.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.9	Cables carrying power in excess of extra-low voltage are segregated from extra-low voltage fire alarm circuits.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.3.9.10	The colour of fire alarm cables are limited to ≤ 2 sets (4 nos.) of common colours and one of the colours is red.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.4	<u>Testing</u>		
3.3.4.1	<u>Detectors</u>		
3.3.4.1.1	Upon actuation of any detector in the building, the correct audio/ visual warning device for the fire alarm and detection system is initiated.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.1.2	The sensitivity of all heat/smoke/flame detectors is correctly adjusted/ set and checked in full accordance with the manufacturer's recommendations.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.1.3	The zoning of detectors is correct.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2	<u>Alarm Sounders</u>		
3.3.4.2.1	Upon the actuation of the detector, alarm shall be given by alarm sounders installed near the main building entrance or "Fire Service Access Point" as per FSD Circular Letter No. 1/2009 and the alarm annunciation panel.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.2	Background noise (N) likely to persist for a period longer than 30 seconds.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.3	For domestic building, the minimum sound level of alarm sounders is measured at 3 m from the inside of the main entrance door with all windows fully opened and all doors shut off at all flats/units and the result is, dB(A) which is : (a) ≥ 60 dB(A); and (b) $\geq [5 \text{ dB(A)} + \dots\dots\dots \text{(background noise, N at item 3.3.4.2.2)}]$ = dB(A)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.4	For buildings other than domestic building, the minimum sound level of alarm sounders is measured at 3 m from the inside of the main entrance door with all windows fully opened and all doors shut off at all rooms/ premises and the result is, dB(A) which is : (a) ≥ 65 dB(A); and (b) $\geq [5 \text{ dB(A)} + \dots\dots\dots \text{(background noise, N at item 3.3.4.2.2)}]$ = dB(A)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.4.2.5	For all the guestrooms of hotels/guesthouses and bedrooms of student hostels, the fire alarm sound level measured right below the sounder base(s) of smoke detector and at 1m above floor level with all the guestrooms/bedrooms windows fully opened and doors closed is >65dB(A) or >5dB(A) above background noise.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.6	For premises designed for public entertainment, retail and similar premises, in which the sound pressure level of music >80dB(A), the music is muted automatically when a fire alarm signal is given.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.7	Failure of the power supply to the secondary sounders shall result in silencing of the noisy machines.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.2.8	Sounding sequence of alarm sounder operation complies with requirements stipulated in FSD Circular Letter No. 4/96, Part VIII. Item 4.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.3	<u>Manual Call Points</u>		
3.3.4.3.1	The zoning of manual call points is correct.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.3.2	Upon actuation of any manual call point in the building, the fixed fire pump serving the corresponding block comes into operation regardless of the zoning of the manual call point.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.3.3	Upon actuation of any manual call point in the building, the correct audio/ visual warning device for the fire alarm and detection system is initiated.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.3.4	The delay between operation of a manual call point and the giving of an "Evacuate" signal in the alarm zone within which the manual call point is located shall be $\leq$ 3 seconds and others shall be $\leq$ 10 seconds.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.4	<u>Visual Fire Alarm Signals</u>		
3.3.4.4.1	All VFA flashing light is visible to normal eyesight in the required protected areas when the fire alarm system is actuated.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.4.2	VFA signal is clearly distinguishable from any other non-fire service visual signals.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.4.5	<u>Control and Indicating Equipment (CIE)</u>		
3.3.4.5.1	Audio, visual alarms for the fire detection and alarm system, signals for system/ detector/ manual call point/ sounder fault and signals to all the ancillary equipment are given correctly at the control and indicating equipment.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.2	Direct telephone line (DTL) to the FSCC/authorized service provider is functioning properly. (please state DTL no.:)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.3	The following panel functions and switches are working properly : (a) alarm silence and reset switches. (b) normal supply and standby battery supply. (c) Power on/failure indicator. (d) DTL failure indicator. (e) zone alarm/fault indicator.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.4	Two simultaneous faults on a manual call point or fire detector circuit shall not disable protection within an aggregate area greater than 10,000 m ² calculated on those portions of the premises installed with fire detectors.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.5	Detector solely using as actuating devices for fire service systems such as fire shutter, VAC control, fixed installations other than water, fixed installations using water, pressurization system, and smoke extraction systems are linked to the Computerized Fire Alarm Transmission System (CFATS) through DTL. (Note; This linking is not a mandatory requirement from FSD)	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.6	For addressable type alarm annunciation panel, a facility/provision is provided so that individual detector can be tested without either sounding an alarm or requiring the complete system to be disabled to prevent such an alarm.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.7	A fault indication is given at the CIE within 100 seconds of the occurrence of any of the following conditions: (a) short circuit or open circuit in any circuits serving manual call points or fire detectors;	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
	(b) the removal of a manual call point or a fire detector that is designed to be detachable;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) short circuit or open circuit of any circuits serving fire alarm devices;	*Yes/No/N.A.	*Yes/No/N.A.
	(d) short circuit or open circuit of any wiring between any power supply that is in a separate enclosure and the equipment to which it supplies power;	*Yes/No/N.A.	*Yes/No/N.A.
	(e) any earth fault that is capable of preventing the system from performing;	*Yes/No/N.A.	*Yes/No/N.A.
	(f) the rupture of any fuse, or the operation of any other protective device, that affects the ability of the system to perform;	*Yes/No/N.A.	*Yes/No/N.A.
	(g) a short circuit or open circuit in the wiring between separate control and/or indicating equipment that is provided;	*Yes/No/N.A.	*Yes/No/N.A.
	(h) a short circuit or open circuit in the wiring between main and any repeat control and/or indicating equipment (such as a mimic diagram) that is provided;	*Yes/No/N.A.	*Yes/No/N.A.
	(i) a short circuit or open circuit in the wiring between control equipment and any separate enclosure of equipment used for transmission of alarm signals to an alarm receiving centre;	*Yes/No/N.A.	*Yes/No/N.A.
	(j) removal from its circuit of a fire alarm device that is designed to be detachable.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.5.8	A fault indication is given, within the times indicated below, in the event of any of the following:	*Yes/No/N.A.	*Yes/No/N.A.
	(a) failure of the main power supply to any part of the system (within 30 min. of occurrence);	*Yes/No/N.A.	*Yes/No/N.A.
	(b) failure of the standby power supply (within 15 min. of occurrence);	*Yes/No/N.A.	*Yes/No/N.A.
	(c) failure of the battery charger (within 30 min. of occurrence);	*Yes/No/N.A.	*Yes/No/N.A.
	(d) reduction of the battery voltage to less than the voltage specified in BS EN 54-4 at which a fault warning shall be given (within 30 min. of occurrence).	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.6	<u>Power Supplies</u>		
3.3.4.6.1	For occupied premises, the standby battery is sufficient to maintain the system in operation for at least 24 hours, plus at least 30 min. for operating in the maximum “alarm” condition and capable of actuating the fire service installation as required.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.4.6.2	For unoccupied premises, the standby battery is sufficient to maintain the system in operation for at least 24 hours plus the maximum period likely to be unoccupied or for 72 hours in total, whichever is the less, plus at least 30 min. for operating in the maximum “alarm” condition and capable of actuating the fire service installation as required.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.6.3	In buildings with standby generator that serves the fire alarm system for 6 hours standby capacity, the capacity of the standby battery is sufficient to maintain the system in operation for at least $(24 - 6) = 18$ hours, plus at least 30 min. for operating in the maximum “alarm” condition and capable of actuating the fire service installation as required.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.6.4	The normal or standby supply is indicated by a green indicator at the main indicating equipment.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.6.5	Each of the normal supply and the standby supply is capable of supplying the maximum alarm load of the system under all conditions.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.6.6	Secondary (rechargeable) battery supplies are:		
	(a) provided with an automatic charger;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) with battery charger capable of recharging the batteries to its constant potential voltage setting in not more than 12 hours after fully discharged;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) having sufficient capacity of standby batteries for operation of the system in both standby and alarm mode.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.7	<u>Cables, Wiring and Other Interconnections</u>		
3.3.4.7.1	Insulation test of all installed cables and wiring is made at 500 V DC and all insulation resistance between conductors, between each conductor and earth, and between each conductor and any screen are $\geq 2 \text{ M}\Omega$.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.7.2	Earth continuity and earth-loop impedance is tested and the results are in compliance with the EECOP.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.4.7.3	Any other tests specified by the manufacturer of the system and their test results are in order. (Details of tests: _____)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.5	<u>Documentation</u>		
3.3.5.1	The following equipment list and catalogues are provided (where applicable).		
	(a) alarm annunciation panel;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) repeater panels;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(d) manual call points;	*Yes/No/N.A.	*Yes/No/N.A.
	(e) alarm sounders;	*Yes/No/N.A.	*Yes/No/N.A.
	(f) visual fire alarm signal lamps;	*Yes/No/N.A.	*Yes/No/N.A.
	(g) fire resistant cables.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.2	FSD approval/acceptance letters or documents showing the listing of FSD recognized Product Certification Bodies for the following equipment are provided.		
	(a) alarm annunciation panel;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) repeater panels;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(d) manual call points;	*Yes/No/N.A.	*Yes/No/N.A.
	(e) alarm sounders;	*Yes/No/N.A.	*Yes/No/N.A.
	(f) visual fire alarm signal lamps integrated with alarm sounders.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.3	Test certificates on fire properties or FSD's prior acceptance letters for all the fire resistant cables used are provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.4	Other than ordinary smoke and heat detectors, manufacturer's manual of the following types of detectors are provided.		
	(a) aspirating smoke detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(b) flame detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(c) video smoke detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(d) beam detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(e) linear heat cable/detectors;	*Yes/No/N.A.	*Yes/No/N.A.
	(f) others, please specify:	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.5	Sound level measurement (including background noise) reports for alarm sounders are provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.6	Calculation showing the required battery capacity is provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.7	Letter certifying the completion of the DTL to the FSCC/authorized service provider is provided.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.3.5.8	Confirmation or certification from the panel manufacturer on the compatibility for all the individual components of a fire alarm system such as fire detectors, alarm devices, manual call points, power supplies, interfacing equipment, remote indication and control panels is provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.9	FSD approval letter on Time Related System/Transmission Delay Unit is provided.	*Yes/No/N.A.	*Yes/No/N.A.
3.3.5.10	As-fitted fire service installation drawings including the followings are provided : (a) schematic power supply and distribution diagrams and layout plans showing the types, size and routing of all power supply cables, fire resistant cables and wiring for the fire alarm and detection system; (b) wiring diagrams and layout plans of all junction boxes and distribution boards; (c) floor layout plans showing the location of each fire detection zone, detectors and detector types, manual call points, VFA signal lamps, alarm sounders, alarm annunciation panel and repeater panel(s) as applicable.	*Yes/No/N.A.	*Yes/No/N.A.

3.3.6 **Measuring and Testing Instrument / Equipment Calibration**

3.3.6.1 Calibration certificates showing that the following (please specify) testing and measuring instruments or equipment have been calibrated in the past 12 months are provided.

<u>Type</u>	<u>Model No.</u>	<u>Serial No.</u>
a) _____	_____	_____
b) _____	_____	_____
c) _____	_____	_____
d) _____	_____	_____
e) _____	_____	_____
f) _____	_____	_____
g) _____	_____	_____

(Note: Detailed T&C procedure for fire alarm control system and fire alarm control panels (G.S. Section B8) shall be submitted by the FS Contractor and approved by the Architect prior to testing and commissioning)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.4 Gaseous Extinguishing System

Location/Room : _____

Type of Gas : *CO₂ / FM200 / NAFS III / Novec 1230 and other approved agents

Type of System:

Total Flooding	()	Local Application	()
Modular	()	Cylinder	()
Pre-engineered	()	Engineered	()
High Pressure	()	Low Pressure	()
Single Hazard	()	Multiple Hazard	()
Primary Bank Only	()	With Reserve Bank	()

Working/Design Drawing Ref. : _____

Approved Computer Programme Ref. : _____

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

3.4.1 Visual Inspection3.4.1.1 General

- | | | | |
|----|---|--------------|--------------|
| a) | Is approved computer programme enclosed? | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Is catalogue enclosed? | *Yes/No/N.A. | *Yes/No/N.A. |
| c) | Is certification for pneumatic test to pipings enclosed? | *Yes/No/N.A. | *Yes/No/N.A. |
| d) | Does occupancy tally with approved building plans? | *Yes/No/N.A. | *Yes/No/N.A. |
| e) | Does compartmentation of protected premises tally with approved building plans? | *Yes/No/N.A. | *Yes/No/N.A. |
| f) | Does general layout tally with F.S.I. drawings? | *Yes/No/N.A. | *Yes/No/N.A. |
| g) | Are openings to adjacent compartment or external properly sealed or closable automatically during/before agent discharge? | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
h)	Are permanent openings provided with automatic shutters?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are warning/instruction notices provided at entrance to the protected area?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are warning/instruction notices provided inside the protected area which is normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.1.2	<u>System Components</u>		
a)	Do the locations of the following components tally with the approved drawings regarding :		
(i)	Audio alarm – bell, buzzer, etc.?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Visual alarm – light, strobe, etc.?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Detector?	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Manual release?	*Yes/No/N.A.	*Yes/No/N.A.
(v)	Piping?	*Yes/No/N.A.	*Yes/No/N.A.
(vi)	Nozzles?	*Yes/No/N.A.	*Yes/No/N.A.
(vii)	Gas cylinder / Agent container?	*Yes/No/N.A.	*Yes/No/N.A.
(viii)	Control/indication panel?	*Yes/No/N.A.	*Yes/No/N.A.
(ix)	Ignition/fuel source shut down device?	*Yes/No/N.A.	*Yes/No/N.A.
(x)	Other mechanical/ electrical/ pneumatic operating device?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the following components approved/listed :		
(i)	Actuating solenoid?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Cylinder valve assembly?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Gas Cylinder/agent container?	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Flexible hose?	*Yes/No/N.A.	*Yes/No/N.A.
(v)	Distributor/selector valve?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(vi)	Pilot cylinder?	*Yes/No/N.A.	*Yes/No/N.A.
(vii)	Alarm bell (for normal application)?	*Yes/No/N.A.	*Yes/No/N.A.
(viii)	Siren/yodalarm?	*Yes/No/N.A.	*Yes/No/N.A.
(ix)	Control/indication panel?	*Yes/No/N.A.	*Yes/No/N.A.
(x)	Remote manual release unit?	*Yes/No/N.A.	*Yes/No/N.A.
(xi)	Detector?	*Yes/No/N.A.	*Yes/No/N.A.
(xii)	Discharge nozzle?	*Yes/No/N.A.	*Yes/No/N.A.
(xiii)	Safety Barrier?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is permanent nameplate with adequate information provided to gas/agent cylinder? (CO ₂ / FM200 / NAFS III / Novec 1230 / other approved agents _____)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is reliable means of indication provided for the determination of pressure in gas/agent cylinder?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the above mentioned indication means account for variation of cylinder pressure with temperature?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is sufficient quantity of agent provided?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is cylinder/container properly mounted/secured?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are nozzles provided with markings showing make, type and orifice size?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.1.3	<u>Pipings</u>		
a)	Are pipings properly installed and secured in accordance with approved guide?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are all sections of the piping provided with equipotential earth bonding?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are pipings suitably protected against mechanical, chemical, vibration or other damage?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
d)	Are pipings of the approved type? (Type - _____)	*Yes/No/N.A.	*Yes/No/N.A.
	<u>For 25 bar or 42 bar</u>		
	<u>For 25 bar only</u>		
	BS EN 10216-1 Seamless Schedule 80	BS EN 10255 Heavy Grade Butt Welded (up to and including 50 mm nominal pipe size)	
	ASTM A53	BS EN 10216-1 Seamless Schedule 40 (up to and including 100 mm nominal pipe sizing)	
	ASTM A106		
	JIS 3454		
	or as approved	or as approved	
e)	Are pipe joints of approved type provided? (Type - *screwed/welded/flanged, G.S. Clause B5.13)	*Yes/No/N.A.	*Yes/No/N.A.
3.4.1.4	<u>Detection, Actuation & Control System</u>		
a)	Is correct type of detector provided? (Type - *heat/smoke/_____)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is operating alarm / indicator provided? (Type *Alarm/Indication / Both / Audio / Visual / Olfactory)	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do electrical primary A.C. supply and secondary battery D.C. supply provide adequate capacity for both the detection and operating devices?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the following electrical apparatus intrinsically safe or of flame-proof type? (For explosive atmosphere only e.g. fuel oil tank room)	*Yes/No/N.A.	*Yes/No/N.A.
	(i) Detector	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Fire alarm bell/sounder	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) Sparkless type opening/closing device	*Yes/No/N.A.	*Yes/No/N.A.
	(iv) Fan motor	*Yes/No/N.A.	*Yes/No/N.A.
	(v) Sparkless type ventilating duct damper closing device	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
e)	Is manual control suitably protected against mechanical, weather or environmental damage?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is manual control easily accessible at all times?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.1.5	<u>Miscellaneous</u>		
a)	Are all pipeworks and metal works properly painted (G.S. Clause B13.3)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the gas cylinder rooms clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is emergency electricity supply available?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are bar code labels provided to the gas cylinder?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.2	<u>Testing and Commissioning</u>		
3.4.2.1	<u>General</u>		
a)	Is the computer programme for the design of the system approved by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are working/design drawings approved by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is approval letter(s) from FSD enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.2.2	<u>Pneumatical Test of Piping</u>		
a)	Is the pneumatical test of the piping according to the following requirements satisfactory?	*Yes/No/N.A.	*Yes/No/N.A.
b)	<u>For 25-Bar System only</u>		
(i)	Test in a closed circuit	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Test for a period of 10 min. at 10 bar	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	At the end of test, pressure drop not more than 1 bar	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Pressurizing the piping at 3.5 bar incremental steps	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.4.2.3	<u>Functional Test of System (System in MANUAL mode)</u>		
a)	Does AUTO/MANUAL selector key switch function properly?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do detectors operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
c)	If cross-zoning is employed, is the zoning of detectors satisfactorily arranged?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does operating alarm/indication function properly?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does actuating solenoid operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Does selector/distributor valve operate properly?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Does the manual control require a force of not more than 178 Newtons to secure operation?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Does the manual control require a movement of 356 mm or less to secure operation?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the shut-down of ventilating system satisfactorily accomplished?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Do fire damper opening/closing devices operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
k)	If time delay of not more than 30 sec is incorporated, does it function properly?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Does the battery charger function properly?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is the telephone link connected and functioning properly?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Does the system pass the 'puff test'?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.4.2.4	<u>Practical Discharge Test (Dynamic Test) of System</u> (Should be avoided wherever possible)		
a)	By Designed Agent?	*Yes/No/N.A.	*Yes/No/N.A.
b)	By Approved Substitute?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Discharge agent used? - *CO ₂ /FM200/Novec 1230_____	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does agent fully discharge within the time limit specified by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are pipings securely installed to prevent pipe displacement or hazardous movement during discharge?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Do piping and associated equipment remain mechanically and structurally sound after test?	*Yes/No/N.A.	*Yes/No/N.A.
3.4.2.5	<u>Reinstatement of System After Discharge (Static Check)</u>		
a)	Is replacement cylinder/container of the correct type with sufficient pressure and content provided?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is cylinder/container properly mounted?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is cylinder/container properly connected?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is control/indication panel properly reset?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the electro-thermal link (ETL) properly replaced/reinstated?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is actuating solenoid properly linked / connected?	*Yes/No/N.A.	*Yes/No/N.A.
3.5	<u>Street Hydrant</u>		
3.5.1	<u>General</u>		
a)	Is the system:		
	(i) supplied directly from Town Main;	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) supplied from Gravity Tank;	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) supplied from Pumps and Tank;	*Yes/No/N.A.	*Yes/No/N.A.
	(iv) supplied from Sea Water Pumps?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
b)	Is the followings tally with the approved building plans/fire service installation drawings? (FSD Ref. No. on Approved Building Plans/FSI drawings : _____)		
	(i) quantity of street hydrant;	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) location of street hydrant;	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) location of pump room/enclosure;	*Yes/No/N.A.	*Yes/No/N.A.
	(iv) location of tank;	*Yes/No/N.A.	*Yes/No/N.A.
	(v) tank capacity?	*Yes/No/N.A.	*Yes/No/N.A.
3.5.2	<u>Visual Inspection</u>		
3.5.2.1	<u>Pipework, valves & associated fittings</u>		
a)	Is each hydrant equipped with a control valve?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is each hydrant equipped with an isolation valve (applicable to system fed directly/indirectly from government main)?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the spindle of underground hydrant valve within 250 mm to 500 mm below the valve pit cover?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the size of underground control valve pit cover not greater than 300 mm x 300 mm and with "FH" marking engraved on the surface? (Remarks: isolation valve pit cover shall conform to WSD standards)	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the valve pit of control valve located between 1.5 m to 3 m from the street hydrant?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the valve pit of control valve located outside the designated emergency vehicular access?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is there no obstruction within 1.5 m in front of and on two sides of the hydrant(s)?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are underground water pipes to BS EN 545 Class K12 or to BS 1387 / ISO 65 heavy grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are underground water pipes protected with two coats of bituminous paint and wrapped with self-amalgamating tapes and mastics having 55% overlapping?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
j)	Are underground water pipes provided with mechanical pipe couplings or other approved couplings?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are water pipes provided with adequate disconnecting flanges, mechanical pipe couplings or screwed unions for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are bends of long radius type?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are water pipes installed without being embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are valves closed at clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are adequately sized manholes provided for valves?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Do water pipes sizes tally with drawings?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are adequate clearances provided around the hydrant for its free use?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are hydrants sited 6 metres or greater from the building?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is water supply pressure adequate?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.5.2.2 Water Pump
(For installation with pump and sump tank only)

a) Pump/Motor Set Data :

		Fire Pump	
		Duty	Standby
Location			
Quantity (No(s).)			
Manufacturer	Pump		
	Motor		
Model No.	Pump		
	Motor		
Serial No.	Pump		
	Motor		
Motor power (kW)			
Pump power (kW)			
Flow rate (l/min)			
Pressure (kPa)			
Starting method			

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
b)	Are duplicate pumps provided for duty and standby use?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the pumps having the following sources of power supply :		
	(a) electricity; and with	*Yes/No/N.A.	*Yes/No/N.A.
	(b) secondary power supply; or with	*Yes/No/N.A.	*Yes/No/N.A.
	(c) diesel engine driven standby pump?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are starting instructions for diesel engine driven pump prominently displayed in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is a duty and standby selector switch provided on the pump panel for selection of duty and standby electric motor driven pumps?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are pump motors rated at 20% higher than the required hydraulic power?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are emergency lock-off buttons provided adjacent to pump motor with visual and audible indication on the panel when the pump is locked?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are pump motors protected by HRC fuses?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Does the size of the incoming water pipe from the town mains up to the supply tank tally with the vertical plumbing diagram approved by W.S.D.?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are the effective water capacities of all the water tanks correct?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the water tank and its capacity clearly marked in English and Chinese characters?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Has the Fire Service Completion Advice been issued by WSD?	*Yes/No/N.A.	*Yes/No/N.A.
m)	For system where the tank bottom is > 20 m above the centre line of the outlet coupling of the lowest street hydrant in the system, is a bypass pipe (of the same size as the pump suction pipe) provided connecting the pump suction and discharge pipe with isolation valves and check valve?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are the ball valves of the water tanks readily accessible?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
o)	Do the sizes of the water pump suction water pipe from the tank match the size of the pump suction inlet?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Is each water pump provided with an independent suction pipe from supply tank?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are levels of suction pipes correct?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are puddle flanges of the same sizes as the water pump suction pipes?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are water pumps permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are non-return valve(s) provided to prevent water backflow into the water tank?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is anti-overheating circulating pipe provided?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are pressure gauges of correct Specification? (G.S. Clause B1.15).	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are isolating cocks/valves provided for pressure gauges ?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are equipotential earth bondings provided for all sections of pipeworks?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are all the pumps housed in suitable rooms/enclosures designed solely for accommodating pumps or equipment for fire service installations?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are doors to pump rooms/enclosures clearly labelled "FIRE PUMP" (消防泵)?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are doors to pump rooms/enclosures provided with locking devices?	*Yes/No/N.A.	*Yes/No/N.A.
bb)	Are doors to pump rooms/enclosures provided with automatic door closers?	*Yes/No/N.A.	*Yes/No/N.A.
cc)	Are pump rooms/enclosures laid clear of any exit or normal communication routes through the premises?	*Yes/No/N.A.	*Yes/No/N.A.
dd)	Are pump rooms/enclosures clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.5.2.3	<u>Miscellaneous</u>		
a)	Are all pipeworks and metal works properly painted (G.S. Clause B13.3)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are all the hydrant bodies painted in red colour for fresh water system and in yellow colour for sea water system (with white colour band when fed directly from Government trunk main)?	*Yes/No/N.A.	*Yes/No/N.A.
c)	For hydrants not in service, are all the caps for 100 mm outlets painted in blue colour?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is V-shaped arrow head (100 mm high and 50 mm wide) pointing toward each control valve painted on the hydrant top (yellow colour arrow for red coloured hydrant and red colour arrow for yellow coloured hydrant)?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the number assigned for the hydrant painted on the body facing the roadway with size not less than 75 mm (in yellow colour for red coloured hydrant and in red colour for yellow coloured hydrant)?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are proper identification provided for pipeworks, wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are water tanks clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is permanent water supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is emergency electricity supply available ?	*Yes/No/N.A.	*Yes/No/N.A.
3.5.3	<u>Testing and Commissioning</u>		
3.5.3.1	<u>Pipeworks</u>		
a)	Are hydraulic tests performed satisfactorily for water tightness of all sections of the pipeworks ? (At 1.5 times the highest working pressure for 15 minutes) (Test records on Part 4.5 Table 1)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is flushing out of all water pipes performed?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the gate valves, stop valves and globe valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.5.3.2	<u>Electrical Wiring</u>		
a)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure No. 2 for Electrical Installation and to Electricity Ordinance requirements?	*Yes/No/N.A.	*Yes/No/N.A.
3.5.3.3	<u>Water Pump</u>		
a)	Is the tank refilling system in efficient working order (applicable to system with tank)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Can the pump start automatically upon opening of any hydrant outlet?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Once started, other than by manual switching in the pump control panel located inside the pump room, can the pump (except the jockey pump) be stopped by no measures other than by automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the water pumps and motors run at the designed discharge water pressure and operating electrical current? (Test records on Part 4.5 Table 2)	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do the water pumps run at an acceptable noise and vibration levels?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Do the water pump control switches and indicating lights function properly?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are the status of each pump i.e. "Power Supply On", "Pump Running" and "Pump Failed" monitored and displayed on the pump control panel located inside the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the status signals of each pump repeated to :		
	(a) the fire control centre; or	*Yes/No/N.A.	*Yes/No/N.A.
	(b) a status panel at the building's main entrance?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Do the water pump protective devices function properly?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Do the float switches in the water tanks for controlling the water pumps function properly?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Do the high and low water level alarms and indications for the water tanks function properly?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
l)	Are the temperatures of the water pump bearings satisfactorily at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are the temperatures of the pump motors satisfactorily at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Do the pressure gauges function properly?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is water leakage from the pump shafts at an acceptable level?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Do the non-return valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Does the pressure relief valve of the anti-overheating circulating pipe function properly? (Operate at _____ bars)	*Yes/No/N.A.	*Yes/No/N.A.
r)	Does the change-over from duty to standby pump complete within 15 sec.? (Change-over within _____ sec.)	*Yes/No/N.A.	*Yes/No/N.A.
s)	For diesel engine driven pump, is the operation of the pump starting pressure switch not affected by the main power supply failure?	*Yes/No/N.A.	*Yes/No/N.A.
3.5.3.4	<u>Street Hydrant</u>		
a)	Is the water tightness of the hydrant outlets satisfactorily when the water pumps are running?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is equipment arrangement for flow rate and pressure test in accordance with Figure <u>* A / B</u> of Annex II of FSD Circular Letter No. 1/2008?(* delete where appropriate)	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the flow capacity and pressure tests satisfy FSD's requirements as the following Table? (Test Records on Part 4.5 Table 3)	*Yes/No/N.A.	*Yes/No/N.A.

Pressure and Flow Requirements for Street Hydrant

Description	Min. Flow Rate (L/s)	Min. Running Pressure (kPa)
Each 65 mm outlet Independently	33.3	170
Two farthest 65 mm outlet Discharging simultaneously	66.7 (total)	170

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.6	<u>Drencher System</u>		
3.6.1	<u>Visual Inspection</u>		
3.6.1.1	<u>Water Supplies</u>		
a)	Is an independent town main connection provided for the drencher system installation alone?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is an independent water tank provided for the drencher system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does the water tank have capacity for operation of the drencher system for 30 minutes minimum?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does the size of the incoming water pipe from the town mains up to the drencher tank tally with the vertical plumbing diagram approved by W.S.D.?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the effective water capacity correct of the drencher tank?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the ball valves of the water tank readily accessible?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the calculation of the water tank size available from the FS Contractor ?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is each water pump provided with an independent suction pipe?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are levels of suction pipes correct?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are puddle flanges of the same size as the water pump suction pipes?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are automatic priming arrangements provided for suction lift condition?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are sizes of priming water pipes correct?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is each water pump provided with an independent priming tank?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is anti-overheating circulating pipe provided?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
o)	Is vortex inhibitor provided and clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are strainers in water tank cleaned?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is the tank clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.1.2	<u>Deluge Valve</u>		
a)	Is the deluge valve of automatic type operated by detection system installed in the same area as the drencher system?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Has the design of the deluge installation been consulted with and accepted by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the deluge valve set installed close to the inlet of the drencher system?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is it operated by a remote manual means?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is(Are) the manual operating device(s) with operation instruction displayed nearby and provided on refuge floor at location(s) acceptable to the Director of Fire Services?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Does each deluge valve control have less than 72 drenchers?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.1.3	<u>Spacing and Quantity of Drencher Heads/Water Spray Nozzles</u>		
	Maximum distance between drencher heads/water spray nozzles	2.5m	*Yes/No/N.A
	Maximum distance of drencher from opening/surface	1.25m	*Yes/No/N.A
	Maximum No. of drencher heads/water spray nozzles on any horizontal pipe	12	*Yes/No/N.A
	Maximum No. of drencher heads/water spray nozzles on any vertical pipe	6	*Yes/No/N.A
	Is drencher system installed on all refuge floors to cover all external wall openings?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.1.4	<u>Pipeworks</u>		
a)	Are water pipes up to 150 mm dia. to BS 1387 / ISO 65 medium grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
b)	Are water pipes larger than 150 mm dia. to BS EN 545 Class K12 or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are U/G water pipes to BS EN 545 Class K12 or to BS 1387 / ISO 65 heavy grade or other approved type?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are U/G water pipes protected with two coats of bituminous paint and wrapped with self-amalgamating tapes and mastics having 55% overlapping?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are water pipes up to 65 mm dia. provided with screw joints?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are water pipes of dia. larger than 65 mm and up to 150 mm provided with mechanical pipe couplings?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are water pipes of dia. larger than 150 mm provided with flanged joints and flanged fittings?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are U/G water pipes provided with mechanical pipe couplings or other approved couplings?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are water pipes provided with adequate disconnecting flanges, mechanical pipe couplings or screwed unions for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are pipes suitably connected to the fire pumps, hydrants, hose reels and fire service inlets?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are bends of water pipes larger than 65 mm dia. and bends of water pipes installed outside false ceiling/concealed void of long radius type, or as approved?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are galvanised mild steel sleeves provided for pipes through wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are spaces between water pipes and pipe sleeves through wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are fire rated pipe sleeves provided for pipes through fire rated wall or slab?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are spaces between water pipes and pipe sleeves through fire rated wall or slab filled with approved fire proof material and sealant?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
p)	Are adequate clearances provided between pipe and sleeve?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are sleeves projected at least 100 mm above finish floor level and at least 150 mm above roof finish	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are pipes installed without being embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are adequate pipe hangers or supports provided as required?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are pipe hangers and supports rigidly fixed and unbroken?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are expansion pipe joints provided at location through building expansion joint?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are adequate air vents and drain cocks provided?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are valves closed at clockwise rotation?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are valves locked at OPEN position with leather strip and padlock?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Do water pipe sizes tally with drawings?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Can all sections of water pipes be drained?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Are the water pipes suitably sloped and drained to the installation drain valve as far as practical?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are installation drain pipes and valves of correct sizes?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are correct sizes of drain pipes and valves provided as following for pipeworks to be drained?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Do pressure gauges comply with BS EN 837-1 or other appropriate standards as per G.S. Clause B1.15?	*Yes/No/N.A.	*Yes/No/N.A.
ae)	Are isolating cocks/valves provided for pressure gauges?	*Yes/No/N.A.	*Yes/No/N.A.
af)	Are strainers in water pipes cleaned?	*Yes/No/N.A.	*Yes/No/N.A.
ag)	Are main stop valves secured at OPEN position by padlock or riveted strap?	*Yes/No/N.A.	*Yes/No/N.A.
ah)	Are main stop valves placed at proximity to an entrance to the premises?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
ai)	Are location plates for main stop valves provided with correct wording and character sizes?	*Yes/No/N.A.	*Yes/No/N.A.
aj)	Are each set of alarm valve and alarm gong provided with identification label and number?	*Yes/No/N.A.	*Yes/No/N.A.
ak)	Is the total length of water pipe between alarm valve and alarm gong 25 m or less?	*Yes/No/N.A.	*Yes/No/N.A.
al)	Is the water pipe between alarm valve and alarm gong of correct size?	*Yes/No/N.A.	*Yes/No/N.A.
am)	Is a deluge valve installed closed to the inlet for the drencher system?	*Yes/No/N.A.	*Yes/No/N.A.
an)	Are manually operating devices complete with operating instruction displayed nearby and provided on refuge floor?	*Yes/No/N.A.	*Yes/No/N.A.
ao)	Is a hydraulic calculation of the drencher system provided by the FS Contractor?	*Yes/No/N.A.	*Yes/No/N.A.
ap)	Are equipotential earth bondings provided for the pipeworks?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.1.5	<u>Drencher Pump</u>		
a)	Are the motor/pump set rotating parts protected by safety guard?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is pump motor power rated at 20% higher than the required hydraulic power?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are emergency lock-off buttons provided adjacent to pump motors with visual and audible indication on the panel when the pump is locked?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are pump motors protected by HRC fuse?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is secondary power supply provided for electric pumps?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is standby pump provided for diesel engine driven pumps?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are doors to pump rooms clearly labelled "DRENCHER PUMP" (水濺泵)?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are doors to pump rooms provided with locking devices?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
i)	Are doors to pump rooms provided with automatic door closers?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are pump rooms clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the pumps installed with the manually operated shut down mechanism labelled as “DRENCHER PUMP SHUT DOWN” 終止水濺泵運行?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is each switch on the dedicated power fed to an electric drencher pump motor labelled as “DRENCHER PUMP MOTOR NOT TO BE SWITCHED OFF IN THE EVENT OF FIRE” 水濺泵電源供應-在發生時切勿切斷電源?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are alternative means of starting the pump manually, in addition to manual fire alarm call points provided, where the pump is not electrically operated?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are starting instructions for diesel driven pump prominently displayed in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Can the pump just be started by switching off at the pump control not installed near the pump, rather than by any automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are manual fire alarm call points wired for starting the pump?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are the pumps duplicated for duty and standby use?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are the fire pump starters wired through a selector switch for duty and standby pump selection?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are pumps permanently primed?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are non-return valve(s) provided to prevent water backflow into the water tank?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are the status of each fire pump comprising “Power Supply On”, “Pump Running” and “Pump Failed” monitored and displayed at the pump control panel in the pump room?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are such signal repeated to fire control room or a status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
w)	Are two/three one as standby intermediate booster pumps of the same capacity provided to achieve required flow and pressure within 30 seconds?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Do the intermediate booster pumps continue to run irrespective of power interruption when start button is activated?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are start/stop push buttons with pump running indication light and buzzer provided adjacent to the fire service inlet?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.1.6	<u>Miscellaneous</u>		
a)	Are all pipeworks and metal works properly painted (G.S. Clause B13.3)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are proper identification provided for pipeworks, wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are water tanks clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is permanent water supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is emergency electricity supply available ?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the water flow rate maintained at not less than 10 litres per minute per square metre of the external wall openings?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Does the water mist system comply with NFPA 750:2006 and its design and construction acceptable to the FSD and Architect?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Does the Water Spray fixed system comply with NPFA 15:2007 and its design and construction acceptable to the FSD and Architect?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Do the Foam-Water Sprinkler and Foam-Water Spray systems comply with NFPA 16:2007 and their design and construction acceptable to the FSD and Architect?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.6.2	<u>Testing and Commissioning</u>		
3.6.2.1	<u>Pipeworks</u>		
a)	Are hydraulic tests performed satisfactorily for water tightness of all sections of the pipeworks without pressure drop for not less than 2 hours to a pressure of not less than 15 bar, or 1.5 times the maximum pressure to which the system will be subjected whichever is the greater? (Test records on Part 4.6 Table 1)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is flushing out of all water pipes performed?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the automatic air release valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the gate valves, stop valves and globe valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.2.2	<u>Electrical Wiring</u>		
a)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure No. 2 for Electrical Installation?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the battery charger function properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the telephone link connected and functioning?	*Yes/No/N.A.	*Yes/No/N.A.
3.6.2.3	<u>Means of Actuation</u>		
a)	Is the drencher system operated on actuation the corresponding detector system, for automatic system?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the drencher system operated on actuation of manual release?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.6.2.4	<u>Water Pump</u>		
a)	Do the water pumps and motors run at the designed discharge water pressure and operating electrical current?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do the water pumps run at an acceptable noise and vibration levels?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the water pump control switches and indicating lights function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the water pump protective devices function properly?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do the float switches in the water tanks controlling the water pumps function properly?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the temperatures of the water pump bearings satisfactorily at running condition?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Do the pressure gauges function properly?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is water leakage from the pump shafts at an acceptable level?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Do the non-return valves function properly?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Does the pressure relief valve of the anti-overheating circulating pipe function properly? (Operate at _____ bar)	*Yes/No/N.A.	*Yes/No/N.A.
k)	Do the pressure switches controlling the jockey, duty and standby pumps operate properly?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are the pumps fully operational within 30 sec. after starting ?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.6.2.5	<u>Proving of Water Supplies</u>		
a)	Do the installation pressure and flow rate comply with the FSD requirements?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the water flow from each nozzle the same and with a similarly uniform flow pattern?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the water flow rate maintained at not less than 10 L/min per m ² of external wall opening and allowing for wastage and uneven flow (15% additional capacity)?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the hydraulic pressure at either end along any water pipes identical?	*Yes/No/N.A.	*Yes/No/N.A.
3.7	<u>Audio/Visual Advisory System</u>		
3.7.1	<u>Visual Inspection</u>		
3.7.1.1	<u>General</u>		
a)	Does the layout of flashing light points and loudspeakers tally with the latest approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the flashing lights and loudspeakers provided for all areas that required the system?	*Yes/No/N.A.	*Yes/No/N.A.
3.7.1.2	<u>Visual System</u>		
a)	Is a system of coloured and flashing light installed?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the above supplemented by low-level directional signs to indicate : (i) the floor(s) to be evacuated by operating the lights on that floor/those floors in flashing mode? (ii) the evacuation routes by following the low-level directional signs ?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do the flashing lights remain intact?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the low level directional signs remain intact?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
e)	Are the low level directional signs of self luminous types and conform to BS5499 Part 2, or of photoluminous type to DIN 67510 Part 4 or equivalent?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the colour of the lens/lamps of the flashing lights meet FSD requirements?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Does the visual system comply with the Code of Practice for Minimum Fire Service Installations and Equipment and Inspection, Testing and Maintenance of Installations and Equipment (FSDCoP), BS 5499 and BS 4533?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Do the directional signs internally illuminated and in compliance with BS 5499 Part 1 Table 10?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the lamp elements positioned to produce the best illumination effect for the sign?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is a flashing light control gear integrated with each sign?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is an independent circuit including a separate set of lamp-holder, wiring and protective gear provided for each lamp element?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are the lamp elements in the ON condition in normal situation?	*Yes/No/N.A.	*Yes/No/N.A.
3.7.1.3	<u>Audio System</u>		
a)	<u>Desktop Microphone</u>		
(i)	Is desktop microphone single zone type complete with condenser microphone on gooseneck for use with the amplifier?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Is it complete with a minimum of 1m length cable and a plug?	*Yes/No/N.A.	*Yes/No/N.A.
b)	<u>Amplifier/Preamplifier</u>		
(i)	Is the audio system provided with pre-amplifier and amplifier of sufficient power to drive all the loudspeakers and other equipment in the system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

	Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(ii) Does each amplifier and amplifier respectively have a 100% standby unit, so arranged that if any one unit failed, the corresponding standby unit shall take up the duty for the respective operation automatically within 15 seconds?	*Yes/No/N.A.	*Yes/No/N.A.
(iii) Are amplifiers fully transistorized solid state device?	*Yes/No/N.A.	*Yes/No/N.A.
(iv) Are the amplifiers provided with at least 10% spare capacity/power to drive all the speakers within the broadcasting zone ?	*Yes/No/N.A.	*Yes/No/N.A.
(v) Does each amplifier have a regulation of rated power output from no load to full load of 2 dB?	*Yes/No/N.A.	*Yes/No/N.A.
(vi) Does the amplifier have an audio response level within +2 dB from 50 Hz to 14 kHz at full output, and the total harmonic distortion not exceed 1% at full load?	*Yes/No/N.A.	*Yes/No/N.A.
(vii) Is the noise level of each amplifier at least 40 dB below maximum output with all inputs and outputs correctly terminated, and sensitivity to be such that full output can be obtained from a 2 mV microphone or equivalent input?	*Yes/No/N.A.	*Yes/No/N.A.
(viii) Is amplifier maintaining a damping factor of not less than three over the frequency range of 100 to 5,000 Hz?	*Yes/No/N.A.	*Yes/No/N.A.
(ix) Does amplifier have a low hum level and low over-shoot or ringing when a square wave generator is connected to the input level within the working range and variable tone control providing attenuation of the high frequencies, i.e. 0 – 20 dB at 8 kHz?	*Yes/No/N.A.	*Yes/No/N.A.
(x) Is the amplifier of constant voltage output type not requiring dummy load to maintain matching of the amplifier output?	*Yes/No/N.A.	*Yes/No/N.A.
(xi) Is the output provided with an overload protection device to prevent damage to the output stage from overload or a short circuit on the speaker lines?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

- | | | | |
|---------|--|--------------|--------------|
| (xii) | Are the signal incoming leads terminate at the rear of the amplifier through suitable screened type plug mountings? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xiii) | Is a screw driver adjustment provided at the rear for each additional input for preset balancing of the inputs, when more than one input is required? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xiv) | Are input sockets and output terminals well separated and in separate cut-outs in order to prevent coupling between the amplifier input and output? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xv) | Is preamplifier provided with connection to power amplifier, microphone, CD deck and cassette deck? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xvi) | Does preamplifier have built in On/Off switch, headphone outlet and volume control for each channel, and with a LED VU meter provided to indicate the output level? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xvii) | Is the power amplifier completed with mixer, for single broadcasting zone? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xviii) | Is the power amplifier capable of connecting with microphone, CD deck and cassette deck? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xix) | Does each power amplifier have built in with On/Off switch, headphone outlet, volume control for each channel and matching transformers with tapping to enable loudspeakers to be driven at 100V, 70V or 50V up to 8Ω? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xx) | Is an LED VU meter provided to indicate the output level? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xxi) | Is the power output adequate for the connected loudspeakers in the broadcasting zone? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xxii) | For multiple broadcasting zones, is each zone provided with a power amplifier? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xxiii) | Does power amplifier provided with input transformers for audio inputs from the preamplifier and built-in loudspeaker matching transformer? | *Yes/No/N.A. | *Yes/No/N.A. |
| (xxiv) | Does power amplifier have built in On/Off switch, headphone outlet and an LED VU meter showing the output level? | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
(xxv)	Is the power output adequate for the number of connected loudspeakers within the zone?	*Yes/No/N.A.	*Yes/No/N.A.
c)	<u>Loudspeaker</u>		
(i)	Are loudspeakers provide a crisp, clear audio reproduction for voice and alarm tone signalling, designed for fast and easy surface/flush installation on ceiling or wall?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Are they constructed of sheet steel or high impact ABS plastic in white colour or as specified matching the false ceiling or wall finishes?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Does the back of each loudspeaker have an enclosure to prevent ingress of dirt to the speaker zone?	*Yes/No/N.A.	*Yes/No/N.A.
(iv)	Is loudspeaker equipped with tapped transformer suitable for the system operating voltage and having individual attenuator?	*Yes/No/N.A.	*Yes/No/N.A.
(v)	Is the attenuator integral with the speaker unit and comprise carbon type volume controls with adjustment?	*Yes/No/N.A.	*Yes/No/N.A.
(vi)	Does loudspeaker have a maximum output rating of at least 1 watt and a frequency response of within +3 and -7 dB from 100 to 10,000 Hz with respect to 1 kHz?	*Yes/No/N.A.	*Yes/No/N.A.
d)	<u>Cassette Deck</u>		
(i)	Does cassette deck have two individual cassette players with standard interlocking set of play, stop, pause, fast forward and fast reverse buttons and auto-reverse playback feature?	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	Does it have a playing tape speed of 4.75 cm/s and an nominal output signal of 1 V, and a signal to noise ratio better than 40 dB?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Has the recorded message been submitted to the Architect for approval?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.7.1.4	<u>Control Panel/Console</u>		
a)	Is the control panel/console located near the main entrance or in Fire Control Room?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the control panel/console properly labelled and identified in both English and Chinese characters?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the control panel/console approved by FSD and compatible with the loudspeaker and flashing light system?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the control panel/console of robust construction with hinged door, gasket and cylinder type lock?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the whole system fail-safe?	*Yes/No/N.A.	*Yes/No/N.A.
3.7.1.5	<u>Power Supply/Wiring</u>		
a)	Is the permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the battery an approved type?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the wiring in concealed conduits?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are all cables running continuously from the originating point to termination, with no joint or connector?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are the wirings from amplifier output circuits to loudspeakers in twin 16/0/20 figure-of-eight insulated conductors?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is each loudspeaker correctly phased?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are components include the following items and any other items necessary for the proper control and operation of the system to the satisfaction of the Fire Services Department?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) Microphone control panel.		
	(ii) Speaker zone switchbank and annunciator module.		
	(iii) Tape transfer, power supervisor and remote transmission module.		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

- | | | | |
|--|--|--------------|--------------|
| <ul style="list-style-type: none"> (iv) Automatic timer sequencer which shall be a multi-function assembly to provide pre-recorded messages, timing sequences, transfer function plus supervisory signal to amplifiers. (v) Alarm failure transfer units which shall transfer audio output from main duty amplifiers to standby amplifiers upon detecting the absence of a supervisory signal. (vi) General alarm and all call module. (vii) Alarm input transfer module for controlling the amplifiers. | | | |
| h) | Does the microphone control panel contain dual pre-amplifiers continuously supervised? | *Yes/No/N.A. | *Yes/No/N.A. |
| i) | Can the microphone control panel transfer to the standby pre-amplifier upon failure of the duty unit? | *Yes/No/N.A. | *Yes/No/N.A. |
| j) | Is it provided with a noise cancelling and microphone having a UL listed and supervised coil cord? | *Yes/No/N.A. | *Yes/No/N.A. |
| k) | Does it include provision for automatic alarm zone override of speaker switching to ensure proper alarm zoning shall selector switches be left in an incorrect mode? | *Yes/No/N.A. | *Yes/No/N.A. |
| l) | Does the speaker zone selector switchbank control the audio dispersion throughout the protected premises? | *Yes/No/N.A. | *Yes/No/N.A. |
| m) | Does each switch permit the transfer of its zone of speakers into either all call, page and fire operation modes? | *Yes/No/N.A. | *Yes/No/N.A. |
| n) | Will the failure of any zone be indicated by the corresponding amber LED? | *Yes/No/N.A. | *Yes/No/N.A. |
| o) | Are indicators for alarm and switchbank trouble provided? | *Yes/No/N.A. | *Yes/No/N.A. |
| p) | Do tape transfer, power supervisor and remote transmission module supervise the remote rack equipment, provide output and supervision of the remote transmitting function, and control the sequencing of evacuation tape messages and the selection of tape track? | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
q)	Will the system cause any interference with all electrical or electronic system, the telephone system, radio paging system, audible paging and other communication system and vice versa, whether they are in operation or not?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Is the operation of all controls automatic and as simple as possible?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Have the operating procedures been provided to give concise and clear indications?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are these indications accompanied by the connection diagram which show the various operation alternatives available to each equipment?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Do all equipment mounted in well ventilated but water protected metal enclosure and equipment rack?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Where permanently fixed in position, do the top and undersides of the equipment readily accessible by means of removable panels?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are the metal enclosures secured and have sufficient space for cable routing and bending?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Do all operating controls and equipment adequately labelled to assist ease of operation and maintenance of the system?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Is the battery charger of automatic trickle charge type?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Is the battery charger provided with a manual booster charging facility?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Is the battery charger provided with voltmeter and charging ammeter?	*Yes/No/N.A.	*Yes/No/N.A.
3.7.1.6	<u>Miscellaneous</u>		
a)	Are proper identification provided for wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.7.2	<u>Testing and Commissioning</u>		
3.7.2.1	<u>Operation of the System</u>		
a)	Is the audio/visual advisory system interconnected with the fire alarm system of the building?	*Yes/No/N.A.	*Yes/No/N.A.
b)	When the fire alarm is activated, will the following operations be performed automatically?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) The flashing light control gear of all the illuminated directional signs and exit signs which are incorporated with flashing lights within the fire alarm zone shall operate. The lamp elements shall be switched on and off continuously at a duration of 1 to 2 seconds. The flashing rate shall be continuously adjustable between 30 – 60 times per minute. All the lamp elements in the directional sign shall be lighted up and turned off simultaneously to produce the maximum visual effect. The process shall continue until the fire alarm is reset. Then the lamp elements shall be switched back to the normal ON condition automatically and shall be switched to the flashing mode again on receiving any further fire alarm signal.		
	(ii) The alarm bells and flashing light units within the alarm zone shall operate. After 10 seconds, the alarm bells shall stop while the flashing light units shall continue to flash. Then the pre-recorded audio alarm messages shall announce within the alarm zone to alert the occupants and direct them to evacuate immediately following the directional and exit signs. The alarm bells and the audio alarm messages shall repeat in sequence continuously until the fire alarm has been reset at the fire alarm panel.		
c)	Does audio alarm message in Cantonese and English announced repeatedly with the audio alarm bell signal in sequence?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
d)	Is the message in English as follow or as required by the Fire Services Department? “This is a fire alarm message. Please keep calm. Follow the flashing lights to the nearest exit. Do not use the lift.” and in equivalent Cantonese as: “這是一個火警警報, 請保持冷靜, 依閃燈指示, 由就近出路牌方向離開, 切勿使用升降機。”	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the message audible in all areas within the specified zone of the building including toilets, stores, staircases, etc.?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the signal to noise ratio not less than 40 dB when the loudspeaker output level in the area concerned is not less than 20 dB above the background noise level normally expected in the respective area during fire conditions?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the variation in sound power level between the outlet nearest to and farthest from the amplifier not exceed 3 dB ?	*Yes/No/N.A.	*Yes/No/N.A.
3.7.2.2	<u>Power Supply</u>		
a)	Is the battery capable of operating the system at maximum alarm condition for at least 30 min.?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the battery capable of operating the system at normal condition for at least 24 hours or 18 hours with emergency generator back-up ?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the battery charger capable of recharging the batteries from fully discharged to fully charged within 24 hours?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.7.2.3	<u>Testing of Wiring</u>		
a)	Is the electrical wiring system tested satisfactorily in accordance with the T&C procedure No. 2 for Electrical Installation and the Electricity Ordinance requirements?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the power supply cables of the audio/visual advisory system fire resisting cables conform to BS 6387 Cat AWX or SWX or BS 6207 or BS EN 60702?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the signal wiring system tested satisfactorily in accordance with the General Requirement for Electronic Contracts?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the wiring so arranged that any damage to the wiring for any one loudspeaker or directional sign will not affect the proper operation of other loudspeakers or directional signs?	*Yes/No/N.A.	*Yes/No/N.A.
3.8	<u>Portable Hand – Operated Approved Appliances</u>		
3.8.1	<u>Visual Inspection</u>		
a)	Are the appliances in the list of FSD approved?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are all mounting fixtures provided and fixed in place?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is sand bucket of 10 litres or more?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is fire extinguisher rechargeable hand-operated type?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is fixed sprayer unit of self-contained automatically operated inert gas or dry powder type fixed with a sprinkler head of 68°C?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is there any observable damage on the appliance?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are all fire extinguishers and fixed sprayer unit provided with certificates signed by a registered class 3 fire service contractor? (Certificates shall be enclosed)	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are bar code labels provided?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is batch approval certificate for fire extinguishers available?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
j)	Are fire extinguishers in public areas or at outdoor installed as approved?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are cabinets for housing the fire extinguishers at outdoor robust and weather-proof with easily identifiable labels/wordings fixed or engraved on them?	*Yes/No/N.A.	*Yes/No/N.A.
3.8.2	<u>Remote Monitoring Unit</u>		
a)	Are the remote monitoring units for fire extinguishers fixed in appropriate locations in full accordance with manufacturer's recommendations?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the local audio alarms functioning properly?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the following operations functioning properly as per the requirements of Section B10.5 of the G.S.?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) Theft control	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Condition (discharged or partly discharged) control	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the remote alarm panel constructed of or enclosed with cabinet of at least 1.6mm stainless steel plate? or is it a proprietary panel accepted by FSD and manufactured with ISO 9001 system?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the remote alarm panel functioning properly as per the requirements of Section B10.5 of the G.S.?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Notes on Fire Extinguishers and Fire Blankets (Suitability and Maintenance)**I. CARBON DIOXIDE TYPE EXTINGUISHERS**

Use: On electrical fires, flammable liquids, delicate equipment, important documents, or fires in confined spaces.

Note: Vapours will asphyxiate. Withdraw to open air after use.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

- (i) The total weight shall be checked against that recorded when the extinguisher was put into service. If a loss of weight of more than 10 per cent is detected, the extinguisher shall be discharged and returned to the suppliers for examination, test and recharging.
- (ii) The body of the extinguisher shall be examined and, if there are signs of damage or extensive external corrosion, the extinguisher shall be discharged and returned to suppliers for examination, test and recharging.
- (iii) The discharge horn and hose shall be checked to see that it moves freely and shall be replaced if damaged is detected.
- (iv) Hydraulic pressure test shall be carried out every five years on the cylinder in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (v) Unserviceable extinguisher shall be discharged prior to disposal.

II. WATER TYPE EXTINGUISHERS

Use: On fires involving woods, textiles and paper.

Never: On fires involving electrical or flammable liquids or metals.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

(GAS-CARTRIDGE TYPE)

- (i) The vent holes in the cap shall be checked for cleanliness and free from obstruction.
- (ii) Remove the headcap to check the liquid level. The liquid shall be topped up as necessary.
- (iii) The nozzle, strainer and internal discharge tube shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iv) The gas cartridge shall be weighed and the weight checked against that marked on the cartridge. The cartridge shall be renewed if a loss of more than 10 per cent of the contents is recorded.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

- (v) No corrosion, damage or rust shall be visible either externally or internally. Special attention shall be paid to the concealed parts of the container.
- (vi) Before the headcap is replaced and while the gas cartridge is unscrewed therefrom, the plunger or other operating device shall be checked to see that it operates freely. The washer shall be examined and replaced if necessary. The cap shall then be tightly screwed to the container to form a gas-tight joint.
- (vii) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher fail in the test, all cartridges in the remainder shall be replaced. Extreme care shall be exercised during preparing and conducting discharge test. Prior to discharging, the container shall be ensured in good condition such as no corrosion, damage or rust shall be visible externally or internally on any part of the container; otherwise hydraulic pressure test shall then be carried out to confirm the container structurally sound. Should there be doubt about the condition of the container, hydraulic pressure test shall be conducted instead.
- (viii) Corroded parts shall be cleaned up and refinished after the hydraulic pressure test.
- (ix) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (x) Before carrying out hydraulic pressure test, remove the headcap, disconnect the gas cartridge and clear the contents. Never empty the contents by discharging the extinguisher.
- (xi) Also, before disposal of unserviceable fire extinguisher, remove the headcap, disconnect the gas cartridge and clear the contents. Never empty the contents by discharging the extinguisher.

(STORED-PRESSURE TYPE)

- (i) The pressure indicating device shall be checked to see the correct pressure is being maintained within the extinguisher body.
- (ii) The nozzle or branch-pipe (if fitted) and the pressure releasing valve in the cap shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iii) No corrosion, damage or rust shall be visible externally on any part of the container. Special attention shall be paid to the concealed parts of the container.
- (iv) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher fail in the test, all extinguishers shall be overhauled and recharged.
- (v) Prior to recharging, the container shall be ensured in good condition such as no corrosion, damage or rust was noted; otherwise hydraulic pressure test shall be conducted to confirm the container structurally sound.
- (vi) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (vii) Unserviceable extinguisher shall be discharged prior to disposal.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

III. DRY POWDER TYPE EXTINGUISHERS

Use: On most fires, flammable liquids, metal fires or electrical fires.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

(GAS-CARTRIDGE TYPE)

- (i) The vent holes in the cap shall be checked for cleanliness and free from obstruction.
- (ii) The extinguisher shall be weighed to check that it contains the correct weight of powder. The weight when fully charged shall be recorded at the time of charging. If the weight is found to have dropped by more than 10 per cent, the dry powder shall be replaced by a fresh charge. Care shall be taken not to mix different types of dry powder because they could react with one another.
- (iii) The powder shall be agitated to ensure it is free from caking.
- (iv) Remove the headcap to check the condition of powder. The chemical shall be renewed if it is not in good condition.
- (v) The nozzle and discharge control (if fitted) shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (vi) The gas cartridge shall be weighed and the weight checked against that marked on the cartridge. The cartridge shall be renewed if a loss of more than 10 per cent of the contents is recorded.
- (vii) No corrosion, damage or rust shall be visible either externally or internally. Special attention shall be paid to the concealed parts of the container.
- (viii) Before the headcap is replaced and while the gas cartridge is unscrewed therefrom, the plunger or other operating device shall be checked to see that it operates freely. The washer shall be examined and replaced if necessary. The cap shall then be tightly screwed to the container to form a gas-tight joint.
- (ix) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher fail in the test, all cartridges in the remainder shall be replaced. Extreme care shall be exercised during preparing and conducting discharge test. Prior to discharging, the container shall be ensured in good condition such as no corrosion, damage or rust shall be visible externally or internally on any part of the container; otherwise hydraulic pressure test shall then be carried out to confirm the container structurally sound. Should there be doubt about the condition of the container, hydraulic pressure test shall be conducted instead.
- (x) Corroded parts shall be cleaned up and refinished after the hydraulic pressure test.
- (xi) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (xii) Before carrying out hydraulic pressure test, remove the headcap, disconnect the gas cartridge and the dry powder shall be collected for subsequent re-cycling/disposal. Never empty the contents by discharging the extinguisher.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

- (xiii) Also, before disposal of unserviceable fire extinguisher, remove the headcap, disconnect the gas cartridge and the dry powder shall be collected for subsequent re-cycling/disposal. Never empty the contents by discharging the extinguisher.

(STORED-PRESSURE TYPE)

- (i) The extinguisher shall be weighed to check it contains the correct weight of powder. If the weight is found to have dropped by more than 10 per cent, the dry powder shall be replaced by a fresh charge. Care shall be taken not to mix different types of dry powder because they could react with one another.
- (ii) The pressure indicating device shall be checked to see the correct pressure is being maintained within the extinguisher body.
- (iii) The nozzle or branch-pipe (if fitted) and the pressure releasing valve in the cap shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iv) No corrosion, damage or rust shall be visible externally on any part of the container. Special attention shall be paid to the concealed parts of the container.
- (v) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. The dry powder shall be discharged to an enclosure for collection and subsequent re-cycling/disposal. Should any extinguisher fail in the test, all extinguishers shall be overhauled and recharged.
- (vi) Prior to recharging, the container shall be ensured in good condition such as no corrosion, damage or rust was noted; otherwise hydraulic pressure test shall be conducted to confirm the container structurally sound.
- (vii) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (viii) Unserviceable extinguisher shall be discharged prior to disposal. The dry powder shall be discharged to an enclosure for collection and subsequent re-cycling/disposal.

Notes:

- (a) Dry powder extinguishers must be thoroughly dry internally before they are recharged.
- (b) Advice shall be obtained from the Fire Services Department as to the possible reaction between the powder or expellant and the material to protected.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

IV. CLEAN AGENT FIRE EXTINGUISHERS

Use: On electrical fires, flammable liquids, delicate equipment, important documents.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

(PORTABLE TYPE)

- (i) The pressure indicating device shall be checked to see the correct pressure is being maintained within the extinguisher body.
- (ii) The extinguisher shall be weighed to check against the total weight record when it is put into service. If a loss of weight of more than 10 per cent is detected, the extinguisher shall be discharged to a closed recycling system and returned to the supplier for examination, test and recharging.
- (iii) The nozzle or branch-pipe (if fitted) and the pressure releasing valve in the cap shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iv) No corrosion, damage or rust shall be visible externally on any part of the container. Special attention shall be paid to the concealed parts of the container.
- (v) If there are signs of damage or external corrosion, the extinguisher shall be discharged to a closed recycling system and returned to the suppliers for examination, test and recharging.
- (vi) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (vii) Unserviceable extinguisher shall be discharged to a closed recycling system prior to disposal.

(FIXED SPRAYER UNIT)

- (i) The pressure indicating device (if fitted) shall be checked to see the correct pressure is being maintained within the extinguisher body.
- (ii) The extinguisher shall be weighed to check against the total weight record when it is put into service. If a loss of weight of more than 10 per cent is detected, the extinguisher shall be discharged to a closed recycling system and returned to the supplier for examination, test and recharging.
- (iii) The deflector and the sensing element shall be checked and cleaned.
- (iv) No corrosion, damage or rust shall be visible externally on any part of the container. Special attention shall be paid to the concealed parts of the container.
- (v) If there are signs of damage or external corrosion, the extinguisher shall be discharged to a closed recycling system and returned to the suppliers for examination, test and recharging.
- (vi) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (vii) Unserviceable extinguisher shall be discharged to a closed recycling system prior to disposal.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

V. FOAM (CHEMICAL) TYPE EXTINGUISHERS

Use: On fires involving flammable liquids.

Never: On electrical fires.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

- (i) The nozzle and the vent holes in the cap shall be checked for cleanliness and free from obstruction.
- (ii) Remove the headcap to check the liquid levels in the body and in the inner container. Any slight loss may be made up with water; otherwise a new charge shall be used.
- (iii) No corrosion, damage or rust shall be visible either externally or internally. Special attention shall be paid to the concealed parts of the container.
- (iv) Before the headcap is replaced, the plunger, the headcap lever for the sealing device or other operating device shall be checked to see that it operates freely. The washer shall be replaced if necessary and the cap shall then be tightly screwed to the container to form a gas-tight joint.
- (v) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher fail in the test, all shall be tested by discharge. Extreme care shall be exercised during preparing and conducting discharge test. Prior to discharging, the container shall be ensured in good condition such as no corrosion, damage or rust shall be visible externally or internally on any part of the container; otherwise hydraulic pressure test shall then be carried out to confirm the container structurally sound. Should there be doubt in the condition of the container, hydraulic pressure test shall be conducted instead.
- (vi) Corroded parts shall be cleaned up and refinished after the hydraulic pressure test.
- (vii) Hydraulic pressure test shall be carried out every five years on the outer container in accordance with the manufacturers' instructions; the inner container shall be examined to ensure it is in good condition and not leaking. Extreme care shall be exercised when preparing and conducting the test.
- (viii) Before carrying out hydraulic pressure test, remove the headcap and clear the contents. Never empty the contents by discharging the extinguisher.
- (ix) Also, before disposal of unserviceable extinguisher, remove the headcap and clear the contents. Never empty the contents by discharging the extinguisher.

Note:

Inverted type chemical foam extinguishers have ceased production and not permitted for sale. However, products already sold may continued to be used.

VI. FOAM (MECHANICAL) TYPE EXTINGUISHERS

Use: On fires involving flammable liquids.

Never: On electrical fires.

Maintenance: This type of extinguisher shall be examined every 12 months and the following maintenance carried out :-

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

(GAS-CARTRIDGE TYPE)

- (i) The vent holes in the cap shall be checked for cleanliness and free from obstruction.
- (ii) Remove the headcap to check the liquid level. If the liquid level was found to have dropped by more than 10 per cent, the foam concentrate or foam solution as appropriate shall be replaced by a fresh charge.
- (iii) The branchpipe, strainer and internal discharge tube shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iv) The gas cartridge shall be weighed and the weight checked against that marked on the cartridge. The cartridge shall be renewed if a loss of more than 10 per cent of the contents is recorded.
- (v) No corrosion, damage or rust shall be visible either externally or internally. Special attention shall be paid to the concealed parts of the container.
- (vi) Before the headcap is replaced and while the gas cartridge is unscrewed therefrom, the plunger or other operating device shall be checked to see that it operates freely. The washer shall be examined and replaced if necessary. The cap shall then be tightly screwed to the container to form a gas-tight joint.
- (vii) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher fail in the test, all cartridges in the remainder shall be replaced. Extreme care shall be exercised during preparing and conducting discharge test. Prior to discharging, the container shall be ensured in good condition such as no corrosion, damage or rust shall be visible externally or internally on any part of the container; otherwise hydraulic pressure test shall then be carried out to confirm the container structurally sound. Should there be doubt about the condition of the container, hydraulic pressure test shall be conducted instead.
- (viii) Corroded parts shall be cleaned up and refinished after the hydraulic pressure test.
- (ix) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (x) Before carrying out hydraulic pressure test, remove the headcap, disconnect the gas cartridge and clear the contents. Never empty the contents by discharging the extinguisher.
- (xi) Also, before disposal of unserviceable fire extinguisher, remove the headcap, disconnect the gas cartridge and clear the contents. Never empty the contents by discharging the extinguisher

(STORED-PRESSURE TYPE)

- (i) The pressure indicating device shall be checked to see the correct pressure is being maintained within the extinguisher body.
- (ii) The nozzle or branch-pipe (if fitted) and the pressure releasing valve in the cap shall be checked for cleanliness and free from obstruction. Defective items shall be replaced.
- (iii) No corrosion, damage or rust shall be visible externally on any part of the container. Special attention shall be paid to the concealed parts of the container.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

- (iv) Test 50 per cent of extinguishers by discharge every year in rotation so that all extinguishers are tested by discharge every two years. Should any extinguisher failed in the test, all extinguishers shall be overhauled and recharged.
- (v) Prior to recharging, the container shall be ensured in good condition such as no corrosion, damage or rust was noted; otherwise hydraulic pressure test shall be conducted to confirm the container structurally sound.
- (vi) Hydraulic pressure test shall be carried out every five years on the container in accordance with the manufacturers' instructions. Extreme care shall be exercised when preparing and conducting the test.
- (vii) Unserviceable extinguisher shall be discharged prior to disposal.

VII. FIRE BLANKETS

Use: On fires involving flammable liquids, such as small fires in the kitchen and laboratory.

Method For Use: Drape the blanket over the flames to seal off air. Switch off heat and leave in position until cool.

Maintenance: This blanket shall be examined every 12 months or after use in fire. The following maintenance shall be carried out :-

- (i) Check for any deterioration.
- (ii) Cleaning in accordance with the manufacturer's instructions as when necessary.
- (iii) If manufacturer's instructions are not available, fire blanket can be washed (soak overnight in detergent, gently hand rinse in warm water). Do not machine wash or dry clean.

Remarks:

- (i) Fire blankets are classified into two categories, namely:-
"Heavy Duty" fire blankets (BS 7944:1999); and
"Light Duty" fire blankets (BS EN 1869:1997)
- (ii) Only "Heavy Duty" and "reusable" fire blankets will be approved as a Fire Services Standard Requirement.
- (iii) "Light Duty" fire blankets may be accepted for use on a private basis and shall be disposed of after use.

Checked/Certified by : _____ Certificate No.: _____
(Name of person holding FSI class 3 registration)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.9	<u>Fire Shutters</u>		
3.9.1	<u>Type</u>		Sizes (mm)
	Single Steel Rolling Shutter	*Yes/No/N.A.	
	Double Steel Rolling Shutter	*Yes/No/N.A.	
	Push-up Type with Lifting Handle	*Yes/No/N.A.	
	With Mechanical Gearing	*Yes/No/N.A.	
3.9.1.1	<u>Wall Opening</u>		
a)	Does location tally with approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the doorway not exceeding 15.6 sq. m. in area?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the doorway not exceeding 4.27 m in width?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the doorway not exceeding 3.66 m in height?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are sill and jambs constructed of approved materials?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the head constructed of reinforced concrete of at least 125 mm in depth?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Where steel lintel is provided, is it protected by brickwork/concrete not less than 50 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is a minimum bearing of 100 mm at each end provided on the jambs to support the barrel enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is adequate expansion clearance provided to barrel enclosure and enclosing jambs?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are chases with nominal dimension of 115 mm x 115 mm provided to house the channel guides?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are chases set back at least 100 mm from the front of the jambs?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is the barrel enclosure housed completely within the wall opening?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is the clearance between the sill and shutter, when closed, not exceeding 6 mm?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
n)	Is there a minimum gap of 225 mm between the inner faces of double rolling shutters when they are in a closed position?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are barrels of double shutters installed at the same level?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are projecting jambs of a width not less than 225 mm provided?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are projecting jambs of at least 100 mm in width provided to enclose the ends of the barrel enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Is the projecting head constructed of reinforced concrete of not less than 125 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Does the projecting head rest on projecting jambs?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Does the projecting head extend the full width and projections of the projecting jambs?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Where wall opening is to be used for the passage of powered vehicles, is adequate protection provided to prevent mechanical damage to the shutter assembly, frame and wall opening?	*Yes/No/N.A.	*Yes/No/N.A.

3.9.1.2 Construction of Curtain

a)	Is the curtain formed from rolled steel lath of 1.2 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is steel of the appropriate class used for the laths?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Do laths have sheared parallel edges?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do laths curl on both edges to form quirks of not more than 10 mm outside diameter?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does each quirk form a continuous, full-interlocking hinge with that on the adjacent lath?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is a minimum engagement of 2 mm provided between 2 adjacent laths?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Are centres of interlocks not less than 45 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are centres of interlocks not more than 75 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Does the curtain have sufficient width to extend at least 64 mm (75 mm when the wall opening exceeds 2.44 m width) into channel guides?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Does the curtain have sufficient length to extend from the sill to the top of the barrel and thence round at least a quarter of the barrel circumference before fixing?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are steel or malleable cast iron end locks fitted to the ends of each lath ?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Do end locks have a minimum thickness of 3 mm?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are end locks riveted to the lath by 2 mild steel rivets of not less than 3 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Do end locks fit the contour of the curtain laths and fill the channel guides closely?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is the bottom lath fitted with a bottom rail of one of the following methods of construction?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) a steel Tee section of at least 75 x 5 x 3# mm section with a backing strip of at least 64 x 6 mm.	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) 2 steel flats of at least 38 x 6 mm.	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) 2 steel angles of at least 38 x 38 x 3# mm section.	*Yes/No/N.A.	*Yes/No/N.A.
	# 5 mm for shutters in opening in excess of 2.44 m in width.		
p)	Does the curtain extend at least 32 mm between the Tee section, flats or angles ?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are Tee section, flats or angles welded, bolted or riveted to the laths by at least 8 mm diameter steel bolts or steel rivets?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Do the above fixings space not more than 300 mm apart ?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
s)	Is the bottom rail extend the full width of the curtain except for the portion housed within the channel guides ?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Do expansion clearances of at least 12.5 mm per metre run provided for the bottom rail relative to the channel guides?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Does bottom rail make flush contact with the sill when the shutter is closed?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are steel lifting handles bolted, riveted or welded to the bottom rail on each side of the curtain?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Do the lifting handles space not more than 750 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Do the handles interfere with the correct opening or closing of the shutter?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Is the curtain secured to the barrel by steel screws or steel bolts at least 6 mm in diameter?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are screws/bolts passing through laterally elongated horizontal holes (nominally 50 mm in length) in the top lath into drilled and tapped holes in the barrel?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Do screws/bolt space not more than 250 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Does a screw/bolt provided to within 125 mm from each end of the top lath?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are screws/bolts located at centres of elongated holes?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Are fusible metal and steel washers fitted to each screw/bolt?	*Yes/No/N.A.	*Yes/No/N.A.
3.9.1.3	<u>Channel Guides</u>		
a)	Do channel guides extend continuously from within the barrel enclosure to the sill?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the top of the channel guide locate such as to permit upward expansion?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
c)	Are guides fabricated from steel sections of at least 3 mm thick (5 mm when the doorway exceeds 3 m in width or 3 m in height)?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are steel rivets or steel bolts not less than 6 mm in diameter or 3 mm fillet welds used in fabrication of the guides?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do centres of rivets/bolts space not more than 150 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the length of the fillet welds not less than 50 mm and spaced not more than 150 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Do guides form a channel of sufficient depth to accommodate at least 64 mm (75 mm when the wall opening exceeds 2.44 m in width) of the curtain together with sufficient clearance to permit unrestricted expansion of the curtain?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are guides set back as far as possible within the chases provided in the jambs?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are they fitted as close as possible to the front side of the chases?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are they wholly contained within the chases so as not to project beyond the faces of the jambs?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are guides fixed to jambs by steel expanding anchor bolts of at least 6 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are centres of fixing not more than 600 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is there a fixing bolt within 150 mm of the barrel enclosure and one within 150 mm of the sill?	*Yes/No/N.A.	*Yes/No/N.A.
n)	With the exception of the lowest one, are fixings provided with vertically elongated bolt holes (nominally 50 mm in length)?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are bolts fitted with fusible metal washers?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are bolts fitted with steel washers?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are bolts fixed at the highest positions of the slots to allow expansion of the guides in an upward direction?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.9.1.4	<u>Barrel</u>		
a)	Is the barrel formed from mild steel tube of not less than 114 mm outside diameter?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the mild steel tube not less than 5.4 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the barrel mounted on mild steel axle of not less than 25 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does the axle extend the full length of the barrel?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is a minimum bearing of 25 mm provided in each axle support bracket?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Does the axle project not more than 100 mm beyond each end of the barrel?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is expansion clearance provided between the axle and the ends of the barrel enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Does barrel enclose helical steel spring for counter balancing the curtain?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the barrel mounted on rigid or self-aligning bearings?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is it fitted with mild steel spring charging device to enable the spring to be adjusted after the curtain is in position?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are axle support brackets made of steel or malleable cast iron?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Do they support and enclose the axle at each end?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are they fixed to the ends of the barrel enclosure by at least 2 steel rivets or steel bolts at least 8 mm in diameter or 6 mm fillet welds?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are they of sufficient size to accommodate the axle and fusible metal packing?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.9.1.5	<u>Barrel Enclosure</u>		
a)	Are barrel and axle enclosed completely by an enclosure pressed or fabricated from steel at least 6 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are steel rivets, steel bolts not less than 8 mm in diameter or 6 mm fillet welds not less than 50 mm in length being used for the fixings?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are centres of fixings not more than 150 mm apart?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does the fabrication extend completely along each edge of the enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the front edge of the bottom enclosure form a 40 mm wide flange?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the distance between the flange and the face of the curtain not more than 15 mm?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Where a drop bar is used, is the distance between the flange and the face of the curtain not more than 50 mm?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the barrel enclosure bolted to each enclosing jamb by 2 steel expanding anchor bolts of not less than 10 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.
i)	If fixed vertically, are elongated fixing holes provided?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are fusible metal washers provided to the fixing bolts?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are steel washers provided to the fixing bolts?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Where double shutters are fitted and barrels are accommodated in the same enclosure, is dividing plate made of steel at least 6 mm thick provided to separate the barrels?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is a fascia plate of 6 mm steel provided to form the front of the barrel enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Does the fascia plate overlap the opening by at least 100 mm at the top and at each end?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is the fascia plate made of steel of at least 6 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
p)	Does the bottom edge of the fascia plate form a channel of a depth not less than 100 mm?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Does the channel extend to within 15 mm of the face of the curtain?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Does the channel have a flange not less than 40 mm wide next to the face of the curtain?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is the fascia plate fixed independently of the barrel enclosure by bolting to the head and jambs?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are steel expanding bolts of not less than 10 mm diameter used for the fixings?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are fixing bolts located as follows :		
	(i) 25 mm from top edge spaced at not more than 600 mm centres?	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) 50 mm from ends?	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) 50 mm from bottom edge?	*Yes/No/N.A.	*Yes/No/N.A.
	(iv) at mid-height of the fascia?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Are elongated bolt holes provided to the fascia plate?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are bolts located in the centre of the elongated?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are bolts fitted with fusible metal washers?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Are bolts fitted with steel washers?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Where an opening is provided for the adjustment of the barrel springs, does the opening not exceed 250 mm x 150 mm?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Is it covered by a 6 mm steel plate at least 50 mm longer and wider than the opening?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Is the cover plate fixed by not less than six steel screws/bolts not less than 8 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.9.1.6	<u>Mechanical Gearing</u>		
a)	Is mechanical gearing provided to doorway exceeding 5.2 sq.m. in area?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is mechanical gearing provided when the height of the bottom of the barrel enclosure above floor level exceeds 2.2 m?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the gearing system so arranged that the shutter could be manually opened and closed from either side of the wall opening?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Where double shutters were provided, do they operate simultaneously?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the gearing system made of steel mounted on self-lubricating bushes and/or rigid self-aligning ball or roller bearings?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Area gears machine cut from a suitable grade of steel?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are gears connected by shafts not less than 19 mm in diameter?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Where gearing mechanism is housed in a chase, does the chase have a minimum dimension of 114 x 114 mm with side walls each at least 114 mm thick and the rear wall not less than 150 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the chase covered by steel plate at least 6 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is the cover plate fixed by steel expanding bolts of not less than 6 mm diameter?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are centres of fixings not exceeding 600 mm?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are anchor bolts fitted with steel washers?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Where chases are enclosed by brickwork/blockwork, does the latter have a minimum thickness of 100 mm?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is brickwork/blockwork keyed into the wall?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are steel maintenance covers provided and installed adjacent to the gearing?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
p)	Where gearing mechanism is enclosed in a casing, is the casing fabricated from steel at least 6 mm thick?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are steel rivets or steel bolts not less than 8 mm in diameter or 6 mm fillet welds at least 50 mm in length used for the fabrication of the casing?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Do centres of rivets/bolts/welds not more than 150 mm?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is the casing fixed to the face of the wall by expanding anchor bolts?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Is the diameter of the anchor bolts not less than 8 mm?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Are steel washers fitted to the anchor bolts?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Do centres of anchor bolts within 600 mm?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Is access opening for maintenance incorporated in the casing?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Is it covered by at least 6 mm thick steel plate at least 50 mm longer and wider than the opening?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Is cover plate attached to casing by steel screws/bolts at least 8 mm in diameter?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are screws/bolts spaced at not more than 150 mm centres?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Where the barrel enclosure, fascia plate or dividing plate are perforated to permit passage of gearing system, are size and number of perforations kept to a minimum consistent with the satisfactory operation of the gearing?	*Yes/No/N.A.	*Yes/No/N.A.
ab)	Are perforations so arranged that there is not exposed opening into the barrel enclosure?	*Yes/No/N.A.	*Yes/No/N.A.
ac)	Are they so arranged that lateral expansion of barrel enclosure and fascia plate is not restricted?	*Yes/No/N.A.	*Yes/No/N.A.
ad)	Are operating wheels spokeless?	*Yes/No/N.A.	*Yes/No/N.A.
ae)	Are operating wheels non-detachable?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
af)	Are they located adjacent to the wall opening?	*Yes/No/N.A.	*Yes/No/N.A.
ag)	Are they located not less than 750 mm, nor more than 1200 mm above the floor?	*Yes/No/N.A.	*Yes/No/N.A.
ah)	Where handles on the operating wheels are provided, are they so arranged as to close within the wheel when not in use?	*Yes/No/N.A.	*Yes/No/N.A.
3.9.1.7	<u>Installation</u>		
a)	Where automatic self-closing devices are fitted, do they cause no interference to the manual opening and closing of the shutter?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Where smoke detectors are provided for the actuation of the shutter, are they fitted to both sides of the wall opening?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are smoke detectors installed as far as practicable to the provisions of the BS 5839-1?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is permanent nameplate with adequate information provides?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are manual controls provided to both sides of the wall opening?	*Yes/No/N.A.	*Yes/No/N.A.
3.9.1.8	<u>Shutter Operation</u>		
a)	Does the automatic actuation device function satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is secondary source of electricity supply provided?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the descending speed # of the shutter acceptable ?	*Yes/No/N.A.	*Yes/No/N.A.
	# Descending time shall within 15-60 seconds for shutters in openings in excess of 2.5 m in height; not faster than 8 seconds for other shutters in openings of height within 2.5 m and that the bottom rail of the shutter shall reach the mid-height in not less than half the total descending time of the shutter		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.10 Emergency Generator Installation

	Peak Starting Current (I _L)	Rated Input Power	Starting Method
(A) Fire service installation			Remark : DOL/Star-delta/ Auto-transformer/ others
i) Fixed fire pump	No. x A	No. x kW	
ii) Intermediate booster pump	No. x A	No. x kW	
iii) Transfer pump	No. x A	No. x kW	
iv) Sprinkler pump	No. x A	No. x kW	
v) Fireman's lift	No. x A	No. x kW	
vi) Fire detection system	No. x A	No. x kW	
vii) Smoke extraction system	No. x A	No. x kW	
viii) Staircase pressurization	No. x A	No. x kW	
ix) Exit sign/emergency lighting	No. x A	No. x kW	
x) Others :	No. x A	No. x kW	
(B) Other equipment (please specify)	A A A A	kW kW kW kW	Remark : DOL/Star-delta/ Auto-transformer/ others
Estimated maximum simultaneous starting and running load		kW/ kVA	

3.10.1 Emergency Generator Set Details

	<u>Alternator</u>	<u>Prime Mover</u>
Make	_____	_____
Model	_____	_____
Serial No.	_____	_____
Rated Capacity	Power_____kVA	Voltage: *380/220V
	Power_____kW	Speed_____rpm
	Current_____A	Power factor_____
	Frequency_____Hz	

3.10.2 Fuel

Type: ☐ Diesel ☐ other (please specify)

Type of tank: ☐ Built-in ☐ Separate

Separate fuel tank room is provided : *Yes/No

Capacity of service tank : _____ L

Capacity of main fuel tank : _____ L

a. Fuel consumption _____ L/hr at full load

b. Fuel consumption curve of generator is attached : *Yes/No

c. Time allowed for max. fuel consumption at full load : _____ hours

d. Fuel storage is sufficient for 6 hrs. generator running to support fire service installation : *Yes/No

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.10.2.1	Has fuel tank room been inspected and approved by FSD Regional Office? (N.B. : Supporting document to be attached)	*Yes/No/N.A.	*Yes/No/N.A.
3.10.2.2	Has surveyor report for fuel tank been obtained as required by FSD Dangerous Goods Divison?	*Yes/No/N.A.	*Yes/No/N.A.
3.10.2.3	Has DG licence for fuel tank room holding more than 2,500 litres diesel (or as approved) been obtained? (N.B. : Supporting document to be attached)	*Yes/No/N.A.	*Yes/No/N.A.
3.10.3	<u>Visual Inspection</u>		
a)	Is adequate space (not less than 600 mm) provided all round emergency generator for maintenance/cleaning?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are air supply and discharge ductworks (if any) provided free from obstruction?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are air supply and discharge ductworks running in compartment other than emergency generator room enclosed with proper fire resisting material?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is service fuel tank in generator room made of 3 mm steel construction and of capacity less than 500 litres?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is generator built-in fuel tank not greater than 500 litres?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is fuel tank electrically earthed?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is a baffle wall of brick-work construction or of 9 mm metal sheet provided between the side of service tank (if installed) and generator, serving as a screen wall between the two?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is fuel refilling pump connected to essential power supply?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is a shut off valve provided on the supply pipe from fuel tank to the service tank of generator?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is capacity of battery capable of starting the generator 4 times consecutively and calculation sheet enclosed? (capacity : _____Ah)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
k)	Are the batteries kept in fully charged condition and is the trickle charge operating?	*Yes/No/N.A.	*Yes/No/N.A.
	Inside emergency generator room :		
l)	Is door sill of sufficient height provided to contain the total fuel contents of the service tank (if installed), fuel tank and sump of the generator?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are detailed operation instructions displayed?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is a log book provided?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is integrity of the FRP construction of generator room and the door intact?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are the notices “Emergency Generator” and “No smoking” in 120 mm English and Chinese characters provided at the entrance to the emergency generator room?	*Yes/No/N.A.	*Yes/No/N.A.
3.10.4	<u>Functional Testing</u>		
a)	Can the manual starting facilities of the emergency generator operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Upon failure of normal electricity supply, will emergency generator:		
	(i) Automatically starts when the duration of power failure exceeds 1 second?	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Transfers to FS loads within 15 seconds?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is emergency generator capable of re-starting upon failure of first attempt in starting?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are audible and visual alarms given locally, and at fire control main panel when the generator starting sequence is locked out due to starting failure?	*Yes/No/N.A.	*Yes/No/N.A.
e)	After one hour of running test, do all instruments, safety devices, etc. indicate “normal” condition?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
f)	Will the generator set continue to run after a pre-determined time recommended by manufacturer unless it is stopped manually if the normal power supply has resumed?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are all testing carried out with generator room doors kept closed?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is warning signal given locally and at fire control main panel when manual/auto selector switch turn to manual position? (N.B. such provision is strongly recommended)	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is remote control valve on supply pipe to the service tank in good working order?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are all moving parts effectively and rigidly guarded for safety?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are all hot parts properly insulated?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is any exhaust leak detected inside generator room while the generator is running?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is actual loading or dummy load provided to carry out a simulated full load test?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Does emergency generator start at full load?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Does emergency generator pass the running test at full load?	*Yes/No/N.A.	*Yes/No/N.A.

Checked/Certified by : _____
(Name of electrical worker)

Certificate No.: _____
Class : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.11	<u>Fireman's Lift</u>		
3.11.1	<u>Visual Inspection</u>		
a)	Does the fireman's lift serve the floors of the building without having to traverse more than two floors by the fire service personnel?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is label provided on G/F or designated floor of entry for each fireman's lift indicating the floors served?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is separate lift shaft provided for the fireman's lift?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the internal size of the lift car 1.35 m ² or greater?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the rated load of the lift car 680 kg or greater?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the fireman's lift discharged to a protected lobby with a separation not less than 1 hr. FRP?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the opening of the lift car/landing door 800 mm wide and 2000 mm high or greater?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the car and landing door fitted with power operated automatic self-closing device?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is fireman's switch provided with the fireman's lift?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is the fireman's switch clearly labelled "FIREMAN'S SWITCH" (消防掣)?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is the label of the fireman's switch in conformity with FSD standard and Code of Practice on the Design and Construction of Lifts and Escalators?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is the electricity supply to the fireman's lift connected from an independent sub-main switch?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is permanent electricity supply connected?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is the electricity supply to the fireman's lift backed up by an emergency generator?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are notices provided outside and inside the building in conformity with the Code of Practice for Means of Access for Fire Fighting and Rescue?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.11.2	<u>Testing and Commissioning</u>		
a)	Does the opening of the safety hatch door inside the lift car automatically cut off the electric fan?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the fireman's switch when operated over-ride all registered instructions and return to the designated floor of entry?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the fireman's lift capable to travel from the designated floor of entry to the topmost floor within 1 minute calculating from the lift door completely closed to the lift door started to open? (Actual _____ sec.)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the operation of the fireman's lift in conformity with the Flow Chart at Annex II, Section F of the Code of Practice on the Design and Construction of Lifts and Escalators issued by the EMSD?	*Yes/No/N.A.	*Yes/No/N.A.
e)	In case of power interruption or changeover from the normal power supply to the emergency power source, after the Fireman's Switch is operated, does the fireman's lift continue to be in the "Fireman" control mode as soon as the power supply to the fireman's lift is made available?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the following conditions complying with as soon as the power supply is made available after power interruption?	*Yes/No/N.A.	*Yes/No/N.A.
	(i) The fireman's lift shall immediately continue to return automatically to the landing of designated point of entry without stopping for car or landing call, if the fireman's lift was returning to the landing of designated point of entry upon operation of the Fireman's Switch before the power interruption.		
	(ii) If the fireman has gained control of the fireman's lift and the fireman's lift stopped at a certain floor with the doors not firmly closed before the power interruption, the doors shall automatically open.		
	(iii) The opening and closing of the doors shall be by pressing continuously the respective control buttons as under fireman's lift operating mode and the lift shall operate according to (c) below when the lift doors are fully closed.		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

- (iv) If the fireman's lift was travelling, or the lift doors were closed before the power interruption, the fireman's lift shall start to travel to the desired floor when that floor button is pressed, or as an alternative, return to the landing of designated point of entry or the nearest landing below and resume the fireman's control mode.

g)	Is lift certificate (Form 6 or equivalent) provided?	*Yes/No/N.A.	*Yes/No/N.A.
3.12	<u>Emergency Lighting & Exit Signs</u>		
3.12.1	<u>Visual Inspection</u>		
a)	Are emergency luminaires provided in accordance with approved drawings?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are exit and directional signs provided in accordance with approved drawings and in each escape routes?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are there not less than two emergency luminaires in each space?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are centrally supplied emergency luminaires and self-contained emergency luminaires provided in accordance with approved drawings?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are emergency luminaires of approved type provided?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are exit and directional signs of approved type provided?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are self-contained exit signs and centrally supplied exit signs provided in accordance with approved drawings?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the batteries for self-contained emergency luminaires and exit signs sealed nickel metal hydride type or an approved type?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the batteries for centrally supplied emergency luminaires an approved type?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is separate control or separate system provided for maintained type emergency luminaires and non-maintained type emergency luminaires for centrally supplied system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
k)	Is calculation for the battery and charger capacity submitted for centrally supplied emergency luminaires system?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is testing facilities provided for emergency luminaires and exit signs for weekly, monthly and annual tests?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are bar code labels provided to the battery lighting and central battery system?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are approved labels attached to the self-contained emergency luminaires which are identical in appearance to the general luminaires?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is centrally monitoring, testing and logging system provided as specified? (Type : _____)	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are the wirings in concealed conduits or of fire resistance type in accordance with the G.S.?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Does the exit sign comply with FSD requirements (letter sizes and colour)?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Is single type of exit sign installed within the same development or project?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are exit signs and directional signs installed with LED lamps as per the requirements of Section B11.2 of the G.S.?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are the emergency lighting and exit sign connected to emergency generator power supply?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is the premise a place of public entertainment and the specific requirements followed?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Is license or exemption for self-luminous sign illuminated by tritium or other radioactive source obtained from the Radiation Board? (remark: Self-luminous signs are generally not recommended for use. PBSE should consult the corresponding BSB divisional Chief before using them. Refer to BSB Circular No. 56 of 2000)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
w)	Are self-luminous signs illuminated by tritium or other radioactive sources indelibly marked at its lower corner to indicate the radiation hazard and the expiration date (Month/Year) of the sign for easy identification purposes and have a label at its back giving instruction or warning to users on the proper method of disposal as required by the Radiation Board? (See remark in item v) above)	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are exit and directional signs positioned between 2 m and 2.5 m above floor level measured to the base of the sign?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Is there any dark out LED cell(s) in LED exit and directional signs?	*Yes/No/N.A.	*Yes/No/N.A.
3.12.2	<u>Testing and Commissioning</u>		
3.12.2.1	<u>Emergency Lighting</u>		
a)	Acceptance Testing		
	Do the installations comply with BS5266-1: 2005, BS EN 50172: 2004, BS EN 1838: 1999, BS EN 60598-1: 2008, BS EN 60598-2-22:1998+A2:2008?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Discharge Test		
(i)	A discharge test, for 1 minute at the 10-hour discharge rate to be carried out on the battery of the emergency lighting, and the results to be entered in a register.	*Yes/No/N.A.	*Yes/No/N.A.
(ii)	For emergency lighting supplied by central battery systems with control and safety devices installed, the systems to be checked for the following :		
1)	Connections between the battery and the source of charging current to be such that in no circumstances shall the battery discharge other than to the secondary lighting circuits.	*Yes/No/N.A.	*Yes/No/N.A.
2)	A rectifier for battery charging to be for that purpose only and to be so regulated that the battery cannot discharge appreciably under normal conditions.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3)	Voltage and hydrometer tests to be carried out and recorded in a register.	*Yes/No/N.A	*Yes/No/N.A
c)	Functional Test		
(i)	Do the emergency luminaires light up automatically within the time specified when normal supply is interrupted (G.S. Clause B11.1.2 and B11.1.4)?	*Yes/No/N.A	*Yes/No/N.A
(ii)	Do the lamp test button/other automatic emergency lighting testing facilities function as designed?	*Yes/No/N.A	*Yes/No/N.A
(iii)	Do the maintenance type and non-maintenance emergency luminaires function as designed?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Performance Test		
(i)	Is the illumination level adequate when all emergency lightings are on using battery supply (at 5 s after power failure and at 60 s after power failure)?	*Yes/No/N.A	*Yes/No/N.A
(ii)	Is the illumination level adequate throughout and at the end of discharge test for the rated duration (G.S. Clause B11.1.3 and B11.1.4)?	*Yes/No/N.A.	*Yes/No/N.A.
(iii)	Can the battery be recharged to full load condition within specified period after the discharge test (24 hours in general, 12 hours for cinemas, theatres, etc.)?	*Yes/No/N.A	*Yes/No/N.A
(iv)	Does the central monitoring, testing and logging system perform as specified (G.S. Clause B11.1.6)? (Remark: Detailed testing and commissioning procedures to be submitted by the FS Contractor for approval.)	*Yes/No/N.A	*Yes/No/N.A

3.12.2.2 Exit and Directional Signs

a) Acceptance Testing

Does the installation comply with BS 5499 and BS 5266: Part 1 and FSDCoP? *Yes/No/N.A. *Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
b)	Discharge Test		
(i)	A discharge test, for 1 minute at the 10-hour discharge rate to be carried out on the battery, and the results to be entered in a register.	*Yes/No/N.A	*Yes/No/N.A
(ii)	For installation supplied by central battery systems with control and safety devices installed, the systems to be checked for the following :		
(1)	Connections between the battery and the source of charging current to be such that in no circumstances shall the battery discharge other than to the secondary lighting circuits.	*Yes/No/N.A	*Yes/No/N.A
(2)	A rectifier for battery charging to be for that purpose only and to be so regulated that the battery cannot discharge appreciably under normal conditions.	*Yes/No/N.A	*Yes/No/N.A
(3)	Voltage and hydrometer tests to be carried out and recorded in a register.	*Yes/No/N.A	*Yes/No/N.A
c)	Functional Test		
(i)	Is the illumination continuous during normal power supply?	*Yes/No/N.A	*Yes/No/N.A
(ii)	Is the illumination maintained automatically when normal supply is interrupted (within the time as specified)?	*Yes/No/N.A	*Yes/No/N.A
(iii)	Does the lighting testing facilities function as designed?	*Yes/No/N.A	*Yes/No/N.A
d)	Performance Test		
(i)	Is the illumination level adequate when all signs are on using battery supply?	*Yes/No/N.A	*Yes/No/N.A
(ii)	Is the illumination level adequate throughout and at the end of the discharge test for the rated duration?	*Yes/No/N.A	*Yes/No/N.A
(iii)	Can the battery be recharged to full load condition within specified period after the discharge test for the rated duration?	*Yes/No/N.A	*Yes/No/N.A

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
---	---

- | | | | |
|------|---|-------------|-------------|
| (iv) | Is the illumination of acceptable level in theatres, cinemas, etc.? | *Yes/No/N.A | *Yes/No/N.A |
|------|---|-------------|-------------|

Checked/Certified by : _____
(Name of electrical worker)

Certificate No.: _____
Class : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.13 Ventilation and Air-conditioning (VAC) Control System3.13.1 System Data

3.13.1.1 Method of overriding control (Refer to para. 5.27 in C.O.P for Minimum F.S.I. & Equipment and FSD Circular Letter No. 2/2005):

Method * A/B/C/combination of

3.13.1.2 Shut down of the MVAC systems utilizing: * Conventional AFA/ Addressable AFA/ BMS/ CCMS

3.13.1.3 On/Off status monitoring of MVAC systems at: FS Control Room/B.M. Office/MVAC Control Console

Items tested/
checked by
FS Contractor

Items witnessed
by
PBSE/PBSI

3.13.2 Visual Inspection3.13.2.1 MVAC layouts

- | | | | |
|----|---|--------------|--------------|
| a) | For override control method “A” (Methods refer to FSDCoP), are the compartments for the purpose of fire protection clearly identified? | *Yes/No/N.A. | *Yes/No/N.A. |
| b) | Do the sizes of the MVAC systems and associated air ducts tally with the FSD endorsed MVAC layouts? | *Yes/No/N.A. | *Yes/No/N.A. |
| c) | Are all the MVAC systems required to be included in the VAC control system highlighted on the air-side schematic diagram? | *Yes/No/N.A. | *Yes/No/N.A. |
| d) | Are all the interlocking MVAC systems highlighted? | *Yes/No/N.A. | *Yes/No/N.A. |
| e) | Are the supply/ return/ intake/ exhaust points installed at the correct level? | *Yes/No/N.A. | *Yes/No/N.A. |
| f) | Is the flow rate of each MVAC system correct? | *Yes/No/N.A. | *Yes/No/N.A. |
| g) | Is the Smoke Extraction/ Pressurization of Staircases/ Toxic Air Extraction/ Kitchen Ventilation/ Fume Cupboard Ventilation excluded from the VAC control system? | *Yes/No/N.A. | *Yes/No/N.A. |

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.13.2.2	<u>Probe-type Smoke Detector</u>		
a)	Are the probes installed at appropriate positions that smoke can be effectively collected and released (i.e. not at bends of air duct)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the probes length (>2/3 duct width in most products) and model appropriate?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the pair of smoke collecting and releasing probes installed correctly in relative positions as recommended by the manufacturers and that adequate pressure difference can be achieved for effective smoke collecting?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the filters at the end of the smoke collecting/ releasing probes clean and properly installed?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the smoke collecting probe installed in such a way that the smoke collecting holes are facing the air stream being detected?	*Yes/No/N.A.	*Yes/No/N.A.
3.13.2.3	<u>Manual Override Switch</u>		
a)	Is it provided adjacent to but without damaging to the Fire Alarm Control Panel of the building and easy to operate?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is durable label with proper wordings in Chinese and English provided for identification?	*Yes/No/N.A.	*Yes/No/N.A.
3.13.3	<u>Testing and Commissioning</u>		
3.13.3.1	<u>Manual Override Switch</u>		
a)	Can all the MVAC systems involved in the VAC control system be shut off when this switch is activated?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does any breakage in circuit wiring of this switch cause the above MVAC systems to shut down?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the above MVAC systems unable to resume operation while fire signal still exists?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.13.3.2	<u>Probe-type Smoke Detector</u>		
a)	Does the MVAC system shut down or fault signal indicated on the panel when the detector head is removed from its mounting base?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the MVAC system shut down or fault signal indicated on the panel when the power supply to the detector is lost?	*Yes/No/N.A.	*Yes/No/N.A.
3.13.3.3	<u>MVAC System</u>		
a)	Each MVAC system shall operate steadily to its rated speed and capacity first. Smoke is generated and conveyed to the lower pressure side of the MVAC system or air duct where it can be collected and detected. After a reasonably short period of time, the MVAC system must be able to shut down and a signal will be relayed to the F.S. Panel in the F.S. Control Room. All other MVAC systems installed within and serving the same compartment must also be shut down through interlocking arrangement. No MVAC system can resume normal function unless the fire signal registered has been cleared. (Test records on Part 4, 4.13 Table 1)	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the VAC control system design for the MVAC system fail-safe?	*Yes/No/N.A.	*Yes/No/N.A.
3.13.3.4	<u>Central Mechanical Fresh Air Supply and/ or Exhaust Systems</u>		
a)	The central fresh air supply and/ or exhaust system shall be shut down.	*Yes/No/N.A.	*Yes/No/N.A.
b)	The central fresh air supply and/or exhaust system shall not require to be shut down but the fresh air and/or exhaust to the affected compartment/unit shall be closed off from the central system by actuation of a local motorised smoke damper.	*Yes/No/N.A.	*Yes/No/N.A.
c)	Shut down of the mechanical ventilating systems utilizing a multiplex automatic fire alarm or Building Automation System shall be permitted so long as the multiplex system is on the Fire Services Department list for this type of equipment/system.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.14 Pressurization of Staircases System

(Note: VAC control, building envelope and the floor finishes under subject staircase doors must be completed before T&C)

Working / Design Drawing Ref. _____ :

System Design Calculation Ref. _____ :

System Operating Principles & Sequence Ref. _____ :

(Note: As-fitted drawings, and the formal documents showing the system design calculation and the system operating principles & sequences must be ready and available on the Site at the time of T&C)

3.14.1 Requirements of Pressurization of Staircases System

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
a)	Designation of pressurized staircase (the designation shall be the same as the building plan & F.S. drawing & test report)	_____	_____
b)	Pressurized space : - Escape staircase; or - Fire fighting staircase.	*Yes/No/N.A. *Yes/No/N.A.	*Yes/No/N.A. *Yes/No/N.A.
c)	Equipment to be provided : - Single fan with motor: or - Duplicated fans complete with motors: or - Single fan with duplicated motors: or - Others : _____	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.
d)	Design air velocity passing through the door between pressurized space and accommodation area	_____	_____ <u>m/s</u>
e)	Design differential pressure between the pressurized space and accommodation	_____	_____ <u>Pa</u>
f)	Design door opening force	_____	_____ <u>N (≤ 100N)</u>

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.14.2	<u>Visual Inspection</u>		
3.14.2.1	<u>General</u>		
a)	Are FSD approved working/design drawings available?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is FSD approved document on system design calculation available?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the formal document on system operating principles / sequences available?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are approved procedures for testing & commissioning enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are the following documentations enclosed? i) Equipment list of staircase pressurization system complete with related test reports; ii) Equipment list of builder's work (such as doorset, door closer & etc) complete with related test reports; iii) Certifying the building air tightness condition during the testing is equivalent to the occupation condition.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.
f)	Are the following staircase pressurization working drawings tally with the approved/agreed building plans? i) Classifications of pressurized spaces for means of escape / fire fighting & rescue; ii) Designations of staircase number and fireman's lift number, fire fighting access number; iii) Locations of staircase pressurization plant rooms; iv) Fire resisting of plant rooms is same as the pressurized space; v) Air intake positions; vi) Discharge positions of overpressure relief.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.	*Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A. *Yes/No/N.A.
g)	Simplified schematic diagram for all staircase pressurization systems shall be provided adjacent to the staircase pressurization control panel.	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the complete installation, including all equipment, components and wiring, approved by Architect and accepted by the Fire Services Department?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are all submissions to FSD certified and signed by Registered Professional Engineer under CAP 409?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.14.2.2 Staircase Pressurization Fan

Fan / Motor Set Data :		Single Supply Fan		Multiple Supply Fan			
		Duty Motor	Duplicated Motor	No. 1 Duty Fan	No. 1 Standby Fan	No. 2 Duty Fan	No. 2 Standby Fan
Location							
Manufacturer	Fan						
	Motor						
Model	Fan						
	Motor						
Serial No.	Fan						
	Motor						
Motor power (kW)							
Nominal fan power(kW)							
Design Flow rate (L/s)							
Design Pressure (kPa)							
Starting method							

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
a)	Is pressurization fan & motor supplied from one single proprietary manufacturer specialized in the manufacture of the pressurization of staircases system?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the rotating parts of fan/motor set protected by safety guard?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is nominal fan motor power rated at 20% higher than the required hydraulic power?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the insulation of motor windings capable of operating at design conditions for a period of one hour in an ambient temperature of 250 °C?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are emergency lock-off buttons provided adjacent to fan motors and easily accessible for operation and with visual and audible indication on the panel when the fan is locked?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are pressurization fan motors protected with HRC fuses?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are staircase pressurization fans connected with power supply from essential source?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are starting instructions for pressurization of staircases system prominently displayed in the fan room with a glass front frame?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are the fans installed in a separate fire resistant plant room or enclosed by fire resistant enclosure with a FRP not less than that of the staircase served?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are doors to fan rooms clearly labelled "STAIRCASE PRESSURIZATION FAN ROOM"?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are doors to fan room provided with key locking devices?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are door(s) to fan room provided with automatic door closer(s)?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are fan room(s) clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Shall the plant room housing the staircase pressurization fans contain no other services?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.14.2.3	<u>Air Intake</u>		
3.14.2.3.1	For air intake not located at roof floor		
a)	Is notice in Chinese & English characters with “Staircase pressurization intake for (pressurization space)” provided?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is position of air intake located away from any potential fire hazards (such as basement smoke vent)?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is air duct provided from the intake to the fan when air intake is distant from the fan?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is smoke detector of a type suitable for use in air duct / plenum installed?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Can the pressurization system be shut down when the duct type smoke detector is activated?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.2.3.2	For air intake located at roof floor		
a)	Are two air intakes, which spaced apart and facing different directions, provided?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is each intake capable of providing the full air requirements of the system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is independently operated smoke control damper with duct type smoke detector provided at each intake?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is override switch to reopen the closed damper and to close the open damper provided?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is no smoke discharge within 5 m of any direction of air intake?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is notice in Chinese & English characters “Staircase pressurization intake for (pressurization space)” provided?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is air duct provided from the intake to the fan when air intake is distant from the fan?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is smoke control damper properly actuated when the duct type smoke detector is activated?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.14.2.4	<u>Ductworks and Air Injection Point</u>		
a)	Are multiple injection points provided when the pressurized staircase exceeds 11m?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is vertical distance between injection points not greater than 12 m or three storeys?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are volume control dampers of air injection points properly secured?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is injection duct work passing through other fire compartment constructed to have the same FRP required for either the pressurized space or the compartment through it passes, whichever is the greater?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is injection point of a single injection point system away from the final exit door?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Does ductwork construction complied with or not less than DW144 standard?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is aluminium sheet and aluminium pop rivet not provided in flat oval duct longer than 1 m?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are pressurization ductworks and associated fittings constructed with flange joints for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are gaps / spaces between ductwork and wall openings filled with approved sealant?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is there NO section of ductwork embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are adequate hot-dipped galvanized duct hangers or supports provided as required?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are duct hangers and supports rigidly fixed and in good conditions?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are expansion duct joints provided at locations through building expansion joints?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is equipotential bonding provided for the ductwork?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is the system NOT equipped with fire / smoke dampers or any other restrictions along the passage of supply & exhaust air in accordance with the approved drawings?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
p)	Is certified leakage test report of ductwork (DW143 and DW144 as approved) including concrete air duct works and shafts for supply air purposes enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Do sizes of air duct, discharge outlet and pressure relief damper sizes tally with drawings?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Are testing points/facilities provided in the installation?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.2.5	<u>Air Release System</u>		
a)	Does spread of smoke between different fire compartments not likely happen in both normal operation and fail-safe mode?	*Yes/No/N.A.	*Yes/No/N.A.
b)	When the operation of air release system is automatic, is it actuated by the same detector / device that actuates the rest of the pressurization system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	When the accommodation space is partitioned or compartmented into offices or similar unit, is the air relief vent provided at :-		
	i) between the door into pressurized space and the start of the partitioning? or,	*Yes/No/N.A.	*Yes/No/N.A.
	ii) on each office & unit, the size of each air relief vent is capable of discharging the total air flow from the pressurized space?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is air release vent located at or immediately below ceiling level?	*Yes/No/N.A.	*Yes/No/N.A.
	Type of air release system :		
	- Vertical Shaft (go to item (f) – (g)); or	*Yes/No/N.A.	*Yes/No/N.A.
	- Special vents at the building periphery (go to item (h) – (j)); or	*Yes/No/N.A.	*Yes/No/N.A.
	- Mechanical air release (go to item (k) – (m)) .	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is top vent provided at the vertical shaft?		
g)	When the shaft is designed for dual purpose, is automatic control fire & smoke damper (note: fusible link type fire & smoke damper is NOT acceptable) provided at each branch duct?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are special vents for external vent provided on at least two sides of the sealed building?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
i)	Is fail safe protection provided to the ventilator?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are components of ventilator in full compliance with BS7346-1/ BS7346-2?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is extraction flow rate greater than the total pressurized air flow rate of all served staircase pressurization systems?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Is extraction system including ductwork capable of working at the appropriate temperature and period of time (250°C for 1 hour for building with sprinkler system, 600°C for 2 hours for building without sprinkler system)?	*Yes/No/N.A.	*Yes/No/N.A.
m)	When the central exhaust system also serves for mechanical air release,		
	i) is component & ductwork of central exhaust system capable of working at the appropriate temperature and period of time (250°C for 1 hour for building with sprinkler system, 600°C for 2 hours for building without sprinkler system)? and,	*Yes/No/N.A.	*Yes/No/N.A.
	ii) when the related pressurization system is actuated, is the function of VAC control system and VAC manual override switch for shutting down the central exhaust system deactivated? and,	*Yes/No/N.A.	*Yes/No/N.A.
	iii) for pressurization system for fire fighting, is the local motorized smoke damper in fire floor opened and dampers for other compartments / units closed? or,	*Yes/No/N.A.	*Yes/No/N.A.
	iv) for pressurization system for escape, are the local motorized smoke dampers in fire floor and two above floors opened and dampers for other compartments / units closed?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.2.6	<u>Over-Pressure Relief System</u>		
a)	Are the outlets clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the system provided with “over pressure” prevention?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the pressure relief outlets of automatic mechanical type and free to swing?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
d)	Is the framework of pressure relief damper of 3.2 mm stainless steel rigid channel section or of approved design?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is wire mesh provided at the external opening of relief vent / damper?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is relief vent / duct passed through other fire compartment enclosed by fire rated material and is the FRP the same as the pressurized space or passed through fire compartment, whichever is greater?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is free area of relief vent / damper " A_x " $\geq 0.16 \text{ m}^2$ x (total required airflow (m^3/s) through the open doors – air supply satisfying the pressure differential requirement (m^3/s) in pressurized space)? (Ref: See equation (24) of section 14 of BS 5588: Part 4: 1988)	*Yes/No/N.A.	*Yes/No/N.A.
3.14.2.7	<u>Pressure Sensor</u>		
a)	Is the pressure sensor operated at normal ambient conditions ($\geq 40^\circ\text{C}$ & 99 % R.H.)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the pressure sensors and its associated equipment of industrial process grade conforming to BS EN 60654-4 or equivalent?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is separate pressure differential system provided for each pressurized system?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is end of pressure sensing tube properly terminated at the pressurized space and accommodation?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is end of sensing tube mechanically protected?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is label of "Sensing point of staircase pressurization system" clearly indicated in English and Chinese characters provided?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is protection provided along the sensing tube?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the pressure sensing unit(s) connected with fire rated cables of high temperature grade to BS 6724 suitable for operating at 250°C ?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the high temperature grade fire rated type cable enclosed in galvanized steel conduit and run within the pressurized space in the fire resistance duct?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.14.2.8	<u>Electrical Wiring / Fire Resisting Cable</u>		
a)	Are the power supply cables for pressurized system, controller, pressure sensor & etc in full compliance with :-		
	- BS 6387 Cat CWZ? or,	*Yes/No/N.A.	*Yes/No/N.A.
	- BS 6207 or BS EN 60702? or,	*Yes/No/N.A.	*Yes/No/N.A.
	- other international standards () acceptable to the Director of Fire Services? or,	*Yes/No/N.A.	*Yes/No/N.A.
	- criteria for exemption as mentioned in the FSDCoP?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the binding tapes used for the cables of flame retardant?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the cables installed in cable trays or other approved supports, and fastened by approved fasteners or clamps specially designed and constructed for the purpose?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the cables installed outside the pressurized staircase enclosed by fire resistant enclosure with FRP not less than that of the compartment served or 2 hrs FRP, whichever is the higher?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are the cables enclosed with protective enclosures to reduce the likelihood of failure due to external effects – mechanical, electrical or physical?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are electrical supplies for all equipment (such as fans, air relief damper, over-pressure device, controller, supervisory panel & etc) fed from the same essential source?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure for Electrical Installation and the Electricity Ordinance?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are power supplies for the differential pressure sensors, control, overpressure devices, air release devices distributed from the sub-circuit of staircase pressurization system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.14.2.9	<u>Control Panel</u>		
a)	Is the control panel provided for each pressurization of staircases system and located adjacent to the fire control panel?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the control panel for each pressurization of staircases system normally manned or installed in public area?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Requirements of the main switchboard and/or local control panel:-		
	i) Is the construction complying with BS 5486 and fabricated from not less than 2 mm panel steel and installed in a room having (_____) hour FRP (including self-closing doors) without other equipment installed therein; or,	*Yes/No/N.A.	*Yes/No/N.A.
	ii) Are all controls, starters, relays, etc suitable for continuous operation at 250°C for not less than 1 hour?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does the control panel incorporate the necessary switches with same method/direction of operation?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the control panel incorporate the necessary relays, timers, key type switches, alarm and trouble lights essential to the operation of the system?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the indicator light actuated by devices that sense the effective operation of the relevant components (i.e. airflow switch / air pressure switch) of the pressurization system?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Does the control panel incorporate manual override facility with manual reset & are audio / visual indications provided?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the pressurization of staircases system operated via the actuation of manual override facility?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are all switches and indicators clearly labelled (red letters on white background, not less than 3 mm high) to indicate the operating positions and systems served?	*Yes/No/N.A.	*Yes/No/N.A.
j)	A further label shall be provided with letters not less than 6 mm high stating that the controls shall be operated by authorized personnel.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
k)	Switches for all staircase pressurization systems shall be grouped in one area of the panel together with those for smoke extraction systems or the like. On/Off switches for each fan shall be provided.	*Yes/No/N.A.	*Yes/No/N.A.
l)	All switches shall have the same method/direction of operation.	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is the cubicle type motor control panel tested satisfactorily in accordance with the T&C Procedure for Electrical Installation and the Electricity Ordinance?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Is manual override switch provided on local fan control panel locked in “Automatic control” position?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is an indication signal transmitted to the supervisory control panel, when local fan control panel is in manual control mode?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.2.10	<u>Miscellaneous</u>		
a)	Are all ductworks and metal works properly painted for identification?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is proper identification provided for ductworks, wirings and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are door sets (i.e. doors, frames and ironmongery hardware) complying with Building Authority’s requirement and suitable for use continuously at 35 °C and 100% RH, and with certificates enclosed as required?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are all components, materials and workmanship complying fully with the requirements of FSDCoP?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does compartmentation of pressurization plant room tally with that of the staircase served?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are warning / instruction notices provided at entrance & inside the protected areas that are normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.
g)	If, however, except for sleeping risk premises, is the total air requirement for each pressurized staircase made up from two or more separate supplies acting together (e.g. top and bottom plants)? (If yes, then no further duplication of equipment is necessary)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor’s Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
h)	Are all doors sets (i.e. doors, frames and hardware) providing access to or from any pressurized staircase to the satisfaction of the Building Authority?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are supplementary gaskets to assist in preventing smoke leakage NOT provided? NO supplementary gasket shall be allowed?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are self closers provided for all the doors to ensure integrity of the enclosure? The closers shall have been part of a “door, door frame and ironmongery” test assembly which has successfully passed the test in accordance with British Standard 476: Part 22? Are the closers of such a design that they cannot be defeated i.e. no removable pins or bolts, etc.?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is the minimum FRP for the enclosure of the pressurization E&M plant equal to or greater than the pressurized space served (FRP of enclosure is _____ hrs.)?	*Yes/No/N.A.	*Yes/No/N.A.
l)	When plant room served more than one pressurization system, is separate fire rated enclosure provided to each pressurization system in order to maintain fire compartmentation between different pressurized spaces?	*Yes/No/N.A.	*Yes/No/N.A.
m)	When fan room is used as an air plenum, are all the control panels located outside the fan room, or protected by fire resistant enclosure(s)?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are door sets installed in such a manner to be smoke leakage proof?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are all joints between frames & building structure provided with sealants in compliance with BS 476: Part 23?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Is finished sill under the closed doors wear resistant?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.3	<u>Testing and Commissioning</u>		
3.14.3.1	<u>Mode of Operation</u>		
a)	Is pressurization of staircases system automatically activated whenever any fire fighting system activated?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the system actuate directly from the local automatic fire alarm control panel and remain in operation? (Refer to Para. 5.21 in FSDCoP)	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
c)	Are manual reset and monitoring provision with audio / visual indications provided? (Refer to Para. 5.21 in FSDCoP)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is pressurization of staircases system monitored by BMS/BAS/CCMS under “normal” mode?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Can control of pressurization of staircases system be isolated from BMS/BAS/CCMS under “fire” mode?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Can the fan just be stopped by switching off at the fan control rather than by any automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are the fan motors duplicated with belt connected for duty and standby used for buildings with more than one pressurized staircase?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are sleeping risk premises and where designated by the Director of Fire Services, provided with a single pressurized staircase, duplicate fans and motors?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are non-return damper(s) provided to prevent backflow between parallel connected multiple pressurized fans?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is alarm signal repeated to fire control room or status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are there no transmission of actuating signals for the staircase pressurization system effected by multiplex or similar devices unless such devices have the approval or certification of one of the Testing Authorities recognised by the Fire Services Department?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are all systems automatically actuated and remained in operation? Is it able for manually reset and monitored by audio and visual indication? Are actuation of all systems direct from the local automatic fire alarm panel whenever that panel transmits a ‘Fire’ signal to the Fire Service Communication Centre?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Where any building or that portion of a building immediately adjacent to a designated pressurized staircase is not provided with a smoke detection system, are smoke detectors installed at a distance not exceeding 1 m from and outside the access doors to the staircase or its approach lobbies to activate the system?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is variable flow control for fan(s) adopting for “normal” operating mode?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
p)	Is (Are) frequency controller(s) provided for pressurization fan(s) in order to achieve the variable flow volume?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is (Are) modulating control bypass damper(s) provided for pressurization fan in order to achieve the variable flow volume?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Is performance test carried out and is the test result satisfactory?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is measurement of door opening force carried out and is the result satisfactory?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Is measurement of differential pressure across the pressurized space and accommodation carried out and is the result satisfactory?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is measurement of pressurized air flow carried out and is the result satisfactory?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Is the air intake fire/ smoke damper closed when the duct type smoke detector is activated? or	*Yes/No/N.A.	*Yes/No/N.A.
w)	Is the staircase pressurization system shut down when the duct smoke detector at air intake is activated (for the air intake only facing in one direction)?	*Yes/No/N.A.	*Yes/No/N.A.
x)	In order to prevent overpressure in pressurized space, is fail safe protection for over-pressure release provided on conditions of :-		
	i) failure of controller?	*Yes/No/N.A.	*Yes/No/N.A.
	ii) failure of pressure switch?	*Yes/No/N.A.	*Yes/No/N.A.
	iii) failure of wiring of pressure switch?	*Yes/No/N.A.	*Yes/No/N.A.
	iv) failure of actuator of by-pass damper?	*Yes/No/N.A.	*Yes/No/N.A.
	v) failure of wiring of actuator (by-pass damper)?	*Yes/No/N.A.	*Yes/No/N.A.
	vi) failure of over pressure exhaust fan?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
y)	Are the following functional tests of actuation in order?		
	i) by building fire alarm system; (Note: manual fire alarm is not recommended for air relief system which is automatically controlled in the fire zones)	*Yes/No/N.A.	*Yes/No/N.A.
	ii) by smoke detection system;	*Yes/No/N.A.	*Yes/No/N.A.
	iii) by sprinkler system;	*Yes/No/N.A.	*Yes/No/N.A.
	iv) by point type smoke detector mounted in the accommodation area adjacent to the doors (within 1 m) leading to the protected space at each storey served by the system;	*Yes/No/N.A.	*Yes/No/N.A.
	v) by selecting the manual mode on the supervisory control panel.	*Yes/No/N.A.	*Yes/No/N.A.
z)	Is changeover from the duty equipment to the standby equipment automatically operated when failure occurred in the duty equipment?	*Yes/No/N.A.	*Yes/No/N.A.
3.14.3.2	<u>Others</u>		
a)	Are all relevant parts of the pressurization of staircases system tested satisfactorily in accordance with the T&C for Air-conditioning, Refrigeration, Ventilation and Central Monitoring & Control System Installation?	*Yes/No/N.A.	*Yes/No/N.A.

Checked/Certified by : _____ Engineer Registration No.: _____
 (Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.15 Smoke Extraction System

Working / Design Drawing Ref. :

System Design Calculation Ref. :

System Operating Principles & Sequence Ref. :

3.15.1 Requirements of Smoke Extraction System

Zone / Location : _____

Application / Usage : _____

Volume of Compartment : _____ m³ *Atrium / Basement

Type of Extraction System : *Static / Dynamic

Operating Air Flow Pattern : *Scouring Pattern / Cross Flow Effect with low level supply and high level extraction

Design Volume : _____ m³ Total Air Change per Hour : _____Minimum Smoke Removal Rate : _____ m³/sMinimum Supply or Make-up Air Rate : _____ m³/s (Min. 80% of overall extraction rate)Maximum airflow velocity based on free area of grille : Specified Measured

(a) make-up air inlets not mechanically propelled : 3 m/s _____ m/s

(b) make-up air inlets mechanically propelled : 6 m/s _____ m/s

(c) extract grilles or outlets : 6 m/s _____ m/s

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.15.2	<u>Visual Inspection</u>		
3.15.2.1	<u>General</u>		
a)	Are FSD approved working / design Drawings available?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does general layout tally with F.S.I. drawings?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does occupancy tally with that mentioned in approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does compartmentation of protected premises tally with that marked in approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does system layout tally with that in approved building plans and F.S.I. drawings?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is smoke zone boundary and auto smoke curtain location in accordance to approved smoke control layout?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is approved system design calculation enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the system operating principles / sequence enclosed? (The operating principles shall include the full operation modes, including, but not limited to, “normal”, “fire” and “no power”.)	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are technical catalogues enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are FSD approved procedures and set up details for testing & commissioning available?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is the design of the complete installation, including all equipment, components and wiring, approved by Architect and accepted by the Fire Services Department available?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are all systems completed and tested to ensure that they are functioning correctly before the final full test and demonstration take place with FSD Officers in attendance?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
m)	Has a full set of test and functional operation check records submitted accompanying Register Professional Engineer's signature confirming or otherwise that he is satisfied that the installation(s) are operating in accordance with his design and the requirements of F.S.D?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Have the format / methods of the required operational and functional test been agreed with FSD before the work commences?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are all systems with "fail safe" design to ensure a free passage of smoke?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are the fire shutters tested to the relevant requirements of the T&C Procedure for Fire Service Installation?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Has exemption been granted for one extraction / supply system used to serve several compartments?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Where the motorized fire and smoke dampers are required, has the entire assembly of the fire and smoke damper been tested to maintain efficient operation at 250°C for not less than one hour?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Has the Director of Fire Services approved the adoption of performance based fire engineering approach?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Where the smoke extraction rate is designed with fire engineering approach, is the maximum area of the smoke reservoir restricted to 2000 m ² ?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is a separate system provided for each Atrium or Basement compartment?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Is static smoke extraction system and associated facilities provided as specified and employed as part of the designed system (e.g. in atrium or basement)?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Is the static smoke extraction system installed as approved (e.g. smoke vent size and separation, provision of smoke curtain, actuation, etc.)?	*Yes/No/N.A.	*Yes/No/N.A.
x)	All systems shall be provided with remote on/off/override control at the fire control panel.	*Yes/No/N.A.	*Yes/No/N.A.
y)	Shafts used for smoke extraction purposes shall contain no other services.	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.15.2.2 Dynamic Smoke Extraction Fan(s)

Fan / Motor Set Data :		Supply Fan		Extraction Fan	
		Duty Motor	Duplicated Motor	Duty Motor	Duplicated Motor
Location					
Manufacturer	Fan				
	Motor				
Model	Fan				
	Motor				
Serial No.	Fan				
	Motor				
Motor Power (kW)					
Nominal Fan Power (kW)					
Design Flow Rate (L/s)					
Design Pressure (kPa)					
Starting Current (A)					
Starting Method					

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
a)	Is smoke extraction fan (supply and extraction) supplied from a proprietary manufacturer specialized in the manufacture of the system?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the fans connected directly to outside by non-combustible ductwork including flexible connection?	*Yes/No/N.A.	*Yes/No/N.A.
c)	If the fans are installed within the service compartment, is the fan system (including fans, motors, drives, electrical works, ductworks, boundary of compartment) protected by a fire resisting material of rating not less than one hour?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the supply / makeup air rate at least 80% of the overall extraction rate?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the supply or makeup air supplied from an independent supply air system?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the rotating parts of fan/motor set protected by safety guard?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is fan motor(s) power rated at 20% higher than the required nominal fan power?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the insulation of motor windings capable of operating at design conditions for a period of one hour in an ambient temperature of 250 °C?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the fan itself coated with finishing material capable of withstanding exposure to an ambient temperature of 250 °C for a period of not less than one hour without producing smoke or any toxic fumes, and certified by the fan manufacturer?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Are emergency lock-off buttons provided adjacent to fan motors and easily accessible for operation and with visual and audible indication on the panel when the fan is locked?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are fan motors protected with HRC fuses?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are smoke extraction fans connected with power supply from essential source?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are starting instructions for dynamic smoke extraction system prominently displayed in the fan room with a glass front frame?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
n)	Are doors to smoke extraction plant rooms clearly labelled "SMOKE EXTRACTION FAN ROOM"?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are doors to smoke extraction plant room provided with locking devices?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are doors to smoke extraction plant room provided with automatic door closer(s)?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Are smoke extraction plant room(s) clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.2.3	<u>Ductworks</u>		
a)	Is air intake distant from any potential fire hazards and is prevented from contamination by the same source of smoke?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are locations of smoke discharge outlets governed by the following criteria :		
i)	At least 5 metres in any direction away from any make-up air intake or any other openings into the building?	*Yes/No/N.A.	*Yes/No/N.A.
ii)	Air is prohibited to discharge into any means of escape or free air path of the fireman's staircase?	*Yes/No/N.A.	*Yes/No/N.A.
iii)	Discharge shall be at least 3 metres above the surrounding horizontal surface from the bottom of the outlets?	*Yes/No/N.A.	*Yes/No/N.A.
iv)	Air shall not be discharged downward if the discharge point is less than 6 metres in height?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Air Discharge shall not be under any canopy or overhang?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are ductwork and associated fittings fabricated from galvanized sheet steel but not aluminium?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does the size of the outside air intake duct tally with vertical air flow diagram approved by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the ductwork clear of debris?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is ductwork constructed with enclosure of fire rated resistant equivalent to that of the compartment served, and suitable for continuous operation at 250 °C for not less than 1 hour?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Are ductworks and associated fittings constructed to DW143 and DW144 and subsequent amendments as approved?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is ductwork and associated fittings constructed with flange joints for future ease of dismantling?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are gaps / spaces between ductwork and wall opening filled with approved sealant?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is any section of ductwork embedded in concrete structure?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are adequate duct hangers or supports provided as required?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are duct hangers and supports rigidly fixed and unbroken?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Are expansion duct joints provided at location through building expansion joint?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are equipotential bondings provided for the ductworks?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Does system clear from any fire / smoke dampers or any other restrictions of air passage as approved?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Does system ductwork contain other service facilities?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is certified Leakage Test Report of Ductwork (DW143 & DW144 as approved) enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
r)	Do sizes of air duct, discharge outlet and pressure relief damper sizes tally with drawings?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Is testing point / facility provided in the installation?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are motorized fire / smoke dampers provided only for system where one extraction or supply system is used to serve several compartments as approved?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is damper complete with electric motor actuator enclosed with fire rated enclosure and capable of withstanding ambient temperature of at least 250 °C for at least one hour?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Is damper module installation fully sealed by gaskets between the module frame and the mounting frame?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
w)	Is the gasket material capable of withstanding exposure than ambient temperature of at least 250 °C for at least one hour without producing smoke or any toxic fumes and certified by the damper manufacturer?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Are fire and smoke dampers provided at the main exhaust outlet louvre and / or main supply intake louvre and are they approved by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Do fire and smoke dampers comply with UL 555s class I or other international standards?	*Yes/No/N.A.	*Yes/No/N.A.
z)	If smoke extraction system ductwork passes through compartment, does the part of ductwork outside the serviced compartment comply with the following :	*Yes/No/N.A.	*Yes/No/N.A.
	i) Insulation with fire rated period of 30 minutes in compliance with the Code of Practice for Fire Resisting Construction issued by the Buildings Department?	*Yes/No/N.A.	*Yes/No/N.A.
	ii) Fire resisting construction to BS 476 : Part 24?	*Yes/No/N.A.	*Yes/No/N.A.
	iii) Totally enclosed by fire resisting construction to BS 476 : Part 20, to the same fire resisting period as the serviced compartment or the containing compartment, whichever is the higher?	*Yes/No/N.A.	*Yes/No/N.A.
	iv) Hard body impact test to BS 5669 : Part 1 & 2 with exterior surface free from accidental mechanical damage?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Is the ductwork tested satisfactorily in accordance with the T&C Procedure for Air-conditioning, Refrigeration, Ventilation and Central Monitoring & Control System Installation?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.15.2.4	<u>Smoke Detector</u>		
a)	Is the smoke-collecting probe installed properly?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is appropriate type (early detection type / early response type) of smoke detector provided within smoke extraction system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the pair of smoke collecting and releasing probes installed correctly in relative positions as recommended by the manufacturers and that adequate pressure difference can be achieved for effective smoke collection?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the filters at the end of the smoke collecting / releasing probes clean and properly installed?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is(are) designated smoke detector(s) provided at the air intake for smoke extraction system?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the smoke detector designed to override all other controlling devices and shut down the smoke extraction system being served by the respective fan upon the sensing of smoke at the air intake by the designated smoke detector?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the smoke detector connected with fire resisting cable to the control panel?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the functioning of smoke detector tested satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.2.5	<u>Electrical Wiring / Fire Resisting Cable</u>		
a)	Is proper identification provided for wiring and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is the whole smoke extraction system wired with fire resisting cables?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are the power supply cables in full compliance with :-		
	- BS 6387 Cat CWZ? or	*Yes/No/N.A.	*Yes/No/N.A.
	- BS 6207 or BS EN 60702? or	*Yes/No/N.A.	*Yes/No/N.A.
	- other international standards (_____) acceptable to the Director of Fire Services? or	*Yes/No/N.A.	*Yes/No/N.A.
	- criteria for exemption as mentioned in the FSDCoP?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
d)	Are the binding tapes used for the cables of flame retardant?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are the cables installed in cable trays or other approved supports, and are fastened by approved fasteners or clamps specially designed and constructed for the purpose?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are the cable routes provided with proper protective enclosure to reduce the likelihood of failure due to external effects – mechanical, electrical or physical?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the electrical wiring system tested satisfactorily in accordance with the T&C Procedure for Electrical Installation and to Electricity Ordinance?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.2.6 <u>Control Panel</u>			
a)	Is control / indication panel properly reset?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is control panel provided for each smoke extraction system and located adjacent to the fire control panel?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the control panel for each smoke extraction system normally manned or installed in public area?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the cubicle type control panel constructed from 2 mm thick (min) panel steel and conform to BS EN 60439-1?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the control panel installed in a room or enclosure with FRP of 2 hrs or more containing no other equipment?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Does the control panel incorporate the necessary switches with the same method / direction of operation?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Does the control panel incorporate the necessary relays, timers, key type switches, alarms and trouble lights essential to the operation of the system?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are the controls, starters, relays, etc., suitable for continuous operation at 250 °C for not less than one hour?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is the indicator light actuated by devices that sense the effective operation of the relevant components (i.e. airflow switch / air pressure switch) of the smoke extraction system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
j)	Does the control panel incorporate manual override facility with manual reset and are audio & visual indications provided?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is the smoke extraction system individually operated via the actuation of manual override facility?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are all switches and indicators clearly labelled (red letters on white background, not less than 3 mm high) to indicate the operating positions and systems served?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is the cubicle type motor control panel tested satisfactorily in accordance with the T&C Procedure for Electrical Installation and to Electricity Ordinance?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are switches for all smoke extraction systems grouped in one area of the panel together with those for staircase pressurization systems or the like? Where the smoke extraction system is served by both supply and extract fans, are on/off switches for each fan provided?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Is label provided with letters not less than 6 mm high stating that the controls shall be operated by authorised personnel?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Are labels permanent, legible and firmly secured (adhesive is not satisfactory) and are they lettered in both English and Chinese by engraving or similar?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is simplified schematic diagram for all smoke extraction systems provided adjacent to the smoke extraction control panel?	*Yes/No/N.A.	*Yes/No/N.A.

3.15.2.7 Indication and Control

a)	Is the power light ON (green light)?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the panel indicate normal working condition?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are all the indicating lamps functional?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Do the main power failure and system fault activate :		
	(i) Visual signal?	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Audible signal?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does the fault silence switch silence the audible alarm while leaving visual light ON?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
f)	Does the alarm silence switch silence the audible alarm while leaving the red alarm indicating light ON until the system is reset?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Do alarm and fault reset switches operate properly?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Does test switch for simulating alarm condition and operate properly?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Does lamp test switch operate properly?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Does the disconnect switch for transmitter, release devices, etc. operate properly with both visual and audible alarms activated?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Do the following panel functions work properly?		
	(i) Can alarm silence/reset.	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Normal supply / battery supply	*Yes/No/N.A.	*Yes/No/N.A.
	(iii) Power on / failure indicator.	*Yes/No/N.A.	*Yes/No/N.A.
3.15.2.8	<u>Miscellaneous</u>		
a)	Are warning / instruction notices provided at areas of testing?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are warning / instruction notices provided inside the testing area(s) which are normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are all ductworks and metal works properly painted?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is proper identification provided for ductworks, wiring and equipment?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do door sets (i.e. doors, frames and ironmongery hardware) comply with Building Authority's requirement and suitable for use continuously under 35 °C and 100% RH with certificates enclosed as required?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Do architectural details with all components, materials and workmanship comply with the requirements of the FS DCoP?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are warning / instruction notices provided at entrance & inside the protected areas which are normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
h)	Do smoke curtain systems used for separating different smoke compartments comply with BS 7346 Part 3 and with material comply with BS 476 Part 20?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.3	<u>Testing and Commissioning</u>		
3.15.3.1	<u>Mechanical Test</u>		
a)	Are all relevant parts of dynamic smoke extraction system tested satisfactorily in accordance with the T&C Procedure for the Air-conditioning, Refrigeration, Ventilation and Central Monitoring & Control System Installation?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Has full and complete records been taken of all tests and the results submitted with not less than the following in the report :		
	(i) Record of pressure testing during construction?	*Yes/No/N.A.	*Yes/No/N.A.
	(ii) Resulting airflow rate, current, belt tensions, shaft speeds, etc. included in the report?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Has mechanical check for motorized smoke / fire damper been conducted and accepted by Registered Professional Engineer under CAP 409?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are smoke curtains dropped down smoothly and the bottom bars stop at the correct position?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is electro-thermal link properly installed & reinstated and accepted by Registered Professional Engineer under CAP 409?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.15.3.2	<u>Functional Test of System (System in MANUAL mode)</u>		
a)	Does AUTO / MANUAL selector key switch function properly and switched to manual mode upon the test?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do smoke detectors operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does operating alarm / indication function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the shutdown of Mechanical Ventilation and Air-conditioning system satisfactorily accomplished?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do fire damper opening / closing devices operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the start-up / operation of Smoke Extraction system satisfactorily accomplished and remained in operation until manually reset?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.3.3	<u>Control and Actuation Check</u>		
a)	Are all systems for smoke extraction automatically actuated and remained in operation until manually reset?	*Yes/No/N.A.	*Yes/No/N.A.
b)	When in “fire” mode, is that no system connected thereto being controlled by or under the influence of any other system?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is any transmission of actuating signals from the AFA panel for the operation of the smoke extraction systems affected by multiplexer or addressable or similar devices unless such devices have the approval or certification of one of the testing authorities recognized by FSD?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is individual smoke extraction component provided with a manual key operated ON / OFF switch with indicator light provided on the fire control panel?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are switches for all smoke extraction / removal systems grouped in one area of the panel together with those for staircase pressurization systems or the like?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are all switches have the same method / direction of operation?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Are indicator lights actuated by a device that senses effective operation, such as a centrifugal switch or an air pressure switch, of the relevant smoke / air handling system?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are all switches and indicators clearly labelled (red letters on white background, not less than 3 mm high) to show operating positions and systems served and stating that the controls shall be operated only by authorized personnel?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.3.4	<u>Initial start</u>		
a)	Are the electrically driven fans equipped with audio and visual warnings to indicate the fault signals?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the following functional tests in control circuitry conducted :		
i)	The proper function of interlocking devices between fans and dampers?	*Yes/No/N.A.	*Yes/No/N.A.
ii)	The proper function of remote on / off operation?	*Yes/No/N.A.	*Yes/No/N.A.
iii)	The correct balancing and direction of air flow?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.3.5	<u>Smoke Extraction Test</u>		
a)	Is the fire compartment maintained at all times?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are the system and associated components of a “fail safe” design to ensure a free passage of smoke?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the travel of smoke in counter-flow direction to that of the egress / escape route?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are egress / escape routes kept free from smoke (i.e. smoke flow shall be away from the escape route)?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Are air / smoke flow paths under “scouring” or “cross-flow” effect in all areas within the fire compartment as approved?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the smoke travelling distance shorter than 30 m before entering the nearest point of intake of the extraction system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
g)	Is smoke extraction point provided within each unit of floor area of 500 m ² ?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is smoke extraction point located at high level?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Are points of smoke extraction evenly distributed and located at high level in the space?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Does makeup air supply follow an air path as direct and short as possible, and enter at low level in order to avoid premature mixing with the hot gases?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Is the smoke contained effectively within the smoke reservoirs?	*Yes/No/N.A.	*Yes/No/N.A.
3.15.3.6	<u>Mode of Operation</u>		
a)	Is smoke extraction system automatically activated whenever any fire fighting system activated?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the system actuate directly from the local automatic fire alarm control panel and remain in operation? (Refer to Para. 5.22 in FSDCoP)	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are manually reset and monitor by audio & visual indication function provided? (Refer to Para. 5.22 in FSDCoP)	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are designated smoke detection system / detector(s) provided for smoke extraction system?	*Yes/No/N.A.	Yes/No/N.A.
e)	Is smoke extraction system monitored by BMS/BAS/CCMS under “normal” mode?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is control of smoke extraction system isolated from BMS/BAS/CCMS under “fire” mode?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Can the fan just be stopped by switching off at the fan control rather than by any automatic means?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are non-return damper(s) provided to prevent back-flow between parallel connected multiple fans?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is alarm signal repeated to fire control room or status panel at the main entrance of the building?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
j)	Is there no transmission of actuating signals from the automatic fire alarm panel for the operation of the smoke extraction systems effected by multiplex or similar devices unless such devices have the approval or certification of one of the Testing Authorities recognized by the Fire Services Department?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Where a sprinkler system is provided, can a flow switch on the main sprinkler feed pipe serving the area activate the system?	*Yes/No/N.A.	*Yes/No/N.A.

Checked/Certified by : _____ Engineer Registration No.: _____

(Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.16 Hot Smoke Test

Working / Design Drawing Ref. :

System Design Calculation Ref. :

System Operating Principles & Sequence Ref. :

3.16.1 Requirements of Hot Smoke Test

Zone / Location : _____

Application / Usage : _____

Volume of compartment : _____ m³ Atrium height : _____ m

Operating air flow pattern : *Scouring pattern / Cross flow effect with low level supply and high level extraction

Minimum smoke removal rate : _____ m³/s

Method of integration between smoke extraction and detection systems : _____

Maximum airflow velocity based on free area of grille :

(a) make-up air inlets not mechanically propelled : _____ m/s

(b) make-up air inlets mechanically propelled : _____ m/s

(c) extract grilles or outlet : _____ m/s

Details of fire trays (quantity & size) : _____ nos.; _____ mm x mm

Total fuel consumption : _____ kg ± _____ g

Approximate heat output : _____ kW/m²

Details of water bath trays (quantity & size) : _____ mm x mm

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.16.2 Instrument for Hot Smoke Test

Instrument		Model No.	Manufacturer	Serial No.	Calibration Date	Calibration Expiry Date
1)	*Smoke Generator(s)					
2)	*Tracer Smoke					
3)	*Fire Chamber					
4)	*Combustion Fuel					
5)	*Thermal Couples					
6)	*Temperature Sensor(s)					
7)	*Anemometer					
8)	*Clamp-on Ammeter					
9)	*Voltmeter					
10)	*Tachometer					
11)	*Pitot-Static Tubes					
12)	*Inclined Manometers					
13)	*U gauges					
14)	*Fire Fighting Equipment					
15)	*Breathing Apparatus					
16)	*Static Photo Camera					
17)	*Video Camera					
18)	Others (please specify)					

* Delete if not applicable

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.16.3	<u>Visual Inspection</u>		
3.16.3.1	<u>General</u>		
a)	Are FSD approved working / design drawings available?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does general layout tally with F.S.I. drawings?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does occupancy tally with that mentioned in approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Does compartmentation of protected premises tally with that marked in approved building plans?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Does system layout tally with that in approved building plans and F.S.I. drawings?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are all wet fire service installations completed with full testing & commissioning?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Are all automatic fire alarm installations completed with full testing & commissioning?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Are all static & dynamic smoke extracting installations completed with full testing & commissioning?	*Yes/No/N.A.	*Yes/No/N.A.
i)	Is smoke zone boundary and auto smoke curtain location in accordance to approved smoke control layout?	*Yes/No/N.A.	*Yes/No/N.A.
j)	Is approved system design calculation enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
k)	Are the system operating principles / sequence enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
l)	Are technical catalogues enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
m)	Is approved computer programme enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
n)	Are all finishes of building envelop completed with full inspection?	*Yes/No/N.A.	*Yes/No/N.A.
o)	Are FSD approved procedures and set up details for Testing & Commissioning available?	*Yes/No/N.A.	*Yes/No/N.A.
p)	Does the smoke re-enter into the building through building openings or fresh air intake louvers?	*Yes/No/N.A.	*Yes/No/N.A.
q)	Is mock-up test with set up details for Testing & Commissioning available and approved by Architect?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
r)	Is detail of approved organization chart available for testing & commissioning?	*Yes/No/N.A.	*Yes/No/N.A.
s)	Are details of members of approved fire fighting team and auxiliary team available for testing & commissioning?	*Yes/No/N.A.	*Yes/No/N.A.
t)	Are formal evacuation procedures for all approved visiting personnel available?	*Yes/No/N.A.	*Yes/No/N.A.
u)	Is endorsed proposal for recording / monitoring equipment and associated provisions enclosed?	*Yes/No/N.A.	*Yes/No/N.A.
v)	Is design of the complete testing & commissioning setup, including all equipment, components and wiring, approved by Architect and accepted by the FSD available?	*Yes/No/N.A.	*Yes/No/N.A.
w)	Are all systems completed and tested to ensure that they are functioning correctly before the final full test and demonstration take place with FSD Officers in attendance?	*Yes/No/N.A.	*Yes/No/N.A.
x)	Has a full set of test and functional operation check records submitted accompanying Register Professional Engineer's signature confirming or otherwise that he is satisfied that the installation(s) are operating in accordance with his design and the requirements of F.S.D?	*Yes/No/N.A.	*Yes/No/N.A.
y)	Have the format / methods of the required operational and functional test been agreed with FSD before the work commences?	*Yes/No/N.A.	*Yes/No/N.A.
z)	Are all fire fighting squads available throughout the testing process?	*Yes/No/N.A.	*Yes/No/N.A.
aa)	Is the safety arrangement and precautions for the test approved by Architect and accepted by the FSD?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.16.3.2	<u>Smoke Detector</u>		
a)	Is the smoke collection probe installed?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Is approved type of smoke detector provided?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Is the pair of smoke collecting and releasing probes installed correctly in relative positions as recommended by the manufacturers and that adequate pressure difference can be achieved for effective smoke collection?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the filters at the end of the smoke collecting / releasing probes clean and properly installed?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do(es) designated smoke detector(s) be provided at the air intake for smoke management system?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the smoke management supply fan tripped off upon the sensing of smoke at the air intake passage by the designated smoke detector?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the smoke detector connected with fire resisting cable to the control panel?	*Yes/No/N.A.	*Yes/No/N.A.
h)	Is the functioning of smoke detector tested satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
3.16.3.3	<u>Miscellaneous</u>		
a)	Are warning / instruction notices provided at areas of testing?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are warning / instruction notices provided inside the testing area(s) which is(are) normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Are warning/instruction notices provided at entrance & inside the protected areas, which are normally occupied?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is static photo recording carried out to record the smoke movement upon the hot smoke test?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is video recording carried out to record the smoke movement upon the hot smoke test?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the smoke contained effectively within the smoke reservoirs?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.16.4	<u>Testing and Commissioning</u>		
3.16.4.1	<u>Mechanical Test</u>		
a)	Are the ductwork and all relevant parts of the systems for the hot smoke test tested satisfactorily in accordance with the T&C Procedure for Air-conditioning, Refrigeration, Ventilation and Central Monitoring Control System Installation?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Are preliminary and visual test on the sealing of all openings in the ductwork using chemical “white” smoke generators be carried out?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Has mechanical check for motorized smoke / fire damper been conducted and accepted by Registered Professional Engineer under CAP 409?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are smoke curtains dropped down smoothly and the bottom bars stop at the correct position?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is electro-thermal link properly installed & reinstated and accepted by Registered Professional Engineer under CAP 409?	*Yes/No/N.A.	*Yes/No/N.A.
3.16.4.2	<u>Functional Test of System (System in MANUAL mode)</u>		
a)	Does AUTO/MANUAL selector key switch function properly and switched to manual mode upon the test?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Do smoke detectors operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does operating alarm / indication function properly?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Is the shutdown of mechanical ventilation and air-conditioning system satisfactorily accomplished?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Do fire damper opening / closing devices operate satisfactorily?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Is the start-up / operation of smoke management system satisfactorily accomplished and remained in operation until manually reset?	*Yes/No/N.A.	*Yes/No/N.A.
g)	Is the static/dynamic smoke extraction system tested and found satisfactorily in accordance with the T&C requirements of smoke extraction system?	*Yes/No/N.A.	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

		Items tested/ checked by <u>FS Contractor</u>	Items witnessed by <u>PBSE/PBSI</u>
3.16.4.3	<u>Smoke test</u>		
a)	Is the fire size identified with total heat output estimated to ensure the test to be carried out without damage to the building?	*Yes/No/N.A.	*Yes/No/N.A.
b)	Does the submission provide details on the selection process for the safe fire size?	*Yes/No/N.A.	*Yes/No/N.A.
c)	Does the submission provide details on the configuration of thermocouple tree ?	*Yes/No/N.A.	*Yes/No/N.A.
d)	Are the plume temperature reading data logged with computer programme and linked to trigger the alarm signal for executing fire suppression, if required?	*Yes/No/N.A.	*Yes/No/N.A.
e)	Is the smoke contained effectively within the smoke reservoirs?	*Yes/No/N.A.	*Yes/No/N.A.
f)	Are all smoke management systems and controls functioned properly as designed and co-ordinated?	*Yes/No/N.A.	*Yes/No/N.A.

Checked/Certified by : _____ Engineer Registration No.: _____
 (Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

3.17 Comments (if any)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Part 4 : Test Records attached to the Test Certificate**4.1 Record of Tests on Hydrant and Hose Reel System**

Project title (with location) :

P.W.P. / Project No. :

*Contract/Sub-contract/Quotation No. :

Date of Test :

Type, Model & Serial No. of Instrument used :

Date of calibration :

4.1.1 System Data

Type of building : *Industrial/godown/domestic/others

FSI Drawing Ref. : _____

Water tank capacity :

(a) Supply tank : *9/18/27/36 m³ Location: _____(b) Transfer tank : _____ m³ Location: _____Height of topmost hydrant and lowest F.S. Inlet : _____ m
(if exceeds 60 m, intermediate booster pumps/supply tank are required)

Total No. of twin type F.S. inlet : _____ Nos.

Total No. of hydrant riser : _____ Nos.

Intermediate booster pumps : _____ Nos.

Transfer pumps : _____ Nos.

Fixed fire pumps : _____ Nos.

Jockey pumps : _____ Nos.

Total No. of hydrant outlet (single type) : _____ Nos.

Total No. hydrant outlet (double type) : _____ Nos.

Total No. of hose reel (30 m) : _____ Nos.

Size of incoming water main : _____ mm dia.

Size of hydrant rising main : *80/100 mm dia.
(Industrial/godown - 100 mm, Others - 80 mm)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

[illegible]

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Test Records on Pressure Reducing Set

Pressure Reducing Set No.	Riser/Stair No.	Floor Level	Pressure (bars)	
			Upstream	Downstream

Table 3 Test Record of Pump/Motor Set

Pump/Motor Set		Pump Discharge Pressure (kPa)	Motor Current (Amp)
Fixed Fire Pump	Duty		
	Standby		
Intermediate Booster Pump	Duty		
	Standby		
Transfer Pump	Duty		
	Standby		
Jockey Pump	Duty		

Table 4 Fire Service Pump Pressure Switch Setting

	Cut-in Pressure (bars)	Cut-out Pressure (bars)
Jockey Pump		
Duty Pump		
Standby Pump		

Table 5 Test Records on Flow Capacity and Range of Hose reel

Location of Hose reel	Floor Level	Riser/Stair No.	Range (m)	Flow rate (L/min)
Highest hose reel of a Branch				

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 6 Test Records on Flow Capacity and Pressure of Hydrant

Location of Hydrant	Floor Level	Riser/Stair No.	Pressure (bars)	Flow rate (L/min)
Topmost outlet				
Bottom outlet				
Intermediate outlet				

Table 7 Test Records on Static Pressure without Pump at the Topmost Hydrant Outlet

Floor Level	Riser/Stair No.	Pressure (bars)

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.2 Record of Tests on Automatic Sprinkler Installation

Project title (with location) :

P.W.P. / Project No. :

*Contract/Sub-contract/Quotation No. :

Date of Test :

Type, Model & Serial No. of Instrument used :

Date of calibration :

4.2.1 System Data

Hazard classification: *LH/OH(I)/ OH(II)/ OH(III)/ OH(III S)/ HH

Type of town mains: *single end feed/ double end feed/ direct feed/ unrestricted

Height of highest sprinkler above lowest sprinkler : _____ m

Water tank capacity :

1. Sprinkler tank : _____ m³ Location : _____2. Transfer tank : _____ m³ Location : _____3. Priming tank : _____ m³ Location : _____

Type of system : *wet/ dry/ pre-action/ pre-action /re-cycling/ deluge

Total Nos. of sprinkler head : TypesNos.

_____	_____
_____	_____
_____	_____

Total Nos. of installation control valve set : _____ Nos.

Total Nos. of subsidiary stop valve : _____ Nos.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Nos. of sprinkler head connected to each subsidiary stop valve :

Subsidiary Stop Valve (Zone)	Nos. of Sprinkler Head			Total
	Types	Concealed	Exposed	
1				
2				
3				
4				
5				
6				

Use separate sheet for large installation.

4.2.2 Records

Table 1 Record of Hydraulic Test of Pipeworks

Date	Location/Section	Start		End		Duration (min)
		Time	Pressure (kPa)	Time	Pressure (kPa)	

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Test Record of Pump/Motor Set

Pump/Motor Set		Pump Discharge Pressure (kPa)	Motor Current (A)
Jockey Pump			
Sprinkler Pump	Duty		
	Standby		
Transfer Pump	Duty		
	Standby		

Table 3 Sprinkler Pump Pressure Switch Setting

	Cut-in Pressure (bars)	Cut-out Pressure (bars)
Jockey Pump		
Duty Pump		
Standby Pump		

Note: Duty pump cut-in pressure shall be not less than 80% of the design/maintained pressure in the trunk main.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 4 Test Records for Operation of Flow Switch

Zone Controlled By Flow Switch (Floor level or Area)	Floor Level or Area where Alarm Bells Sound	Sprinkler Annunciation Panel					
		Indication		Buzzer		Sprinkler Pump Cut-in	
		Items tested by FS Contractor	Items witnessed By BS site staff	Items tested by FS Contractor	Items witnessed by BS site staff	Items tested by FS Contractor	Items witnessed by BS site staff
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No
		*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No	*Yes/No

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 5 Test Record of Proving of Water Supplies with Measuring Orifice Fitted

Installation Valve No.	Flow Rate (L/min)	Installation Pressure (bar)	# Actual Minimum Running Pressure (bar)
1			
2			
3			
4			
5			

- Actual minimum running pressure = Installation pressure - Static pressure of highest sprinkler

Table 6 Test Record of Proving of Water Supplies with Standard Test Orifice Fitted

Installation Valve No.	Installation Pressure (bar)		Running Flow Rate (L/min)
	Standing	Running	

Note: These records are reference for future testing.

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.3 Record of Tests on Manual and Automatic Fire Alarm System and Fire Alarm Control System

Project title (with location) :

P.W.P. / Project No. :

*Contract/Sub-contract/Quotation No. :

Date of Test :

Type, Model & Serial No. of Instrument used :

Date of Calibration :

4.3.1 System Data

Quantity (Nos.)		Zone								Total
		1	2	3	4	5	6	7	8	
Manual Call Point										
Alarm Bell										
Fire Detector	Heat									
	Smoke									
	Probe Unit									
Sprinkler Flow Switch										

System voltage : _____ V d.c. Battery _____ Ah

4.3.1.1 Type of Equipment

4.3.1.1.1 Alarm annunciation panel

Manufacturer/Model No. of Alarm annunciation panel:

(Main panel : _____)

(Sub-panel, if any : _____)

a) FSD approved type *Yes/No

b) Conventional (electronic) type *Yes/No

Addressable type *Yes/No

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.3.1.1.2 Detectors

a) Heat detector:

Manufacturer/model No. : _____
 Type : _____
 Location : _____

b) Smoke detector : _____
 Manufacturer/model No. : _____
 Type : _____
 Location : _____

c) Multi-sensor detector : _____
 Manufacturer/model No. : _____
 Type : _____
 Location : _____

e) Others (please specify) : _____
 Manufacturer/model No. : _____
 Type : _____
 Location : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.3.2 RecordsTable 1 Test Record of Manual Call Points, Alarm Bells and Control Panel

Location of Manual Call Point	Floor on which Alarm Bell Sound	Control Panel		
		Zone No. and Indication (No./NO/OFF)	Buzzer (ON/OFF)	Fire Pump Cut-in (ON/OFF)

Table 2 Test Record of Detector and Control Panel

Location/ Identification of Detector (Heat/Smoke)	LED Indicator Local/Remote (ON/OFF)	Floor on which Alarm Bell Sounds	Control Panel	
			Zone No. and Indication (No./ON/OFF)	Buzzer (ON/OFF)

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.4 Record of Tests on Gaseous Extinguishing Installation

Project title (with location) :
 P.W.P. / Project No. :
 *Contract/Sub-contract/Quotation No. :
 Date of Test :
 Type, Model & Serial No. of Instrument used :
 Date of Calibration :

4.4.1 System Data

Location/Room : _____
 Type of Gas : *CO₂ / FM200 / _____

Type of System :

Total Flooding	()	Local Application	()
Modular	()	Cylinder	()
Pre-engineered	()	Engineered	()
High Pressure	()	Low Pressure	()
Single Hazard	()	Multiple Hazard	()
Primary Bank Only	()	With Reserve Bank	()

Working/Design Drawing Ref. : _____

Approved Computer Programme Ref. : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.4.2 RecordsTable 1 Automatic Gas Flooding System

Test	System Condition	System Action	Alarm Bell	Yod-alarm	Indication on Panel	Test Result	Remarks
1	Normal	1.1 No	OFF	OFF	Supply healthy	*Yes/No	
2	Detection zone '1' or '2' actuated	2.1 System actuated	ON	OFF	Zone fire	*Yes/No	
3	Detection Zone '1' and '2' actuated	3.1 Warning sign actuated	ON	ON	Zone fire	*Yes/No	
		3.2 Discharge actuating solenoid operated or gas discharged after a time delay of _____ sec.	ON	ON	Zone fire and gas discharged	*Yes/No	
		3.3 Fire dampers/openings closing devices operated	ON	ON	Zone fire and gas discharged	*Yes/No	
		3.4 Gas totally discharged within _____ sec.	ON	ON	Zone fire and gas discharged	*Yes/No	For practical discharge test only
		3.5 Restore gas discharge mechanism	ON	OFF	Zone fire and gas discharged	*Yes/No	
		3.6 Press the 'Reset' button on the control panel	OFF	OFF	Supply healthy	*Yes/No	

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 1 Automatic Gas Flooding System (Cont'd)

Test	System Condition	System Action	Alarm Bell	Yod-alarm	Indication on Panel	Test Result	Remarks
4	Manual operation	4.1 Pull the manual pull handle outside the protected compartment	ON	ON	Zone fire	*Yes/No	
		4.2 Warning sign actuated	ON	ON	Zone fire	*Yes/No	
		4.3 Discharge actuating solenoid operated or gas discharged after a time delay of _____ sec.	ON	ON	Zone fire and gas discharged	*Yes/No	
		4.4 Fire dampers/opening closing devices operated	ON	ON	Zone fire and gas discharged	*Yes/No	
		4.5 Gas totally discharged within _____ sec.	ON	ON	Zone fire and gas discharged	*Yes/No	For practical discharge test only
		4.6 Restore gas discharge mechanism	ON	OFF	Zone fire and gas discharged	*Yes/No	
		4.7 Press the 'Reset' button on the control panel	OFF	OFF	Supply healthy	*Yes/No	
5	Look-off condition	5.1 Turn key switch to 'Manual' mode	OFF	OFF	System manual	*Yes/No	

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.5 Record of Tests on Street Hydrant

Project title (with location) :
 P.W.P. / Project No. :
 *Contract/Sub-contract/Quotation No. :
 Date of Test :
 Type, Model & Serial No. of Instrument used :
 Date of Calibration :

4.5.1 System Data

Water supply : *Town main/pump and sump tank
 Sump tank : _____ m³
 Total No. of hydrant : _____ Nos.
 Type of hydrant : *Swam-neck/Pedestal

4.5.2 RecordsTable 1 Record of Hydraulic Test of Pipeworks

Date	Location/Section	Start		End		Duration (min)
		Time	Pressure (kPa)	Time	Pressure (kPa)	

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Test Record of Pump/Motor Set

Pump/Motor Set		Pump Discharge Pressure	Motor Current (A)
Jockey Pump			
Street Hydrant Pump	Duty		
	Standby		

Table 3 Test Record of Pressure and Flow of Street Hydrant

Street Hydrant Outlet	Flow Rate (L/s)	Pressure (kPa)
Two farthest outlet discharge simultaneously		
Others		

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.6 Record of Tests on Drencher System

Project title (with location) :
 P.W.P. / Project No. :
 *Contract/Sub-contract/Quotation No. :
 Date of Test :
 Type, Model & Serial No. of Instrument used :
 Date of calibration :

4.6.1 System Data

Type of town mains : *single end feed/ double end feed/ direct feed/ unrestricted
 Water tank capacity : _____ m³ at Location : _____
 Total Nos. of drencher head/water spray nozzle : _____ Nos.
 Total Nos. of deluge valve set : _____ Nos.
 Nos. of drencher head/water spray nozzle connected to each deluge valve set :

Deluge Valve Valve (Zone)	Types/Nos. of Drencher Head/ Water Spray Nozzle		Total	Area of opening protected by Drencher (sq m)
	Types	No.		
1				
2				
3				
4				
5				
6				
7				
8				
9				

Use separate sheet for large installation.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.6.2 RecordsTable 1 Record of Hydraulic Test of Pipeworks

Date	Location/Section	Start		End		Duration (min)
		Time	Pressure (kPa)	Time	Pressure (kPa)	

Table 2 Test Record of Pump/Motor Set

Pump/Motor Set	Pump Discharge Pressure	Motor Current (A)
Duty		
Standby		

Table 3 Drencher Pump Pressure Switch Setting

Pump/Motor Set	Cut-in Pressure (bars)	Cut-out Pressure (bars)
Duty		
Standby		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 4 Test Record of Proving of Water Supplies with Measuring Orifice Fitted

Deluge Valve No.	Flow Rate (L/min)	Installation Pressure (bar)	# Actual Minimum Running Pressure (bar)
1			
2			
3			
4			
5			

Note: # - Actual minimum running pressure = Installation pressure - Static pressure of highest nozzle

Discharge density = Flow rate /Area of opening = _____ L/min/m²

Time of discharge = Effective tank size / Flow rate = _____ min

Table 5 Test Record of Proving of Water Supplies with Standard Test Orifice Fitted

Installation Valve No.	Installation Pressure (bar)		Running Flow Rate (L/min)
	Standing	Running	

Note: These records are reference for future testing.

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.7 Record of Tests on Audio/Visual Advisory System

Project title (with location) :
 P.W.P. / Project No. :
 *Contract/Sub-contract/Quotation No. :
 Date of Test :
 Type, Model & Serial No. of Instrument used :
 Date of Calibration :

Table 1 Test Record of Loudspeakers

Location of Loudspeakers	Floor on which Loudspeakers Operated	Control Panel	
		Zone No. and Indication (No./NO/OFF)	Loudspeaker (ON/OFF)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Test Record of Flashing Light/Flashing Directional Sign

Location/ Identification of Flashing Lights	Flashing Lights (ON/OFF)	Control Panel	
		Zone No. and Indication (No./ON/OFF)	Flashing Light (ON/OFF)

Note: Flashing lights in the same area shall operate in synchronous mode.

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.8 Record of Tests on Portable Hand-Operated Approved Appliance4.8.1 System Data

Type of Appliance	Zone/Quantity								Total	Expiry Date
	F 1	F 2	F 3	F 4	F 5	F 6	F 7	F 8		
Fire Extinguishers										
(a) Water kg										
(b) Foam (*)										
(c) Dry powder (*)										
(d) Carbon dioxide (*)										
(e) FM200 (*)										
(f) NAFSIII (*)										
(g) Novec 1230 (*)										
Fire blanket (*)										
Sand bucket (*)										
Automatic Fixed Sprayer Unit (Type:) (*)										
Others (please specify)										

Note: *Capacity and type of fire extinguishers and their locations shall be stated.

Remark:

Checked/Certified by : _____ Certificate No.: _____
(Name of person holding class 3 registration)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Test Record of Detector and Control Panel

Location/ Identification of Detector (Heat/Smoke)	LED Indicator Local/Remote (ON/OFF)	Floor on which Alarm Bell Sound	Control Panel	
			Zone No. and Indication (No./ON/OFF)	Buzzer (ON/OFF)

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10 Record of Tests on Emergency Generator Installation

Project title :

*P.W.P./Project No. :

*Contract/Sub-contract/Quotation No. :

Date of test :

Test instruments used :

Type	Model	Serial No.	Date of Calibration
------	-------	------------	---------------------

4.10.1 Equipment Details4.10.1.1 Generator Set

a) Manufacturer : _____

b) Model : _____

c) Net prime rating (MCR) (kW) : _____

4.10.1.2 Diesel Engine

a) Make : _____

b) Model : _____

c) Serial No. : _____

d) Rated power (kW) : _____

e) Speed (rpm) : _____

f) Governor : _____

g) Turbocharger (type/model) : _____

4.10.1.3 Alternator

a) Make : _____

b) Model : _____

c) Serial No. : _____

d) Rated kVA : _____

e) Voltage (V) / Full load current (A) : _____

f) Phase / Rated p.f. : _____

g) Insulation class : _____

4.10.1.4 Starting Battery

a) Manufacturer : _____

b) Make/Model No. : _____

c) No(s). of battery / Voltage (V) : _____

d) Ampere hour : _____

e) Starting time (sec) : _____

4.10.1.5 Lifting Hoist

a) Manufacturer : _____

b) Make / Model No. : _____

c) Safe working load (kg) : _____

d) Lifting height (m) : _____

e) Test Certificate : _____ *Yes/No

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.1.6 Other Accessories

- a) Name plate of manual bypass switch : _____
- b) Name plate of auto-changeover switch : _____

4.10.2 Type of Control

- 4.10.2.1 Starting *Automatic/Manual
- 4.10.2.2 Loading Transfer to Generator *Automatic/Manual
- 4.10.2.3 Stopping *Automatic/Manual
- 4.10.2.4 Load Transfer to Mains *Automatic/Manual

4.10.3 Insulation Resistance Test (Temporarily open alternator star point)

- 4.10.3.1 L1 phase to earth Mega ohm _____
- 4.10.3.2 L2 phase to earth Mega ohm _____
- 4.10.3.3 L3 phase to earth Mega ohm _____
- 4.10.3.4 L1 phase to L2 phase Mega ohm _____
- 4.10.3.5 L2 phase to L3 phase Mega ohm _____
- 4.10.3.6 L3 phase to L1 phase Mega ohm _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.4 Installations and Equipment Connected

	Peak Starting Current (I _L)	Rated Input Power	Starting Method
(a) Fire service installation			
Fixed fire pump	No. x A	No. x kW	
Intermediate booster pump	No. x A	No. x kW	
Sprinkler pump	No. x A	No. x kW	
Fireman's lift	No. x A	No. x kW	
Fire detection system	No. x A	No. x kW	
Smoke extraction system	No. x A	No. x kW	
Staircase pressurization	No. x A	No. x kW	
Exit sign/emergency lighting	No. x A	No. x kW	
Others :	No. x A	No. x kW	
(b) Other equipment (please specify)			
.....	A	kW	
.....	A	kW	
.....	A	kW	
.....	A	kW	
.....	A	kW	
.....	A	kW	
Estimated maximum simultaneous starting and running load		kW/ kVA	Remarks : D.O.L. / Star-delta/ Auto- transformer/ others

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.5 Control Function Test

Control Function Test			Function Test	Setting	Remarks
a. Starting	Manual				
	Simulate Mains Failure	Test 1 ^			
		Test 2 **			
	Delay Start Timer				
	Delay Repeat Start				
b. Stopping	Manual				
	Resumption of Mains ***				
	Delay Stop Timer ****				
c. Engine Protection	Overload Trip (MCCB)				
	Engine Overspeed	HL			
		LL			
	Low Lub-oil Pressure (kPa)	HL			
		LL			
	High Water Temp. (°C)	HL			
		LL			
	Under Voltage Trip				
	Overvoltage Trip				

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Control Function Test		Function Test	Setting	Remarks
d. Others	Response Time from Mains Failure to Changeover (sec)			
	Battery 3 Attempt Start			
	Quick closing Mechanism			
	Governor Function			
	Voltage Regulator (346V - 380V)			
	Auto-starting of Vent. Fan			
	Manual Override Facilities			
	Phase Sequence of Alternator Output			
	Frequency Setting			

Note: ^ Refer to function test on capability to start and transfer load to generator automatically.

 ** Refer to function test on capability to start but without load transfer if mains resumes during engine starting.

 *** Refer to function test on capability to automatic transfer load back to mains automatically after a preset time delay and immediately back to generator if mains fails within the above time delay period.

 **** Refer to function test on capability to cool engine for a preset period after load is transferred to mains.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.6 On Load Test

- 4.10.6.1 All loadings connected : *Yes/No _____
- 4.10.6.2 Frequency (Hz) : _____
- 4.10.6.3 Maximum starting current (I_{LMAX}):
 L1: _____ A L2: _____ A L3: _____ A
- 4.10.6.4 Voltage dip: _____ % Voltage recovery time: _____ seconds
- 4.10.6.5 Running (Current (I_L))
 L1: _____ A L2: _____ A L3: _____ A
- 4.10.6.6 Voltage (Volts)
 L1-L2: _____ L2-L3: _____ L3-L1: _____
 L1-N: _____ L2-N: _____ L3-N: _____
- 4.10.6.7 Engine speed (RPM) : _____
- 4.10.6.8 Duration of on-load test (hr) : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.7 Dummy Load Test

Time from start							
Duration (HR) (minimum)		1/2	1/2	1	1	1	1/2
Duration (HR) (actual)							
Frequency (Hz)							
Current (Amp)	L1						
	L2						
	L3						
Voltage (Volt)	L3-L2 / L1-N						
	L2-L3 / L2-N						
	L3-L1 / L3-N						
Dummy Load	KW						
	% Full Load	0	25%	50%	75%	100%	110%
Engine Speed (RPM)							
Cooling Water Temp.							
Engine Oil Temp. (°C)							
Engine Oil Pressure (kPa)							
Fuel Consumption (L)							
Engine Room Temperature (°C)							

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.10.8 Earthing Protection Test

Measured Earthing Resistance : _____	
Earthing Relay : Make : _____ Model : _____ Serial No. : _____ Rated Current : _____	Current Setting : Time Setting : _____ Function Test : _____

Remark:

 Checked/Certified by : _____
 (Name of electrical worker)

 Certificate No.: _____
 Class _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.11 Record of Tests on Fireman's Lift

Project title (with location) :
 P.W.P. / Project No. :
 *Contract/Sub-contract/Quotation No. :
 Date of Test :
 Type, Model & Serial No. of Instrument used :
 Date of calibration:

4.11.1 Lift Data

Lift No.			
Manufacturer			
Speed (m/s)			
Floor served	to	to	to
Pattern of floor served #			
Internal size of lift car (m ²)			
Rated load of lift car (kg)			
Size of lift car/ width of landing opening WxH (mm)			

- Alternate odd/alternate even/all

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.11.2 RecordsItems tested/
checked by
FS ContractorWhen Fireman's Switch ON

4.11.2.1 The following devices/switches are inoperative:

- | | | |
|----|--|--------------|
| a) | Attendance switch? | *Yes/No/N.A. |
| b) | Service switch inside car? | *Yes/No/N.A. |
| c) | Operation ON/OFF switch inside car? | *Yes/No/N.A. |
| d) | All hall calls? | *Yes/No/N.A. |
| e) | All registered car calls? | *Yes/No/N.A. |
| f) | Ventilation fan once car stop hatch is opened? | *Yes/No/N.A. |

4.11.2.2 The following devices/switches are still operative :

- | | | |
|----|---------------------------------------|--------------|
| a) | Overload device? | *Yes/No/N.A. |
| b) | All safety circuit except photo cell? | *Yes/No/N.A. |
| c) | Car stop station? | *Yes/No/N.A. |
| d) | Fan/light switch? | *Yes/No/N.A. |
| e) | Alarm? | *Yes/No/N.A. |
| f) | Intercom? | *Yes/No/N.A. |

4.11.2.3 When lift NOT at main floor and running UP :

- | | | |
|----|--|--------------|
| a) | Lift stops at nearest floor without opening door? | *Yes/No/N.A. |
| b) | Door open button is inoperative? | *Yes/No/N.A. |
| c) | Lift reverses direction and returns to main floor? | *Yes/No/N.A. |

4.11.2.4 When lift NOT at main floor and running DOWN :

- | | | |
|----|----------------------------------|--------------|
| a) | Door open button is inoperative? | *Yes/No/N.A. |
| b) | Lift returns to main floor? | *Yes/No/N.A. |

4.11.2.5 When lift NOT at main floor and stopping at other floor with door OPEN :

- | | | |
|----|---|--------------|
| a) | Door closes automatically with door open button still operative ? | *Yes/No/N.A. |
|----|---|--------------|

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Items tested/
checked by
FS Contractor

- b) Door open button is inoperative when door is fully closed ? *Yes/No/N.A.
- c) Lift returns to main floor ? *Yes/No/N.A.
- 4.11.2.6 When lift NOT at main floor and stopping at other floor with door CLOSE :
- a) Door open button is inoperative ? *Yes/No/N.A.
- b) Lift returns to main floor ? *Yes/No/N.A.
- 4.11.2.7 When lift at main floor :
- a) Door keeps open ? *Yes/No/N.A.
- b) Door open button is inoperative ? *Yes/No/N.A.
- c) All car calls are operative ? *Yes/No/N.A.
- d) Door starts closing when car call button pressed ? *Yes/No/N.A.
- e) Door is totally closed with car call button or door close button pressed continuously otherwise door opened ? *Yes/No/N.A.
- f) Other car calls can be registered ? *Yes/No/N.A.
- g) Lift stops at nearest car call and all other car calls cancelled ? *Yes/No/N.A.
- h) Door remains closed ? *Yes/No/N.A.
- 4.11.2.8 When lift at desired floor :
- a) Door starts opening when door open button pressed ? *Yes/No/N.A.
- b) Door opens fully when door open button is pressed continuously, otherwise door will close ? *Yes/No/N.A.
- c) Door remains fully opened and car call can be registered again ? *Yes/No/N.A.
- d) Lift remains at the floor ? *Yes/No/N.A.
- 4.11.2.9 When Fireman's switch OFF
- a) Lift resumes normal operating conditions ? *Yes/No/N.A.

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.12.2 Record of Test4.12.2.1 Emergency Lighting

Location	Type (self-contained/central battery system, battery type, etc.)	Quantity	Operating hours (if tested)	Voltage	Current	Lux	Test facilities checked (Yes/No)
Floor 1							
Floor 2							
Floor 3							
Floor 4							
Floor 5							
Floor 6							
Floor 7							
Floor 8							
Floor 9							
Floor 10							

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.12.2.2 Exit Signs

Location	Type (self-contained/battery kit/central battery system, battery type, etc.)	Number	Operating hours (if tested)	Voltage	Current	cd/m ²	Test facilities checked (Yes/No)
Floor 1							
Floor 2							
Floor 3							
Floor 4							
Floor 5							
Floor 6							
Floor 7							
Floor 8							
Floor 9							
Floor 10							

Remark:

Checked/Certified by : _____
(Name of electrical worker)Certificate No.: _____
Class _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.13 Record of Tests on Ventilation and Air-conditioning (VAC) Control System

Table 1. Test Records on Overall Performance of VAC Control System[illegible]

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.14 Record of Tests on Pressurization of Staircases System

Project title (with location) : _____

*P.W.P. / Project No. : _____

*Contract/Sub-contract/Quotation No. : _____

Date of Test : _____

Type, Model & Serial No. of Instrument used : _____

Date of calibration : _____

4.14.1 System Data

Type of building : *Industrial/Godown/Domestic/Others

FSI Drawing Ref. : _____

Staircase pressurization fan room : _____ (Location)

Total nos. of staircase pressurization fan : _____ No(s).

Total nos. of floor level : _____ Nos.

Total nos. of door opening (single leaf) : _____ Nos.

Total nos. of discharge outlet : _____ Nos.

Total nos. pressure relief damper : _____ Nos.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Staircase Ref. No	:	S. P. Fan Ref. No.	:
Equipment Location	:	Total Pages of Records	:

Open Door Location	Air Velocity (Remarks (i) referred)						Remarks
	Velocity 1 (m/s)	Velocity 3 (m/s)	Velocity 5 (m/s)	Velocity 7 (m/s)	Velocity 9 (m/s)	Average Door Velocity (Criteria : > ____ m/s)	
	Velocity 2 (m/s)	Velocity 4 (m/s)	Velocity 6 (m/s)	Velocity 8 (m/s)	Velocity 10 (m/s)		

Remarks :

(i) Take at least 10 measurements, uniformly distributed over the doorway for accurate air velocity measurement.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Record of Door Opening Force and Pressure Differential Measurement

Staircase Ref. No	:		S. P. Fan Ref. No.	:	
Equipment Location	:		Total Pages of Records :		
Floor Level	Location	Pressure Differential Across Door (Pa) (Criteria : $\geq 50 \text{ Pa} \pm 10\%$ or $\geq 45 \text{ Pa} \pm 10\%$) Notes (i), (ii) and (iii) referred	Door Opening Force (Newton) (Criteria : $\leq 100 \text{ N}$ or as required by FSD)	Remarks	
<u>Notes :</u> (i) For Class A System (a) Measure the differential pressure across a closed door between the pressurized stair and the lobby/corridor, the pressure difference shall be $\geq 50 \text{ Pa} \pm 10\%$. (ii) For Class B System (a) Measure the differential pressure across lift well and accommodation area with all doors closed, the pressure difference shall be $\geq 50 \text{ Pa} \pm 10\%$. (b) Measure the differential pressure across stairway and accommodation area with all doors closed, the pressure difference shall be $\geq 50 \text{ Pa} \pm 10\%$. (c) Measure the differential pressure across closed doors between each lobby and accommodation area with all doors closed, the pressure difference shall be $\geq 45 \text{ Pa} \pm 10\%$. (iii) All measurements shall be made when all doors to the lift, stair and lobby and the final exit doors are closed and the air release path from the accommodation area is open.					

Checked/Certified by : _____ Engineer Registration No.: _____

(Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.15 Record of Tests on Smoke Extraction System

Project Title (with location) :

P.W.P. / Project No. :

*Contract/Sub-contract/Quotation No. :

FSI Drawing Ref. :

Date of Test :

Type, Model & Serial No. of Instrument used :

Date of calibration :

4.15.1 System Data

Type of extraction system : *Static / Dynamic/ _____

Total air change per hour :

Total nos. of smoke extraction fan : No(s).

Total area of air intake opening : Nos. m²

Total nos. of discharge outlet or smoke vent : Nos.

Size of discharge outlet or smoke vent : m²

Total nos. of smoke curtain : No(s).

Height of smoke curtain above ground : m

Smoke removal rate : m³/s

Minimum supply or make-up air rate : m³/s

Makeup air inlet velocity : m/s

Exhaust air discharge velocity : m/s

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.15.2 RecordsTable 1 Record of Static Smoke Extraction System(s)

Smoke Extraction System	:		Intake Louvre Ref. No.	:		
Equipment Location	:		Exhaust Louvre Ref. No.	:		
Locations (Intake)	Air Flow Volume and Velocity from Intake Points					Remarks
	Velocity 1 (m/s)	Velocity 2 (m/s)	Velocity 3 (m/s)	Velocity 4 (m/s)	Total Air Flow Volume (m ³ /s)	
Locations (Discharge)	Air Flow Volume and Velocity from Exhaust Points					Remarks
	Velocity 1 (m/s)	Velocity 2 (m/s)	Velocity 3 (m/s)	Velocity 4 (m/s)	Total Air Flow Volume (m ³ /s)	
Remarks :						

Checked/Certified by : _____ Engineer Registration No.: _____

(Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Table 2 Record of Dynamic Smoke Extraction System(s)

Smoke Extraction System	:		Intake Fan Ref. No.	:		
Equipment Location	:		Exhaust Fan Ref. No.	:		
Locations (Intake)	Air Flow Volume and Velocity from Intake Fans					Remarks
	Velocity 1 (m/s)	Velocity 2 (m/s)	Velocity 3 (m/s)	Velocity 4 (m/s)	Total Air Flow Volume (m ³ /s)	
Locations (Discharge)	Air Flow Volume and Velocity from Exhaust Fans					Remarks
	Velocity 1 (m/s)	Velocity 2 (m/s)	Velocity 3 (m/s)	Velocity 4 (m/s)	Total Air Flow Volume (m ³ /s)	
Remarks :						

Checked/Certified by : _____ Engineer Registration No.: _____
 (Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.16 Record of Hot Smoke Test

Project title (with location) : _____

P.W.P. / Project No. : _____

*Contract/Sub-contract/Quotation No. : _____

Date of Test : _____

Type, Model & Serial No. of Instrument used : _____

Date of calibration : _____

4.16.1 System Data

Type of building : *Industrial / Godown / Domestic / Others

FSI Drawing Ref. : _____

Compartment volume : _____ m³

Headroom height : _____ m

Total smoke extraction rate : _____ m³/s

Total F.A. make up rate : _____ m³/s

Total air change rate : _____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.16.2 System Design Assumption

	Yes	No	Remark
Air flow based on 8 air change per hour :	☐	☐	_____
Air flow based on fire load calculation :	☐	☐	_____
Air flow based on other method :	☐	☐	_____
Natural smoke extraction system :	☐	☐	_____
Natural F.A. make up system :	☐	☐	_____

4.16.3 On-Site Inspection Data

Total smoke extraction rate :	_____	(m ³ / s)
Total F.A. make up rate :	_____	(m ³ / s)
Smoke clearance time :	_____	(min / sec)

	Yes	No	Remark
Smoke outlet less that 30 m :	☐	☐	_____
Make up air velocity less that 3 m/s :	☐	☐	_____
Extract air velocity less than 6 m/s :	☐	☐	_____
Air inlet 5 m away from extract air discharge to outdoor :	☐	☐	_____

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.16.4 RecordsTable 1 Record of Hot Smoke Test Inspection

Design fire size	:				
Method of simulation of fire size	:				
Type of fuel for fire simulation	:				
Type of smoke generator	:				
Internal building height	:				
Time to actuate alarm	:				
On-site measured temperature	:				
Time Elapsed (minutes)	Ambient Temperature (°C)	Smoke Temperature at Smoke Box Outlet (°C)	Plume Temperature (°C)	Smoke Layer Temperature (°C)	Temperature at Smoke Exhaust Point (°C)

Checked/Certified by : _____ Engineer Registration No.: _____
 (Name of engineer satisfying The General Specification & FSDCoP requirements)

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.17 Record of Inspection and Witness of Tests on Works installed by Others

The following fire service installations by others, related fire service installations and related fire service provisions are inspected and the final tests are witnessed (G.S. Clause A3.4, B12.7 and C1.12) :

Type of fire service installation/provisions and brief description of the scope	Name of company carrying out the installation and testing work	Date(s) of inspection(s)	Date(s) of witness of final test(s)	Test records and/or certificates by others attached (Yes/No)

Note: The inspection and witness of final tests on works by others shall only be made on items and aspects related to and required in FSDCoP and for fire service inspection by Fire Services Department.

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.18 Record of Factory/Off-Site Test Certificates

Location and address of installation : _____

This is to certify that the following fire service installation *has/have been tested in factory/off-site with the following test certificates and factory test certificates (G.S. Clause C1.1.1, B4.3, B5.8, A2.10, etc.) :

Date of test	Type of test	Test certificate and details

- (Note: 1. One copy of each test certificate shall be enclosed.
2. The test certificate shall be signed and dated by a qualified person of the test agency.)

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.19 Test Equipment

(G.S. Clause A6.1.12 and C1.2)

Type	Model	Serial No. of Instrument	Date of Calibration (where applicable)

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.20 Documents required in Specification

		Item tested/ checked by <u>FS Contractor</u>
4.20.1	Recommended spare parts and special tools lists with prices. (3 sets) (G.S. Clause A4.4.3 and B13.4)	*Yes/No/N.A.
4.20.2	Equipment catalogue and/or technical brochures (3 sets). (G.S. Clause A5.1.3)	*Yes/No/N.A.
4.20.3	As-built drawings. (G.S. Clause A4.3)	*Yes/No/N.A.
4.20.3.1	First draft	*Yes/No/N.A.
4.20.3.2	Revised	*Yes/No/N.A.
4.20.3.3	Final and approved	
	a) CD-ROM (3 sets)	*Yes/No/N.A.
	b) Print (3 sets)	*Yes/No/N.A.
4.20.4	As-installed diagrams in glazed frames mounted in fire control centre, main entrance, pump room, watchman's office, etc. (G.S. Clause A4.3.4)	*Yes/No/N.A.
4.20.5	As-built drawings stored in metal container at site (1 set). (G.S. Clause A4.3.4)	*Yes/No/N.A.
4.20.6	*Licences on intellectual property rights. (G.S. Clause A4.5)	*Yes/No/N.A.
4.20.7	Key data summary sheet (3 sets). (G.S. Clause A4.4.3)	*Yes/No/N.A.
4.20.8	*Form 501 /Fire certificate or FSD acceptance memo /Form WR1-a or equivalent by electrical workers /Certificates on heavy load support and pressurized equipment /Certificates on gas cylinder /Submissions for Form 314, Form 251, D.G. store, PPE licence, restaurant licence, etc. /Batch approval certificate for fire extinguishers /Performance based fire engineering reports and certificates of designer and independent checker /Certification by Ventilation Contractor /Other certificates and licences to be included as record. (G.S. Clause A4.4.3)	*Yes/No/N.A.
4.20.9	Others (please specify):	*Yes/No/N.A.

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.21 Equipment Schedule of Approved and Installed Equipment

Type of Installation :

Date :

Project Title :

Revision :

(*The equipment schedule shall include **all** equipment items of the installation. Catalogues and approval certificate/factory certificate shall be provided and attached)

Item	Description	Make	Model No.	Catalogue/Certificate/FSD approval document (√) Submitted (X) Not submitted (NA) Not applicable	Remarks
1.					
2.					
3.					
4.					
5.					
6.					
7.					
8.					
9.					
10.					
11.					
12.					
13.					
14.					
15.					

Remark:

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

4.22 Record of Certification on Design by FS Contractor

Project title (with location) :

*P.W.P. / Project No. :

*Contract/Sub-contract/Quotation No. :

*Contractor/Sub-contractor :

FSD Ref. :

Drawing No. :

I certify that the following Fire Service Installations as specified in the Contract/Sub-*contract/Quotation have been designed in accordance with relevant standards, guidelines, codes of practice, statutory regulations, and good trade practice to meet with the functional, performance, operation and maintenance requirements and in accordance with the Specifications and the contract requirements. I certify that the Fire Service Installations have been checked and tested satisfactorily to comply with the design:

1. _____
2. _____
3. _____
4. _____
5. _____

Tested / Checked by : (Name of FS Contractor's Representative) _____	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by : (Name(s) of BSB Staff) _____	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Name in full : (Designer's firm) _____	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Company Chop :			

- Note:**
1. This certificate must be signed by the person responsible for the design and authorized by the Firm/Company.
 2. The person authorized by the Firm/Company shall possess the relevant qualifications required by the Particular Specification and The General Specification.

* Delete if not applicable

Testing and commissioning progress chart “Fire Service Installation”

Contract No. : _____

Contract Title: _____

Name of Fire Service Contractor/Sub-contractor : _____

Contract Period : ____ / ____ / ____ to ____ / ____ / ____ *Revised/Actual Completion Date : ____ / ____ / ____

Testing and Commissioning Progress Chart for Fire Service Installation (Rev. _____) ⁽¹⁾																			
		Dates ⁽²⁾																	Remark
	Activities	Reference to T&C Procedure	S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A	
1.	Hydrant and Hose Reel System	Part 3.1																	
	Visual Inspection																		
	G/F																		
	1/F																		
	2/F																		
	3/F																		
	4/F																		
	Functional and performance test																		
	Submission of Record of Test																		
2.	Automatic Sprinkler System	Part 3.2																	
	Visual Inspection																		
	G/F																		
	1/F																		
	2/F																		
	3/F																		
	4/F																		
	Functional and performance test																		
	Submission of Record of Test																		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Testing and commissioning progress chart “Fire Service Installation”

Contract No. : _____

Contract Title: _____

Name of Fire Service Contractor/Sub-contractor : _____

Contract Period : ____ / ____ / ____ to ____ / ____ / ____ *Revised/Actual Completion Date : ____ / ____ / ____

Testing and Commissioning Progress Chart for Fire Service Installation (Rev. _____) ⁽¹⁾																					
	Dates⁽²⁾																		Remark		
			S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A			
	Activities	Reference to T&C Procedure	S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A			
3.	Manual and Automatic Fire Alarm System and Fire Alarm Control System	Part 3.3																			
	Visual Inspection																				
	G/F																				
	1/F																				
	2/F																				
	3/F																				
	Functional and performance test																				
	Submission of Record of Test																				
4.	Gaseous Extinguishing System	Part 3.4																			
	Visual inspection																				
	G/F																				
	1/F																				
	2/F																				
	3/F																				
	Functional Test																				
	Discharge Test																				
	Submission of Record of Test																				

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Testing and commissioning progress chart “Fire Service Installation”

Contract No. : _____

Contract Title: _____

Name of Fire Service Contractor/Sub-contractor : _____

Contract Period : ____ / ____ / ____ to ____ / ____ / ____ *Revised/Actual Completion Date : ____ / ____ / ____

Testing and Commissioning Progress Chart for Fire Service Installation (Rev. _____) ⁽¹⁾																					
	Dates⁽²⁾																				Remark
			S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A			
	Activities	Reference to T&C Procedure	S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A			
5.	Street Hydrant	Part 3.5																			
	Visual inspection																				
	Functional and performance test																				
	Submission of Record of Test																				
6.	Drencher System	Part 3.6																			
	Visual inspection																				
	Functional and performance test																				
	Submission of Record of Test																				
7.	Audio/Visual Advisory System	Part 3.7																			
	Visual inspection																				
	Functional and performance test																				
	Submission of Record of Test																				
8.	Portable Hand-Operated Approved Appliances	Part 3.8																			
	Visual inspection																				
	Submission of Record of Test																				
9.	Fire Shutters	Part 3.9																			
	Visual inspection																				
	Functional test																				

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Testing and commissioning progress chart “Fire Service Installation”

Contract No. : _____

Contract Title: _____

Name of Fire Service Contractor/Sub-contractor : _____

Contract Period : ____ / ____ / ____ to ____ / ____ / ____ *Revised/Actual Completion Date : ____ / ____ / ____

Testing and Commissioning Progress Chart for Fire Service Installation (Rev. _____) ⁽¹⁾																			
		Dates ⁽²⁾																	Remark
	Activities	Reference to T&C Procedure	S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A	
	Submission of Record of Test																		
10.	Emergency Generator Installation	Part 3.10																	
	Visual inspection																		
	Functional test																		
	Submission of Record of Test																		
11.	Fireman's Lift	Part 3.11																	
	Visual inspection																		
	Functional test																		
	Submission of Record of Test																		
12.	Emergency Lighting & Exit Signs	Part 3.12																	
	Visual inspection																		
	Functional test																		
	Submission of Record of Test																		
13.	VAC Control System	Part 3.13																	
	Visual inspection																		
	Functional test																		
	Submission of Record of Test																		

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	

Testing and commissioning progress chart “Fire Service Installation”

Contract No. : _____

Contract Title: _____

Name of Fire Service Contractor/Sub-contractor : _____

Contract Period : ____ / ____ / ____ to ____ / ____ / ____ *Revised/Actual Completion Date : ____ / ____ / ____

Testing and Commissioning Progress Chart for Fire Service Installation (Rev. _____) ⁽¹⁾																			
		Dates ⁽²⁾																	Remark
	Activities	Reference to T&C Procedure	S	A	S	A	S	A	S	A	S	A	S	A	S	A	S	A	
14.	Pressurization of Staircases System	Part 3.14																	
	Visual inspection																		
	Functional test																		
	Performance test																		
	Submission of Record of Test																		
15.	Smoke Extraction System	Part 3.15																	
	Visual inspection																		
	Functional test																		
	Performance test																		
	Submission of Record of Test																		
16.	Hot Smoke Test	Part 3.16																	
	Visual inspection																		
	Functional test																		
	Performance test																		
	Submission of Record of Test																		
17.	Submission of T&C Certificate																		

Notes

* Delete as appropriate

(1) Insert revision no.

(2) Insert additional columns as necessary

S - schedule % completion,

A - actual % completion

Tested / Checked by : (Name of FS Contractor's Representative)	Signature - ()	Post :	
		Tel. No. :	
		Date :	
Witnessed by: (Name(s) of *PBSE/PBSI)	Signature - ()	Post :	
		Tel. No. :	
		Date :	